

July 13, 2022

CAROL ODIONG ENEH & ODIONG,IME ENEH
133 MULLEN DR
AJAX, ON
L1T 2A9

* Sent via Email *

Dear CAROL ODIONG ENEH & ODIONG,IME ENEH,

To: CAROL ODIONG ENEH & ODIONG,IME ENEH (the Purchaser)
From: 2174372 ONTARIO LTD. (the Vendor)
RE: Purchase Agreement dated the 19th day of December, 2020 including Addendum, and amendments, if any (the "Purchase Agreement") relating to the Home.

PLEASE NOTE THAT:

1. The "Unavoidable Delay" initiating event referred to in our recent Notice to you has ended. The "Unavoidable Delay" was made up of:
 - a. One or more labour strikes by Carpenters, Carpet Installers, Tile installers, Hardwood Installers, Railing Installers, Drywall and Taping Installers, Insulation Installers and Roofers in which started on May 2, 2022 and ended on June 16, 2022, ("Strike Period").
plus
 - b. An additional period of 18 days representing additional lost time caused by the strike(s) (the "Remobilization Period").
2. The total setback in time directly caused by the "Unavoidable Delay" (the **Strike Period** plus the **Remobilization Period**) is: i) 47 days; plus (ii) 18 days for a total of: 65 days ("**Unavoidable Delay Period**"). Therefore, the date of conclusion of the Unavoidable Delay is 29 day of July 2022.
3. Your new Critical Dates taking into account the total Unavoidable Delay Period are as follows:
 - a. Revised Firm Closing Date is:
15th day of December, 2022
 - b. Revised Outside Closing Date is:
15th day of December, 2023

Dated this 13th day of July, 2022

Highcastle Homes

Marianne Baldassarra