



Soil Engineers Ltd.

CONSULTING ENGINEERS

GEOTECHNICAL • ENVIRONMENTAL • HYDROGEOLOGICAL • BUILDING SCIENCE

100 NUGGET AVENUE, TORONTO, ONTARIO M1S 3A7 • TEL: (416) 754-8515 • FAX: (416) 754-8516

BARRIE
TEL: (705) 721-7863
FAX: (705) 721-7864

MISSISSAUGA
TEL: (905) 542-7605
FAX: (905) 542-2769

OSHAWA
TEL: (905) 440-2040
FAX: (905) 725-1315

NEWMARKET
TEL: (905) 853-0647
FAX: (416) 754-8516

GRAVENHURST
TEL: (705) 684-4242
FAX: (705) 684-8522

PETERBOROUGH
TEL: (705) 748-0576
FAX: (905) 725-1315

HAMILTON
TEL: (905) 777-7956
FAX: (905) 542-2769


INSPECTED LOT:

Lot 88 – Roulette Crescent
Building Permit No.: 16-139436

Notes:

1. The inspected footing subgrade consisting of stiff to very stiff silty clay till is suitable for normal house footing construction.
2. Footing adjacent to the easement at Lot 88 was founded below the invert of the storm pipe.

SOIL ENGINEERS LTD.



Benjamin Lee, P. Eng.
BL/IH:nj

Original to: Fieldwalk Investments Inc.
Attn: Ms. Jennelle Ramrattan

REFERENCE NO.: 1604-C169.22

DATE: October 20, 2016

PROJECT:

Goldpark Homes at Mt. Pleasant
Plan No. 43M-2005
City of Brampton

JOB DESCRIPTION:

Footing Subgrade Inspection

DATE OF INSPECTION: October 7, 2016

INSPECTOR: Ibrahim Hajjaj

DESIGN SOIL PRESSURE: -

RECOMMENDED MAXIMUM ALLOWABLE
SOIL PRESSURE FOR INSPECTED SUBGRADE:
150 kPa

AS-BUILT ELEVATION:

As recorded by the Site Superintendent

WATER CONDITION: Moist

DESCRIPTION OF INSPECTED SUBGRADE:

Stiff to Very Stiff Silty Clay Till

METHOD OF INSPECTION:

Rod Probe and Visual

SUBGRADE: See Notes

GIVEN TO: Hand-written copy given on site

1 kPa = 20.89 psf

The footings and foundation walls must be protected
against frost action at all times.

(05/91)