































Outstanding Deficiencies - 274
 258 Appointments Not Booked
 Non-Seasonal Items
 Heathwood Homes (Whitby) Limited - 1


















Date Reported	Lot	Phase	Project	Type	Deficiency Description	Trade Assigned	Add Trade	Appointment Date	Tarion Deadline	Days Out
19Jul19	48	1	Heathwood Homes (Whitby) Limited	PDI	BASEMENT FAMILY (REC) ROOM- CARPET-CLEAN UP MESSY CARPET SEAM AT ARCHWAY FROM FOYER TO REC ROOM	Barrie Carpet And Hardwood 29162 	Add	15Nov19	29Jul19	139
08Aug19	165	1	Heathwood Homes (Whitby) Limited	30-Day	EXTERIOR- Painting- 38 - Nail holes and painting to be completed at front bedroom window box	GM Exteriors Inc. 31489 	Add	NoAppoint.	06Dec19	115
28Nov19	165	1	Heathwood Homes (Whitby) Limited	6 Month	DINING ROOM- Drywall & Insulation- MESSY FINISH ALONG EDGE OF COFFERED CEILING IN DINING ROOM (EDGE THAT'S CLOSE TO THE KITCHEN) AS WELL AS THE CORNER BY THE WALL WITH THE LIGHT SWITCHES ON IT.	Heathwood 39536	Add	NoAppoint.		13
28Nov19	165	1	Heathwood Homes (Whitby) Limited	6 Month	FOYER- Painting- PAINT PEELING ON FRONT DOOR BY GRIP SET AS WELL AS ON THE INTERIOR PANEL ACROSS FROM GRIP SET. CHECK OUTSIDE TOP RIGHT AREA AS WELL, CAN'T TELL IF ITS PAINT PEEL OR SOMETHING ELSE.	Heathwood 39544	Add	NoAppoint.		13
28Nov19	165	1	Heathwood Homes (Whitby) Limited	6 Month	KITCHEN- General- GAPS BETWEEN CROWN MOLDING AND BULKHEAD FAR RIGHT CORNER IN KITCHEN	Heathwood 39531	Add	NoAppoint.		13
28Nov19	165	1	Heathwood Homes (Whitby) Limited	6 Month	KITCHEN- Ceramic Tiles- GROUT CRACKING IN VARIOUS SPOTS ALONG TILE IN KITCHEN AS WELL AS ALONG PATIO DOOR. 	Marycroft Tile Limited 39533 	Add	NoAppoint.		13
28Nov19	165	1	Heathwood Homes (Whitby) Limited	6 Month	KITCHEN- Painting- PAINT TOUCH UP AT CROWN MOLDING TO CEILING FAR LEFT SIDE OF KITCHEN CABINETS FACING BREAKFAST AREA.	Heathwood 39546	Add	NoAppoint.		13
28Nov19	165	1	Heathwood Homes (Whitby) Limited	6 Month	KITCHEN- Counter Top- SPOT ON KITCHEN ISLAND COUNTERTOP LOOKS LIKE A DEFECT AT RIGHT CORNER ABOVE DISHWASHER OPENING. 	Moscone Tile 39532 	Add	NoAppoint.		13
28Nov19	165	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN STAIRS- Painting- PAINT DRIPS ON 5TH PICKET UP, RIGHT SIDE AT MAIN STAIR AND DINING ROOM	Heathwood 39537	Add	NoAppoint.		13
28Nov19	165	1	Heathwood Homes (Whitby) Limited	6 Month	MEDIA ROOM- Drywall & Insulation- MESSY FINISH AROUND HANDRAIL TO WALL LEFT SIDE IN MEDIA ROOM	Heathwood 39538	Add	NoAppoint.		13
28Nov19	165	1	Heathwood Homes (Whitby) Limited	6 Month	POWDER ROOM- Painting- TOP EDGE OF DOOR NEEDS PAINT TOUCH UP. 	Heathwood 39545	Add	NoAppoint.		13
28Nov19	165	1	Heathwood Homes (Whitby) Limited	6 Month	THROUGHOUT- Drywall & Insulation- DAP WINDOW/DOOR CASINGS AND JAMBS THROUGHOUT	Heathwood 39535	Add	NoAppoint.		13
07Sep19	112	1	Heathwood Homes (Whitby)	30-Day	THROUGHOUT- General- 30 DAY INSPECTION	Heathwood - Maria Garcia	Add	NoAppoint.	05Jan20	89

			Limited	34308						
01Nov19	112	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR-DOWNSPIPE~BOTTOM SECTION OF DOWNSPIPE BENT AT LEFT SIDE OF HOME 2ND FROM FRONT)	GM Exteriors Inc. 38501 	Add	NoAppoint.	11Nov19	34
01Nov19	112	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- EAVE TROUGH~EAVES DENTED ABOVE GARAGE (ABOVE HOUSE #). EAVES ABOVE GARAGE NOT INSTALLED LEVEL. 	GM Exteriors Inc. 38497 	Add	NoAppoint.	11Nov19	34
01Nov19	112	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- EAVE TROUGH~EAVES DENTED AT LOWER ROOF AT REAR OF HOME 	GM Exteriors Inc. 38498 	Add	NoAppoint.	11Nov19	34
01Nov19	112	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- EAVE TROUGH~ELBOW AT REAR OF HOME NOT SECURED TO DOWNSPIPE AND TOO LOW TO GROUND	GM Exteriors Inc. 38499 	Add	NoAppoint.	11Nov19	34
01Nov19	112	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- EAVE TROUGH~MIDDLE SECTION OF DOWNSPIPE BENT IN 2 PLACES AND ELBOW CRUSHED AT LEFT SIDE OF HOME BY HOSE BIB	GM Exteriors Inc. 38500 	Add	NoAppoint.	11Nov19	34
01Nov19	112	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- GRADING~MISSING PATIO SLABS AT BASE OF DECK STEPS 	Mantor Landscape Limited 38496 	Add	NoAppoint.	11Nov19	34
01Nov19	112	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- PAINTING~GARAGE FRAME PAINTING INCOMPLETE	Mar A Painting & General Contracting Ltd. 38519 	Add	NoAppoint.	11Nov19	34
14Sep19	118	1	Heathwood Homes (Whitby) Limited	6 Month	FURNACE ROOM- Heating & Air Conditioning- 5- Furnace makes rattling sound when the air flow stops	Metro Access Ltd. 35421 	Add	NoAppoint.		82
05Nov19	118	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- CAULKING~CAULK STUCCO TO BRICK FRONT RIGHT SIDE OF HOME UPPER AND LOWER /UPPER LEFT SIDE	Duotek Caulking Inc. 38718 	Add	NoAppoint.	15Nov19	30
05Nov19	118	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNSPIPE~REAR LEFT OF HOME SMALL DENTS IN DOWNS PIPE 	GM Exteriors Inc. 38719 	Add	NoAppoint.	15Nov19	30
05Nov19	118	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- HARDIE~FILL AND PAINT NAIL HOLES IN HARDIE ABOVE PORCH	GM Exteriors Inc. 38713 	Add	NoAppoint.	15Nov19	30
05Nov19	118	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- OTHER~FIREPLACE CAP HAS CHIPS ALONG FRONT EDGE	Medi Group Incorporated 38715 	Add	NoAppoint.	15Nov19	30
06Oct19	77	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Foundation & Basement Walls- 2 Cracks on foundation on right side of home to be filled and one on the left side	Camp Forming Limited 36756 	Add	NoAppoint.		60
06Oct19	77	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Painting- Paint lintels at garage	Mar A Painting & General Contracting Ltd. 36772 	Add	NoAppoint.		60
06Oct19	77	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN STAIRS- Painting- Homeowner unhappy with stain color not matching at nosings/handrail	Mar A Painting & General Contracting Ltd.	Add	NoAppoint.		60





















						36752 				
21Oct19	77	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Trim Carpentry - Interior- REPAIR ON BASE OF STUCCO RIGHT SIDE OF HOME 	Schuit Plastering & Stucco Inc. 38783 	Add	NoAppoint.	31Oct19	30
06Oct19	123	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Painting- Hardie board nail holes and painting incomplete	GM Exteriors Inc. 36737 	Add	NoAppoint.		60
06Oct19	123	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER ENSUITE- Ceramic Tiles- Scratched marble jamb at bottom under door to be polished. Front edge of same jamb large chip to be epoxied	Moscone Tile 36736 	Add	NoAppoint.		60
05Nov19	123	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- CAULKING~CAULK STUCCO TO BRICK LEFT SIDE OF HOME AND ABOVE GARAGE	Duotek Caulking Inc. 38768 	Add	NoAppoint.	15Nov19	30
03Oct19	12	1	Heathwood Homes (Whitby) Limited	6 Month	DINING ROOM- Flooring - Hardwood- 15- loose board near stairs	Darmaga Hardwood Flooring Ltd. 36725 	Add	NoAppoint.		60
03Oct19	12	1	Heathwood Homes (Whitby) Limited	6 Month	DINING ROOM- Flooring - Hardwood- 15- Touch up chipped board at dining room near basement stairs	Darmaga Hardwood Flooring Ltd. 36723 	Add	NoAppoint.		60
03Oct19	12	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN STAIRS- Flooring - Hardwood- 10- Hardwood boards at upper landing squeak near riser trim	Darmaga Hardwood Flooring Ltd. 36719 	Add	NoAppoint.		60
03Oct19	12	1	Heathwood Homes (Whitby) Limited	6 Month	UPPER HALL- Flooring - Hardwood- 15- Touch up 1 chipped board at top of stairs	Darmaga Hardwood Flooring Ltd. 36724 	Add	NoAppoint.		60
17Oct19	12	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- EAVE TROUGH~DENTED EAVESTROUGH AT LEFT CORNER ABOVE WINDOW BOX BY FRONT PORCH 	GM Exteriors Inc. 37276 	Add	NoAppoint.	27Oct19	49
17Oct19	12	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- HARDIE~PAINT HARDIE BOARD AT WINDOW BY FRONT PORCH 	GM Exteriors Inc. 37277 	Add	NoAppoint.	27Oct19	49
17Oct19	12	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Aluminum Siding & Soffit- DOWNPIPE TOO LONG AT SPLASH PAD RIGHT SIDE OF HOUSE	GM Exteriors Inc. 37283 	Add	NoAppoint.	27Oct19	48
08Oct19	26	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Trim - Exterior- FIREPLACE CAP RIGHT CORNER DAMAGED 	Medi Group Incorporated 36789 	Add	NoAppoint.	18Oct19	58
08Oct19	26	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Trim - Exterior- STUCCO PAINTING INCOMPLETE	Schuit Plastering & Stucco Inc. 36784 	Add	NoAppoint.	18Oct19	58
09Oct19	63	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- General- STUCCO MOLDING ABOVE PORCH AND GARAGE UNEVEN/SLANTED	Schuit Plastering & Stucco Inc. 36999 	Add	NoAppoint.	19Oct19	57
09Oct19	63	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- General- UNEVEN STUCCO MOLDING AT SECOND FLOOR WINDOW ABOVE HARDIE BOX	Schuit Plastering & Stucco Inc. 36998 	Add	NoAppoint.	19Oct19	57
10Oct19	63	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Aluminum Siding & Soffit- SOFFIT ABOVE FRONT PORCH AND GARAGE SLANTED	Schuit Plastering & Stucco Inc. 36997 	Add	NoAppoint.	20Oct19	56
11Oct19	50	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Masonry Labour & Material- BRICK REPAIR AROUND ELECTRICAL CONDUIT MOTAR FILL 	Medi Group Incorporated 37043 	Add	NoAppoint.	21Oct19	55
					EXTERIOR-					

11Oct19	52	1	Heathwood Homes (Whitby) Limited	Quality Control	DOWNPIPE~DENT AT BOTTOM OF FIRST DOWN PIPE RIGHT SIDE OF HOME / DENT AT SECOND DOWN PIPE NEAR BOTTOM 	GM Exteriors Inc. 37025 	Add	NoAppoint.	21Oct19	55
11Oct19	52	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~TWO SMALL DENTS AT DOWN PIPE BACK RIGHT SIDE OF HOME NEAR AC 	GM Exteriors Inc. 37024 	Add	NoAppoint.	21Oct19	55
14Oct19	82	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN HALL- Painting- 1- Clean stain splattered on hardwood board edges at all nosings	Mar A Painting & General Contracting Ltd. 37087 	Add	NoAppoint.		52
14Oct19	176	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Trim - Exterior- 9- Clean vinyl at exterior of all basement windows	Heathwood 37072 	Add	NoAppoint.		52
14Oct19	176	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN STAIRS- Drywall & Insulation- 2- Repair and paint hairline crack in drywall at corner of upper landing	Heathwood 37065 	Add	NoAppoint.		52
14Oct19	176	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN STAIRS- Drywall & Insulation- 2- Repair hairline crack in drywall and paint at wall/ceiling corner above lower landing (study floor)	Heathwood 37066 	Add	NoAppoint.		52
14Oct19	176	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER ENSUITE- Drywall & Insulation- 1- Repair drywall at electrical outlet above countertop right side near shower	Heathwood 37063 	Add	NoAppoint.		52
14Oct19	176	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER ENSUITE- Ceramic Tiles- 1- Silicone marble jamb joint at half wall inside shower	Heathwood 37064 	Add	NoAppoint.		52
15Oct19	66	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Heating & Air Conditioning- PIPE IS INSTALLED ON A ANGLE ON LEFT SIDE OF HOME 	National Air Systems Inc. 37125 	Add	NoAppoint.	25Oct19	51
16Oct19	79	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~ELBOW ON REAR LEFT SIDE OF HOME IS OFFAS WELL AS RIGHT REAR SIDE 	GM Exteriors Inc. 37161 	Add	NoAppoint.	26Oct19	50
16Oct19	80	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DENTS ON BOTH PIPES ON FRONT AND BACK RIGHT SIDE OF HOME 	GM Exteriors Inc. 37155 	Add	NoAppoint.	26Oct19	50
16Oct19	81	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DENTED IN AT BOTTOM DOWNPIPE LEFT REAR SIDE OF HOME 	GM Exteriors Inc. 37150 	Add	NoAppoint.	26Oct19	50
16Oct19	81	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DOWNPIPE FRONT LEFT SIDE OF HOME HAS DENTS 	GM Exteriors Inc. 37151 	Add	NoAppoint.	26Oct19	50
16Oct19	81	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~SCRATCH ON PIPE FRONT RIGHT SIDE OF HOME 	GM Exteriors Inc. 37149 	Add	NoAppoint.	26Oct19	50
16Oct19	83	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DENT ON BACK LEFT SIDE OF HOME SMALL DENTS 	GM Exteriors Inc. 37130 	Add	NoAppoint.	26Oct19	50
			Heathwood		EXTERIOR- DOWNPIPE~SECOND	GM Exteriors				





















16Oct19	83	1	Homes (Whitby) Limited	Quality Control	DOWNPIPE FRONT RIGHT SIDE OF HOME HAS DENTS 	Inc. 37129 	Add	NoAppoint.	26Oct19	50
16Oct19	83	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- PAINTING~PAINT AND FILL HOLES AT HARDIE BOARD ABOVE PORCH 	GM Exteriors Inc. 37142 	Add	NoAppoint.	26Oct19	50
16Oct19	84	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Painting- PAINTING~PAINT AND FILL HOLES AT HARDIE AT WINDOW LEFT OF FRONT DOOR	GM Exteriors Inc. 37141 	Add	NoAppoint.	26Oct19	50
21Oct19	84	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Electrical- EXPOSED GROUND WIRE ON SIDE OF HOME 	Practical Electric Contracting Inc. 37482 	Add	NoAppoint.	31Oct19	45
16Oct19	108	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~BOTTOM 2 SECTIONS OF DOWNPIPE AT SCUPPER DENTED	GM Exteriors Inc. 38450 	Add	NoAppoint.	26Oct19	50
16Oct19	108	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~BOTTOM SECTION OF DOWNPIPE DENTED AT SOUTH ELEVATION	GM Exteriors Inc. 38451 	Add	NoAppoint.	26Oct19	50
16Oct19	108	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~EXTEND DOWNPIPE AT EAST ELEVATION	GM Exteriors Inc. 38452 	Add	NoAppoint.	26Oct19	50
16Oct19	108	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- HARDIE~WINDOW BOX ON RIGHT SIDE OF WINDOW AT WEST ELEVATION HAS VISIBLE PATCH AT TOP RIGHT CORNER 	GM Exteriors Inc. 38458 	Add	NoAppoint.	26Oct19	50
16Oct19	108	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- OTHER~DECK STEPS AND RAILING APPEAR TWISTED 	Eagle Fencing 38456 	Add	NoAppoint.	26Oct19	50
01Nov19	108	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- General- Home has 2 intake vents? One by front door and one by patio door.	Heathwood 38443 	Add	NoAppoint.	11Nov19	34
21Nov19	108	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- General- MISSING EXTENSION AND ELBOW ON DOWN PIPE INBETWEEN HOUSES(GRAVEL AREA)	GM Exteriors Inc. 39398 	Add	NoAppoint.	01Dec19	14
16Oct19	10	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- MASONARY~REMOVE EXCESS MORTAR AT RIGHT SIDE OF HOUSE CLOSE TO PIPES 	Medi Group Incorporated 37185 	Add	NoAppoint.	26Oct19	50
17Oct19	47	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- FIREPLACE~CHIPS ALONG FIREPLACE CAP 	Medi Group Incorporated 37229 	Add	NoAppoint.	27Oct19	49
17Oct19	47	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- MASONARY~BRICK REPAIR AT ELECTRICAL CONDUIT 	Medi Group Incorporated 37223 	Add	NoAppoint.	27Oct19	49
17Oct19	47	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- WINDOW~EXTERIOR WINDOWS NOT CLEAN	Reliable Choice Contracting Inc. 37224 	Add	NoAppoint.	27Oct19	49
17Oct19	74	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DENT AT BOTTOM OF PIPE BACK RIGHT SIDE OF HOME 	GM Exteriors Inc. 37245 	Add	NoAppoint.	27Oct19	49
17Oct19	74	1	Heathwood Homes (Whitby)	Quality Control	EXTERIOR- DOWNPIPE~DENT ON BOTTOM OF PIPE FRONT	GM Exteriors Inc.	Add	NoAppoint.	27Oct19	49

			Limited		LEFT SIDE OF HOME 	37246 				
22Oct19	74	1	Heathwood Homes (Whitby) Limited	6 Month	BASEMENT BATHROOM-General- Item #5 - Secure register to ceiling	Heathwood 37529	Add	NoAppoint.		44
22Oct19	74	1	Heathwood Homes (Whitby) Limited	6 Month	BASEMENT HALL- Trim Carpentry - Interior- Item #6 - Adjust linen closet door, rubbing on striker side	Tony's Carpentry Limited 37530 	Add	NoAppoint.		44
22Oct19	74	1	Heathwood Homes (Whitby) Limited	6 Month	BREAKFAST AREA- Doors - Patio- Item #1 - Patio door latch missing at frame	Newmar Window Manufacturing Inc. 37525 	Add	06Dec19		44
22Oct19	74	1	Heathwood Homes (Whitby) Limited	6 Month	BREAKFAST AREA- Doors - Patio- Item #2 - Lock for screen at patio door not latching	Newmar Window Manufacturing Inc. 37526 	Add	06Dec19		44
22Oct19	74	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- General- Item #8 - Remove exposed nails by handrail 	Eagle Fencing 37531 	Add	NoAppoint.		44
22Oct19	74	1	Heathwood Homes (Whitby) Limited	6 Month	KITCHEN- Electrical- Item #4 - Kitchen/hall light to be removed (was re-located to great room as per Homeowner Extras)	Practical Electric Contracting Inc. 37527 	Add	NoAppoint.		44
22Oct19	74	1	Heathwood Homes (Whitby) Limited	6 Month	KITCHEN- Drywall & Insulation- Item #4 - Repair drywall at kitchen/hall ceiling once light removed	Heathwood 37528	Add	NoAppoint.		44
24Oct19	74	1	Heathwood Homes (Whitby) Limited	6 Month	BREAKFAST AREA- Doors - Patio- Item #2 - Patio door track bent/damaged 	Newmar Window Manufacturing Inc. 37668 	Add	06Dec19		42
17Oct19	14	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Heating & Air Conditioning- OTHER~BROKEN INTAKE/EXHAUST PIPE ON RIGHT SIDE OF HOUSE 	Metro Access Ltd. 37299 	Add	NoAppoint.	27Oct19	49
17Oct19	14	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Concrete & Drain- RAIN WATER LEADER CAPS CRACKED AT RIGHT SIDE OF HOUSE	Acu Contracting 37301 	Add	NoAppoint.	27Oct19	48
17Oct19	11	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Concrete & Drain- RAIN WATER LEADERS CRACKED AT CAPS LEFT SIDE OF HOUSE	Acu Contracting 37263 	Add	NoAppoint.	27Oct19	48
05Nov19	11	1	Heathwood Homes (Whitby) Limited	6 Month	BEDROOM 4- Windows & Doors- 7- Cracked vinyl at operable glass frame cracked near miter joint, window needs replacement	Newmar Window Manufacturing Inc. 39682 	Add	NoAppoint.		9
05Nov19	11	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN BATHROOM- Plumbing- Tub squeaks excessively when stepped on	Riva Plumbing Ltd. 39679 	Add	04Dec19		9
05Nov19	11	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER ENSUITE- Plumbing- 6- Left sink pop up at drain does not open	Riva Plumbing Ltd. 39680 	Add	04Dec19		9
17Oct19	13	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Concrete & Drain- RAIN WATER LEADER CRACKED AT LEFT SIDE OF HOUSE	Acu Contracting 37290 	Add	NoAppoint.	27Oct19	48
21Oct19	173	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Painting- Item #13 - Paint incomplete at hardie window box at front of home	GM Exteriors Inc. 37451 	Add	NoAppoint.		45
21Oct19	173	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Windows & Doors- Item #17 - Screen at patio door has large hole on right side	Newmar Window Manufacturing Inc. 37451 	Add	06Dec19		45





21Oct19	173	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Caulking- Item #18 - Coach light at rear of home to be re-caulked, existing caulking is separating	37453  Heathwood 37454 	Add	NoAppoint.	45
21Oct19	173	1	Heathwood Homes (Whitby) Limited	6 Month	KITCHEN- Windows & Doors- Item #10 - Exterior joiner between transom and patio door leaking	Newmar Window Manufacturing Inc. 37447 	Add	06Dec19	45
21Oct19	173	1	Heathwood Homes (Whitby) Limited	6 Month	KITCHEN- General- Item #8 - Dap cabinet to wall at left side of oven	Heathwood 37446 	Add	NoAppoint.	45
21Oct19	173	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER BEDROOM- Trim Carpentry - Interior- Item #1 - Entrance doors to be adjusted, rubbing. Adjust top lock to latch properly.	Tony's Carpentry Limited 37440 	Add	NoAppoint.	45
21Oct19	173	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER ENSUITE- Plumbing- Item #4 - Freestanding tub squeaking, silicone required at base to floor	Pave Plumbing & Heating Inc. 37442 	Add	NoAppoint.	45
21Oct19	173	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER ENSUITE WATER CLOSET- Painting- Item #3 - Touch up paint at door at 1 tag	Heathwood 37441 	Add	NoAppoint.	45
21Oct19	173	1	Heathwood Homes (Whitby) Limited	6 Month	PORCH- Concrete Porches- Item #19 - Remove spray foam stains from porch	Heathwood 37455 	Add	NoAppoint.	45
21Oct19	173	1	Heathwood Homes (Whitby) Limited	6 Month	THROUGHOUT- Plumbing- Item #11 - Homeowner reported a noise that is heard after running hot water at shower(s). Unable to hear at time of inspection. Plumber to inspect.	Pave Plumbing & Heating Inc. 37448 	Add	NoAppoint.	45
28Oct19	173	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- OTHER~REMOVE NAIL FROM FOUNDATION RIGHT REAR SIDE OF HOME 	Camp Forming Limited 38049 	Add	NoAppoint.	07Nov19 38
21Oct19	17	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DENTED DOWNPIPE ON RIGHT SIDE OF HOUSE BY ELECTRICAL BOX 	GM Exteriors Inc. 37464 	Add	NoAppoint.	31Oct19 45
21Oct19	17	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DENTED ELBOW AT THE LEFT SIDE OF THE HOUSE CLOSE TO AC UNIT IN THE BACK 	GM Exteriors Inc. 37463 	Add	NoAppoint.	31Oct19 45
31Oct19	17	1	Heathwood Homes (Whitby) Limited	6 Month	GARAGE- General- Item #4 - Half moon above right side garage door has poor joint at right corner 	Newmar Window Manufacturing Inc. 38405 	Add	28Nov19	35
05Nov19	17	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Aluminum Siding & Soffit- Item #6 - Front left corner of eavestrough at upper roof (front of home)leaking at joint	GM Exteriors Inc. 38684 	Add	NoAppoint.	30
05Nov19	17	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Aluminum Siding & Soffit- Item #7 - Gap between eavestrough and upper roof soffit at right side of home above widow closest to porch	GM Exteriors Inc. 38685 	Add	NoAppoint.	30
21Oct19	18	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- HARDIE~COMPLETE FILLING IN OF NAIL HOLES AND PAINT	GM Exteriors Inc. 37473 	Add	NoAppoint.	31Oct19 45
21Oct19	20	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DAMAGED ELBOW RIGHT SIDE OF HOUSE TOWARDS THE BACK 	GM Exteriors Inc. 37489 	Add	NoAppoint.	31Oct19 45





21Oct19	20	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DENTED DOWNPIPE AT RIGHT OF HOUSE SECOND ONE IN 	GM Exteriors Inc. 37490 	Add	NoAppoint.	31Oct19	45
19Nov19	20	1	Heathwood Homes (Whitby) Limited	Interval	KITCHEN- Cabinets - Kitchen & Bathroom- 40" wide opening at fridge area. Can we had 1 piece of filler on left side? Same width as filler from fridge upper	Frendel Kitchens Limited 39217 	Add	NoAppoint.		16
19Nov19	20	1	Heathwood Homes (Whitby) Limited	Interval	BASEMENT BATHROOM- Plumbing- Basement toilet leaking again (it has been repaired once)	Riva Plumbing Ltd. 40591 	Add	NoAppoint.		2
21Oct19	21	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- HARDIE~COMPLETE PAINT AT HARDIE BOARD BOTH WINDOWS 	GM Exteriors Inc. 37500 	Add	NoAppoint.	31Oct19	45
25Oct19	129	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DOWNPIPE AND ELBOW TOO SHORT AT SPLASH PAD RIGHT SIDE OF HOUSE AND AT LEFT SIDE OF HOUSE BY AC UNIT 	GM Exteriors Inc. 37911 	Add	NoAppoint.	04Nov19	41
25Oct19	129	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- HARDIE~FILL IN NAIL HOLES AND PAINT	GM Exteriors Inc. 37912 	Add	NoAppoint.	04Nov19	41
26Nov19	129	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Windows & Doors- MASTER BEDROOM AND WINDOW TO THE LEFT OF THE MASTER (MAIN FLOOR) NEEDS RECAULKING AND REMOVE THE MORTAR BLOBS ON THE SILLS.	Heathwood 39684	Add	NoAppoint.		9
25Oct19	130	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DOWNPIPE TOO LONG AT SPLASH PAD RIGHT SIDE OF HOME AT THE BACK. TOO LONG AT LEFT SIDE AS WELL 	GM Exteriors Inc. 37913 	Add	NoAppoint.	04Nov19	41
25Oct19	131	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DENTED DOWNPIPE AT LEFT SIDE OF HOME, FIRST ONE ON THE SIDE 	GM Exteriors Inc. 37921 	Add	NoAppoint.	04Nov19	41
25Oct19	131	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DENTED ELBOW AT LEFT SIDE OF HOME CLOSE TO BACK OF THE HOUSE 	GM Exteriors Inc. 37922 	Add	NoAppoint.	04Nov19	41
25Oct19	131	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DOWNPIPE TOO LONG AT SPLASH PAD AT THE BACK OF THE HOUSE BETWEEN AC UNIT AND PATIO 	GM Exteriors Inc. 37923 	Add	NoAppoint.	04Nov19	41
25Oct19	131	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Heating & Air Conditioning- OTHER~BROKEN FURNACE (STRAIGHT) PIPE AT RIGHT SIDE OF HOME 	National Air Systems Inc. 37924 	Add	NoAppoint.	04Nov19	41
25Oct19	135	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DENTED DOWNPIPE SECOND ONE AT LEFT SIDE OF HOME 	GM Exteriors Inc. 37942 	Add	NoAppoint.	04Nov19	41
25Oct19	135	1	Heathwood Homes	Quality	EXTERIOR- DOWNPIPE~DOWNPIPE TOO LONG AT SPLASH PAD LEFT	GM Exteriors Inc.	Add	NoAppoint.	04Nov19	41

			(Whitby) Limited	Control	SIDE OF HOME CLOSE TO THE BACK	37941					
25Oct19	135	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- HARDIE~COMPLETE PAINT AT HARDIE BOARD FRONT WINDOW OVER PORCH AS WELL AS AT THE BACK OF THE HOUSE OVER PATIO	GM Exteriors Inc.	37946		Add	NoAppoint.	04Nov19 41
28Oct19	46	1	Heathwood Homes (Whitby) Limited	6 Month	BASEMENT STAIRS- Painting- Item #6 - Touch up paint and angled ceiling above lower landing	Heathwood	37951		Add	NoAppoint.	38
28Oct19	46	1	Heathwood Homes (Whitby) Limited	6 Month	BREAKFAST AREA- Doors - Patio- Item #3 - Patio door screen track bent, screen door not closing properly	Newmar Window Manufacturing Inc.	37949		Add	05Dec19	38
28Oct19	46	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Carpentry - Rough- Item #11 - Left side picket at base of deck railing not secured	Eagle Fencing	37957		Add	NoAppoint.	38
28Oct19	46	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Carpentry - Rough- Item #11 - Patio stones missing below base of deck railings	Mantor Landscape Limited	37956		Add	NoAppoint.	38
28Oct19	46	1	Heathwood Homes (Whitby) Limited	6 Month	FOYER- Trim Carpentry - Interior- Item #9 - Re-secure left side closet door lever	Heathwood	37954		Add	NoAppoint.	38
28Oct19	46	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN STAIRS- General- Item #13 - Dap window casing to jamb (re-do)	Heathwood	37962		Add	NoAppoint.	38
28Oct19	46	1	Heathwood Homes (Whitby) Limited	6 Month	MUD ROOM- Windows & Doors- Item #12 - Man door to be adjusted, bottom corner at striker side not plumb/draft coming through	Newmar Window Manufacturing Inc.	37961		Add	05Dec19	38
28Oct19	46	1	Heathwood Homes (Whitby) Limited	6 Month	PORCH- Caulking- Item #2 - Touch up missing caulking at stone to soffit to left of entry door	Heathwood	37948		Add	NoAppoint.	38
28Oct19	76	1	Heathwood Homes (Whitby) Limited	6 Month	BASEMENT FAMILY (REC) ROOM- General- Item #1 - Secure register to wall by rear of home (right wall)	Heathwood	37893		Add	NoAppoint.	38
28Oct19	76	1	Heathwood Homes (Whitby) Limited	6 Month	BASEMENT FAMILY (REC) ROOM- General- Item #14 - Secure register to wall (H/O reported after inspection via email)	Heathwood	37906		Add	NoAppoint.	38
28Oct19	76	1	Heathwood Homes (Whitby) Limited	6 Month	BASEMENT FAMILY (REC) ROOM- Trim Carpentry - Interior- Item #4 - Baseboard chipped at drywalled post	Heathwood	37894		Add	NoAppoint.	38
28Oct19	76	1	Heathwood Homes (Whitby) Limited	6 Month	BREAKFAST AREA- Trim Carpentry - Interior- Item #8 - Shoe mold at right side of patio door chipped	Heathwood	37900		Add	NoAppoint.	38
28Oct19	76	1	Heathwood Homes (Whitby) Limited	6 Month	FOYER- Painting- Item #7 - Touch up closet door paint at right side door by top hinge	Heathwood	37899		Add	NoAppoint.	38
28Oct19	76	1	Heathwood Homes (Whitby) Limited	6 Month	FOYER- Painting- Item #9 - Touch up paint at interior of entry door around lock plate above handle	Heathwood	37901		Add	NoAppoint.	38
28Oct19	76	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER BEDROOM- Trim Carpentry - Interior- Item #6 - Entry doors rubbing at top	Tony's Carpentry Limited	37898		Add	NoAppoint.	38
28Oct19	76	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER ENSUITE- Drywall & Insulation- Item #11 - Repair & paint slit on shower ceiling at middle of larger fixed glass panel	Heathwood	37903		Add	NoAppoint.	38

28Oct19	76	1	Heathwood Homes (Whitby) Limited	6 Month	SHARED BATHROOM-Painting- Item #10 - Sand and paint small area on wall inside toilet/tub room	Heathwood 37902	Add	NoAppoint.	38
28Oct19	159	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- HARDIE~TO TOUCH UP NAIL HOLES AND PAINT BESIDE FRONT DOOR AND FRONT WINDOW 	GM Exteriors Inc. 38027 	Add	NoAppoint.	07Nov19 38
28Oct19	174	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DENTS ON DOWN PIP FRONT RIGHT SIDE OF HOME 	GM Exteriors Inc. 38044 	Add	NoAppoint.	07Nov19 38
28Oct19	174	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~ELBOW ON REAR LEFT DOWN PIPE STARTING TO SEPARATE 	GM Exteriors Inc. 38043 	Add	NoAppoint.	07Nov19 38
28Oct19	175	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DENT AT ELBOW LEFT REAR SIDE OF HOME 	GM Exteriors Inc. 38034 	Add	NoAppoint.	07Nov19 38
28Oct19	175	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DENT ON DOWN PIPE FRONT LEFT SIDE OF PORCH 	GM Exteriors Inc. 38033 	Add	NoAppoint.	07Nov19 38
28Oct19	175	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Concrete & Drain- OTHER~RAIN WATER LEADER CRACKED RIGHT SIDE OF GARAGE 	Acu Contracting 38040 	Add	NoAppoint.	07Nov19 38
29Oct19	113	1	Heathwood Homes (Whitby) Limited	Interval	EXTERIOR- Roof Shingles- Missing shingles at roof ridge at side roof (garage side)	Goreski 38152 	Add	NoAppoint.	37
01Nov19	113	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DOWNPIPE AT RIGHT SIDE OF HOME DENTED (AT RIGHT OF GARAGE)	GM Exteriors Inc. 38552 	Add	NoAppoint.	11Nov19 34
01Nov19	113	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DOWNPIPE AT RIGHT SIDE REAR OF HOME DENTED TOWARDS TOP, ELBOW ALSO DAMAGED	GM Exteriors Inc. 38553 	Add	NoAppoint.	11Nov19 34
01Nov19	113	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~MIDDLE DOWNPIPE ON LEFT SIDE OF HOME ELBOW NOT SECURED	GM Exteriors Inc. 38554 	Add	NoAppoint.	11Nov19 34
01Nov19	113	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~MIDDLE SECTION OF FRONT DOWNPIPE AT LEFT SIDE OF HOME DENTED	GM Exteriors Inc. 38555 	Add	NoAppoint.	11Nov19 34
01Nov19	113	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- MASONARY~FILL IN MISSING MORTAR AT PORCH BRICK TO SOFFIT 	Medi Group Incorporated 38530 	Add	NoAppoint.	11Nov19 34
01Nov19	113	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- MASONARY~REPAIR STONE AT PORCH SCUPPER 	Medi Group Incorporated 38531 	Add	NoAppoint.	11Nov19 34
29Oct19	137	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- OTHER~CRACKED RAIN WATER LEADER AT LEFT SIDE OF HOUSE 	Acu Contracting 38219 	Add	NoAppoint.	08Nov19 37
29Oct19	140	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- MASONARY~UNFINISHED CONCRETE AT BACK OF HOUSE UNDER WALK OUT DOOR AT BASEMENT	Camp Forming Limited 38232 	Add	NoAppoint.	08Nov19 37

29Oct19	140	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- OTHER~BROKEN RAIN WATER LEADER AT RIGHT SIDE OF HOUSE	Acu Contracting 38235	Add	NoAppoint.	08Nov19	37
29Oct19	141	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- OTHER~BROKEN RAIN WATER LEADER AT RIGHT SIDE OF HOUSE	Acu Contracting 38240	Add	NoAppoint.	08Nov19	37
29Oct19	164	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- CAULKING~CAULK SMALL VENT ON RIGHT SIDE OF HOME	Heathwood 38212	Add	NoAppoint.	08Nov19	37
29Oct19	164	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- OTHER~REMOVE NAILS FROM RIGHT SIDE OF HOME	Camp Forming Limited 38215	Add	NoAppoint.	08Nov19	37
29Oct19	166	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~ELBOW IS DETACHED RIGHT REAR SIDE OF HOME	GM Exteriors Inc. 38206	Add	NoAppoint.	08Nov19	37
31Oct19	166	1	Heathwood Homes (Whitby) Limited	6 Month	BASEMENT BEDROOM- Drywall & Insulation- Item #4 - Bottom of window ledge damaged at corner bead, repair and touch up paint	Heathwood 38278	Add	NoAppoint.		35
31Oct19	166	1	Heathwood Homes (Whitby) Limited	6 Month	BASEMENT FAMILY (REC) ROOM- General- Item #7 - Touch up dap at baseboard to wall by 2 access covers on rear and right side walls	Heathwood 38279	Add	NoAppoint.		35
31Oct19	166	1	Heathwood Homes (Whitby) Limited	6 Month	BASEMENT STAIRS- Wood Stairs - Interior- Item #8 - 6th tread up from lower landing chipped/gouged on return	Alpa Stairs And Railings Inc. 38280	Add	NoAppoint.		35
31Oct19	166	1	Heathwood Homes (Whitby) Limited	6 Month	BASEMENT STAIRS LANDING- Drywall & Insulation- Item #9 - Repair lower landing ceiling bulkhead area, messy finish	Heathwood 38281	Add	NoAppoint.		35
31Oct19	166	1	Heathwood Homes (Whitby) Limited	6 Month	BEDROOM 4- Drywall & Insulation- Item #16 - Vertical seam on west wall to left of right wall	Heathwood 38293	Add	NoAppoint.		35
31Oct19	166	1	Heathwood Homes (Whitby) Limited	6 Month	BEDROOM 4- Painting- Item #21 - Touch up paint at top right window bump out	Heathwood 38298	Add	NoAppoint.		35
31Oct19	166	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Concrete & Drain- Item #20 - Concrete foundation finishing cracked/chipping off between garage doors	Camp Forming Limited 38297	Add	NoAppoint.		35
31Oct19	166	1	Heathwood Homes (Whitby) Limited	6 Month	FOYER- Drywall & Insulation- Item #10 - Repair closet ceiling, yellow marks and messy finish	Heathwood 38282	Add	NoAppoint.		35
31Oct19	166	1	Heathwood Homes (Whitby) Limited	6 Month	FOYER- Painting- Item #18 - Both side lights need paint tidy/touch up	Heathwood 38294	Add	NoAppoint.		35
31Oct19	166	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN STAIRS- General- Item #11 - Dap casing to wall at lower landing	Heathwood 38283	Add	NoAppoint.		35
31Oct19	166	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER ENSUITE- Plumbing- Item #13 - Secure ring at shower head to tiles	Heathwood 38302	Add	NoAppoint.		35
31Oct19	166	1	Heathwood Homes (Whitby) Limited	6 Month	MUD ROOM- Painting- Item #19 - Dap missing at left side man door casing to wall; touch up paint between wall and left side man door casing	Heathwood 38296	Add	NoAppoint.		35

29Oct19	167	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR-MASONARY-BRICK REPAIR AT FRONT RIGHT SIDE OF HOME BEHIND DOWN PIPE AND ELECTRICAL CONDUIT	Medi Group Incorporated 38398 	Add	NoAppoint.	08Nov19	37
27Nov19	167	1	Heathwood Homes (Whitby) Limited	6 Month	BEDROOM 2- Carpeting- Item #5 - Fix carpet gap at transition to ensuite 2	Heathwood 39937	Add	NoAppoint.		8
27Nov19	167	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Painting- Item #4 - Touch up paint at half moon above porch. Touch up paint at stucco molding above right side garage door.	Schuit Plastering & Stucco Inc. 39933 	Add	NoAppoint.		8
27Nov19	167	1	Heathwood Homes (Whitby) Limited	6 Month	KITCHEN- Ceramic Tiles- Item #1 - Repair cracked/separated floor grout at kitchen and breakfast areas	Marycroft Tile Limited 39929 	Add	NoAppoint.		8
27Nov19	167	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN HALL- Drywall & Insulation- Item #3 - Repair visible joint at ceiling border across from main stairs	Heathwood 39930	Add	NoAppoint.		8
27Nov19	167	1	Heathwood Homes (Whitby) Limited	6 Month	POWDER ROOM- Ceramic Tiles- Item #2 - Replace cracked floor tile at left door casing	Marycroft Tile Limited 39926 	Add	NoAppoint.		8
29Oct19	30	1	Heathwood Homes (Whitby) Limited	6 Month	BASEMENT STAIRS- Railings - Interior- Item #4 - Visible nail at riser below basement landing	Alpa Stairs And Railings Inc. 38155 	Add	NoAppoint.		37
29Oct19	30	1	Heathwood Homes (Whitby) Limited	6 Month	GARAGE- General- Item #9 - Homeowner unable to locate studs on south & east walls	Heathwood 38173	Add	NoAppoint.		37
29Oct19	30	1	Heathwood Homes (Whitby) Limited	6 Month	GREAT ROOM- Drywall & Insulation- Item #8 - Repair drywall below window to left of fireplace; repair drywall at 2 cover plates to left of fireplace	Heathwood 38172	Add	NoAppoint.		37
29Oct19	30	1	Heathwood Homes (Whitby) Limited	6 Month	KITCHEN- Painting- Item #3 - Underside of bulkhead at top of hood fan chimney not painted correct colour	Heathwood 38154	Add	NoAppoint.		37
29Oct19	30	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN STAIRS- Railings - Interior- Item #5 - Visible metal piece at return of 5th tread going up from lower landing. Visible repair at same area.	Alpa Stairs And Railings Inc. 38156 	Add	NoAppoint.		37
29Oct19	30	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER ENSUITE- General- Item #6 - Re-dap window casing to wall	Heathwood 38158	Add	NoAppoint.		37
01Nov19	109	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- EAVE TROUGH~BOTTOM OF DOWNPIPE BENT AT RIGHT SIDE OF GARAGE	GM Exteriors Inc. 38470 	Add	NoAppoint.	11Nov19	34
01Nov19	109	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- EAVE TROUGH~DOWNPIPE MISSING ELBOW AT RIGHT SIDE OF HOME	GM Exteriors Inc. 38469 	Add	NoAppoint.	11Nov19	34
01Nov19	111	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~RAISE ELBOW AT LEFT SIDE OF HOME, SAME DOWNPIPE DENTED	GM Exteriors Inc. 38490 	Add	NoAppoint.	11Nov19	34
01Nov19	111	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- EAVE TROUGH~BOTTOM 2 SECTIONS OF DOWNPIPE BENT AT LEFT SIDE OF HOME (TOWARDS FRONT)	GM Exteriors Inc. 38493 	Add	NoAppoint.	11Nov19	34
01Nov19	111	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- EAVE TROUGH~BOTTOM 2 SECTIONS OF DOWNPIPE BENT AT RIGHT SIDE OF	GM Exteriors Inc. 38491 	Add	NoAppoint.	11Nov19	34

01Nov19	111	1	Heathwood Homes (Whitby) Limited	Quality Control	HOME (TOWARDS FRONT) EXTERIOR- EAVE TROUGH~BOTTOM SECTION IF DOWNPIPE DENTED AT RIGHT SIDE OF HOME (TOWARDS REAR)	GM Exteriors Inc. 38492 	Add	NoAppoint.	11Nov19	34
01Nov19	111	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Trim - Exterior-STUCCO MOLDING OVERCUT AT FLASHING AT 3 PEAKS AT FRONT OF HOME	Schuit Plastering & Stucco Inc. 38488 	Add	NoAppoint.	11Nov19	34
12Nov19	111	1	Heathwood Homes (Whitby) Limited	6 Month	BEDROOM 3- Drywall & Insulation- Item #11 - Repair visible seam @ stipple ceiling between small window and light fixture	4 Star Drywall (99) Limited 39039 	Add	NoAppoint.		23
12Nov19	111	1	Heathwood Homes (Whitby) Limited	6 Month	ENSUITE 4- Drywall & Insulation- Item #13 - Repair water damaged wall at shower sill	Heathwood 39040	Add	NoAppoint.		23
12Nov19	111	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Painting- Item #10 - Touch up paint at lintel above front door	Mar A Painting & General Contracting Ltd. 39038 	Add	NoAppoint.		23
12Nov19	111	1	Heathwood Homes (Whitby) Limited	6 Month	KITCHEN- Ceramic Tiles- Item #1 - Repair grout cracks/voids at floor throughout kitchen. Remove visible spacers between tiles. 	Marycroft Tile Limited 39030 	Add	NoAppoint.		23
12Nov19	111	1	Heathwood Homes (Whitby) Limited	6 Month	KITCHEN- Cabinets - Kitchen & Bathroom- Item #3 - Island appears crooked, dishwasher side pushed back 1-2" from opposite end	Frendel Kitchens Limited 39033 	Add	06Dec19		23
12Nov19	111	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN HALL- Flooring - Hardwood- Item #4 - Repair 1 cracked board by dining area near stairs	Darmaga Hardwood Flooring Ltd. 39034 	Add	NoAppoint.		23
12Nov19	111	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER ENSUITE- Ceramic Tiles- Item #2 - Mortar/thin set bleeding through shower floor grout 	Marycroft Tile Limited 39032 	Add	NoAppoint.		23
12Nov19	111	1	Heathwood Homes (Whitby) Limited	6 Month	SHARED BATHROOM- Painting- Item #5 - Repair bottom of window casing (chipped/damaged). Touch up paint at entire window casing.	Heathwood 39035	Add	NoAppoint.		23
12Nov19	111	1	Heathwood Homes (Whitby) Limited	6 Month	SHARED BATHROOM- Painting- Item #6 - Sand and touch up paint at shower ceiling to due earlier tile repair.	Heathwood 39036	Add	NoAppoint.		23
14Nov19	111	1	Heathwood Homes (Whitby) Limited	6 Month	ENSUITE 4- Ceramic Tiles- Item #13 - Caulking missing between marble jamb and sill 	Marycroft Tile Limited 39140 	Add	NoAppoint.		21
14Nov19	111	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Doors - Patio- Item #21 - Multiple chips on exterior of fixed patio door panel	Newmar Window Manufacturing Inc. 39143 	Add	06Dec19		21
14Nov19	111	1	Heathwood Homes (Whitby) Limited	6 Month	GREAT ROOM- General- Item #19 - Touch up missing dap at window casing to wall (window on right side of fireplace)	Heathwood 39142	Add	NoAppoint.		21
14Nov19	111	1	Heathwood Homes (Whitby) Limited	6 Month	KITCHEN- General- Item #19 - Touch up missing dap at window casing to wall (window on left side of patio door)	Heathwood 39141	Add	NoAppoint.		21
14Nov19	111	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN STAIRS- Railings - Interior- Item #22 - Repair chipped railing at 7th picket down from landing (dining room side)	Alpa Stairs And Railings Inc. 39144 	Add	NoAppoint.		21
			Heathwood		ENSUITE 4- Plumbing- Item	Riva Plumbing				

14Nov19	111	1	Homes (Whitby) Limited	6 Month	#14 - Water draining very slowly at vanity sink. Same issue in master ensuite (right side sink	Ltd. 39633 	Add	NoAppoint.	10
04Nov19	114	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DOWNPIPE BY AC UNIT BENT/DAMAGED IN 2 PLACES	GM Exteriors Inc. 38638 	Add	NoAppoint.	14Nov19 31
04Nov19	114	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DOWNPIPE BY AC UNIT BENT/DAMAGED IN 2 PLACES	GM Exteriors Inc. 38641 		NoAppoint.	14Nov19 31
04Nov19	114	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DOWNPIPE TO LEFT OF GAS METER BENT/DAMAGED	GM Exteriors Inc. 38636 	Add	NoAppoint.	14Nov19 31
04Nov19	114	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DOWNPIPE TO LEFT OF GAS METER BENT/DAMAGED	GM Exteriors Inc. 38639 		NoAppoint.	14Nov19 31
04Nov19	114	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DOWNPIPE TO RIGHT OF LARGE BASEMENT WINDOW ON LEFT SIDE OF HOME DAMAGED/BENT	GM Exteriors Inc. 38637 	Add	NoAppoint.	14Nov19 31
04Nov19	114	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DOWNPIPE TO RIGHT OF LARGE BASEMENT WINDOW ON LEFT SIDE OF HOME DAMAGED/BENT	GM Exteriors Inc. 38640 		NoAppoint.	14Nov19 31
04Nov19	114	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- HARDIE~FILL NAIL HOLES AND PAINT LOFT HARDIE WALL AT REAR OF HOME	GM Exteriors Inc. 38642 	Add	NoAppoint.	14Nov19 31
04Nov19	114	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- MASONARY~FILL IN LOW MORTAR AT PORCH WALL TO SOFFIT	Medi Group Incorporated 38643 	Add	NoAppoint.	14Nov19 31
04Nov19	114	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- MASONARY~FRONT EDGE OF FIREPLACE ROOF CAP CHIPPED 	Medi Group Incorporated 38644 	Add	NoAppoint.	14Nov19 31
05Nov19	114	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Masonry Labour & Material- Brick repair required at exhaust cover on left side of home	Medi Group Incorporated 38782 	Add	NoAppoint.	15Nov19 30
05Nov19	117	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- CAULKING~CAULK STUCCO TO BRICK UPPER AND LOWER LEFT SIDE OF HOME AND UPPER RIGHT	Duotek Caulking Inc. 38706 	Add	NoAppoint.	15Nov19 30
05Nov19	117	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DENTS IN FRONT DOWN PIPE LEFT OF GARAGE AND RIGHT SIDE OF PORCH 	GM Exteriors Inc. 38697 	Add	NoAppoint.	15Nov19 30
05Nov19	117	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~DOWN PIPE AT REAR RIGHT SIDE OF HOME CAVED IN 	GM Exteriors Inc. 38720 	Add	NoAppoint.	15Nov19 30
05Nov19	117	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- General- DOWNPIPE~MISSING ELBOW 	GM Exteriors Inc. 38723 	Add	NoAppoint.	15Nov19 30
05Nov19	117	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- DOWNPIPE~SMALL DENT ON FRONT SECOND DOWN PIPE LEFT OF GARAGE 	GM Exteriors Inc. 38704 	Add	NoAppoint.	15Nov19 30
05Nov19	117	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- HARDIE~HARDIE BOARD IS UNFINISHED 	GM Exteriors Inc. 38698 	Add	NoAppoint.	15Nov19 30
			Heathwood			Medi Group			

05Nov19	117	1	Homes (Whitby) Limited	Quality Control	EXTERIOR-MASONARY-POWER WASH THROUGHOUT RED BRICK	Incorporated 38705 	Add	NoAppoint.	15Nov19	30
05Nov19	117	1	Heathwood Homes (Whitby) Limited	Quality Control	OTHER~FIREPLACE CAP HAS CHIPS ALONG FRONT EDGE 	Medi Group Incorporated 38702 	Add	NoAppoint.	15Nov19	30
05Nov19	120	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR-CAULKING~CAULK STUCCO TO BRICK THROUGHOUT	Duotek Caulking Inc. 38729 	Add	NoAppoint.	15Nov19	30
05Nov19	120	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR-DOWNSPIPE~FRONT LEFT DOWN PIPE HAS DENTS 	GM Exteriors Inc. 38728 	Add	NoAppoint.	15Nov19	30
05Nov19	120	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- HARDIE~FILL AND PAINT HARDIE ABOVE GARAGE	GM Exteriors Inc. 38732 	Add	NoAppoint.	15Nov19	30
05Nov19	121	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Caulking-CAULKING~CAULK STUCCO TO BRICK THROUGHOUT	Duotek Caulking Inc. 38741 	Add	NoAppoint.	15Nov19	30
05Nov19	121	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR-DOWNSPIPE~FRONT LEFT DOWN PIPE BESIDE GARAGE DENTED	GM Exteriors Inc. 38740 	Add	NoAppoint.	15Nov19	30
05Nov19	121	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR- Masonry Labour & Material-MASONARY-POWER WASH THROUGHOUT RED BRICK	Medi Group Incorporated 38736 	Add	NoAppoint.	15Nov19	30
05Nov19	122	1	Heathwood Homes (Whitby) Limited	Quality Control	EXTERIOR-CAULKING~CAULK STUCCO TO BRICK RIGHT SIDE OF HOME	Duotek Caulking Inc. 38770 	Add	NoAppoint.	15Nov19	30
05Nov19	163	1	Heathwood Homes (Whitby) Limited	6 Month	BREAKFAST AREA- Painting- Item #3 - Sand and touch up paint at wall to left of cabinets	Heathwood 38689	Add	NoAppoint.		30
05Nov19	163	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN STAIRS- Painting- Item #3 - Sand and touch up paint at wall tag at upper landing	Heathwood 38690	Add	NoAppoint.		30
11Nov19	163	1	Heathwood Homes (Whitby) Limited	6 Month	BASEMENT BATHROOM- Painting- Item #6 - Sand and touch up at 8 wall tags	Heathwood 38980	Add	NoAppoint.		24
11Nov19	163	1	Heathwood Homes (Whitby) Limited	6 Month	BASEMENT BATHROOM- General- Item #7 - Secure register to ceiling	Heathwood 38981	Add	NoAppoint.		24
11Nov19	163	1	Heathwood Homes (Whitby) Limited	6 Month	BASEMENT BATHROOM- Trim Carpentry - Interior- Item #8 - Entry door not latching	Tony's Carpentry Limited 38982 	Add	NoAppoint.		24
11Nov19	163	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Painting- Item #12 - Column at right side porch steps when facing house needs paint touch up	Mar A Painting & General Contracting Ltd. 38989 	Add	NoAppoint.		24
11Nov19	163	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Trim - Exterior- Item #13 - Secure elbow to downspout beside fireplace	GM Exteriors Inc. 38990 	Add	NoAppoint.		24
11Nov19	163	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Painting- Item #14 - Paint underside of stucco molding to right of porch columns	Schuit Plastering & Stucco Inc. 38991 	Add	NoAppoint.		24
11Nov19	163	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN HALL- Flooring - Hardwood- Item #4 - Chip at hardwood transition board closest to oven wall	Darmaga Hardwood Flooring Ltd. 38935 	Add	NoAppoint.		24
11Nov19	163	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN STAIRS- Railings - Interior- Item #10 - 1st picket above upper landing loose	Alpa Stairs And Railings Inc. 38987 	Add	NoAppoint.		24

11Nov19	163	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN STAIRS- Railings - Interior- Item #10 - Post cap on first tread going up from 1st landing not level	Alpa Stairs And Railings Inc. 38985 	Add	NoAppoint.	24
11Nov19	163	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN STAIRS- Wood Stairs - Interior- Item #15 - Remove glue & varnish residue between shoe mold and floor boards at upper landing	Heathwood 38995	Add	NoAppoint.	24
11Nov19	163	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN STAIRS- Wood Stairs - Interior- Item #5 - Treads between landings appear to have glossier finish then rest of staircase	Mar A Painting & General Contracting Ltd. 38986 	Add	NoAppoint.	24
11Nov19	163	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER ENSUITE- Trim Carpentry - Interior- Item #8 - Entry door to be adjusted, rubbing at striker side	Tony's Carpentry Limited 38983 	Add	NoAppoint.	24
11Nov19	163	1	Heathwood Homes (Whitby) Limited	6 Month	UPPER HALL- Painting- Item #16 - Sand and touch up paint at wall corner at right side of laundry room door	Heathwood 38996	Add	NoAppoint.	24
18Nov19	138	1	Heathwood Homes (Whitby) Limited	Interval	ENSUITE 2- Cabinets - Kitchen & Bathroom- Water damage at base of cabinet inside vanity	Frendel Kitchens Limited 39212 	Add	26Nov19	17
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	BASEMENT STAIRS- Painting- Item #23 - Remove paint spray from pickets and shoe mold at lower landing	Heathwood 39631	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	BEDROOM 3- Painting- Item #17 - Touch up west wall and baseboard at 3 tags. Dap bottom window jamb to casing.	Heathwood 39625	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	BEDROOM 4- General- Item #22 - Touch up dap at 1/2 moon window jamb to casing and vinyl to jamb around main window.	Heathwood 39630	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	EXTERIOR- Windows & Doors- Item #2 - Right sidelight has stress crack at top	Newmar Window Manufacturing Inc. 39610 	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	FOYER- General- Item #3 - Replace damaged weather strip on striker side	Heathwood 39611	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	FOYER- Ceramic Tiles- Item #8 - Floor grout cracking at middle of foyer, line from entry door to closet	Marycroft Tile Limited 39615 	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	GREAT ROOM- General- Item #6 - Touch up dap at window vinyl to jamb	Heathwood 39613	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	KITCHEN- Ceramic Tiles- Item #7 - Floor grout cracking/separating from tile at rear of island by dining & great room entrances. Floor grout cracking in Servery (3 tiles away from mudroom steps).	Marycroft Tile Limited 39614 	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN HALL- Flooring - Hardwood- Item #11 - Repair wavy boards in front of main stair from right side dining room archway casing (approx. 7 rows)	Darmaga Hardwood Flooring Ltd. 39618 	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	MAIN STAIRS- Trim Carpentry - Interior- Item #5 - Repair window jambs (visible nails, gouges, paint drips). Remove dark stains from top window glass and vinyl.	Heathwood 39612	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes	6 Month	MASTER BEDROOM- Windows & Doors- Item #14 - Left side operator window gouged on right	Newmar Window Manufacturing	Add	NoAppoint.	10

			(Whitby) Limited		side vinyl 	Inc. 39623 			
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER BEDROOM- Painting- Item #15 - Repair wall corner between ensuite and window	Heathwood 39624	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER BEDROOM- General- Item #21 - Touch up dap at window vinyl to jamb. Repair top jamb to casing above right side operator (rough finish).	Heathwood 39629	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER ENSUITE- Ceramic Tiles- Item #10 - Floor grout cracking at entrance to toilet closet	Marycroft Tile Limited 39617 	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER ENSUITE- Trim Carpentry - Interior- Item #19 - Repair bottom right side toilet closet casing, chipped at floor	Heathwood 39627	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	MASTER ENSUITE- Plumbing- Item #20 - Repair visible nail at top jamb above middle window	Heathwood 39628	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	SHARED BATHROOM- Trim Carpentry - Interior- Item #13 - Repair left side casing to Bedroom 2, cracked at floor	Heathwood 39622	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	SHARED BATHROOM- Plumbing- Item #17 - Repair scratch on base of tub at drain 	Tubnet 39626 	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	SHARED BATHROOM- Ceramic Tiles- Item #9 - Floor grout cracking between vanity and door to toilet/tub room	Marycroft Tile Limited 39616 	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	UPPER HALL- Painting- Item #12 - Repair rough risers at master bedroom (2)	Heathwood 39619	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	UPPER HALL- Painting- Item #13 - Touch up door casing to Master Bedroom at 4 tags. Touch up door casing to Bedroom 2 at 3 tags. Touch up door casing to Linen Closet at 2 tags. Touch up door casing to Bedroom 4 at 2 tags. Touch up door casing to Bedroom 3 at 2 tags.	Heathwood 39620	Add	NoAppoint.	10
25Nov19	19	1	Heathwood Homes (Whitby) Limited	6 Month	UPPER HALL- Painting- Item #13 - Touch up wall above baseboard between Bedrooms 3/4 at 2 tags	Heathwood 39621	Add	NoAppoint.	10
25Nov19	51	1	Heathwood Homes (Whitby) Limited	6 Month	THROUGHOUT- General- 6 MONTH FORM	Heathwood - Lana Huys 39779	Add	28Nov19	8
02Dec19	116	1	Heathwood Homes (Whitby) Limited	Interval	SHARED BATHROOM- Plumbing- Toilet leaking from underside of tank	Riva Plumbing Ltd. 40580 	Add	04Dec19	3
03Dec19	115	1	Heathwood Homes (Whitby) Limited	Interval	MAIN STAIRS- Painting- Prime stairway walls due to seam repairs	Heathwood 40583	Add	NoAppoint.	2