



Valecraft

Homes Ltd.

Purchase Order

PO0051674

210-1455 Youville Drive
Orleans, On K1C 6Z7
Phone: 613-837-1104

Vendor:

JACQUES BEDARD EXCAVATION LTD.
3006 TENTH LINE ROAD
NAVAN, ON. K4B 1H8


Ship To:

Site: DEERFIELD VILLAGE PHASE 2
Lot/Unit: CONSTRUCTION SITE
Model:
Civic: FAWN VALLEY & TRANQUIL STREAM PRIVATE

tel: 6138243208
fax:
contact:

ORDER DATE	CHG. ORDER DT.	CANCEL DATE	RESPONSIBILITY	VENDOR #	TERMS
Sep 27, 2022			ARIEL	B01	NET 60 DAYS
Comments/Special Instructions:					REFERENCE

JOB/LOT/COST	REFERENCE	Description	QTY ORDERED	UNIT PRICE	EXTENSION
-	5050-4200	330 SHOVEL	9.0000	226.000000	2,034.00
-	5050-4200	GRADEMAN	9.0000	63.000000	567.00
-	5050-4200	TRIAxLE	11.0000	120.000000	1,320.00
-		-			


Authorized Signature

Subtotal	17,740.90
HST	2,306.32
Total Order Value	20,047.22

ORDER TERMS AND CONDITIONS

1. INVOICES must bear exact same prices and terms or authorization for changes must be received from our company in writing prior to shipping.
2. The right is reserved to cancel all or part of this order if not delivered within the time specified.
3. Packing slips must accompany all shipments.
4. In the event of interruption of our business in whole or in part by reason of fire, flood, windstorm, earthquake, war, strike, embargo, acts of God, governmental action, or any causes beyond our control, we shall have the option of cancelling undelivered orders in whole or in part.
5. Acceptance of this purchase order, or shipment of it will constitute an agreement to all of its specifications as to terms, delivery and prices.
6. No deliveries accepted after 4:00 pm or on weekends.

WHITE - ORIGINAL

CANARY - ACCOUNTS PAYABLE

PINK - DEPARTMENT



Valecraft

Homes Ltd.

Purchase Order

PO0051674

210-1455 Youville Drive
Orleans, On K1C 6Z7
Phone: 613-837-1104

Vendor:
JACQUES BEDARD EXCAVATION LTD.
3006 TENTH LINE ROAD
NAVAN, ON. K4B 1H8

Ship To:
Site: DEERFIELD VILLAGE PHASE 2
Lot/Unit: CONSTRUCTION SITE
Model:
Civic: FAWN VALLEY & TRANQUIL STREAM PRIVATE

tel: 6138243208
fax:
contact:

ORDER DATE	CHG. ORDER DT.	CANCEL DATE	RESPONSIBILITY	VENDOR #	TERMS
Sep 27, 2022			ARIEL	B01	NET 60 DAYS
Comments/Special Instructions:					REFERENCE

JOB/LOT/COST	REFERENCE	Description	QTY ORDERED	UNIT PRICE	EXTENSION
-	5050-4200	BACKHOE	9.0000	105.000000	945.00
-	5050-4200	GRADEMAN	9.0000	63.000000	567.00
-	5050-4200	TRIAXLE	6.0000	120.000000	720.00
-	-	-	-	-	-
-	5050-4200	BACKHOE	2.0000	105.000000	210.00
-	-	-	-	-	-
-	5050-4200	BACKHOE	4.5000	105.000000	472.50
-	5050-4200	2" MINUS 85.62 TONS	85.6200	16.900000	1,446.98
-	-	-	-	-	-
-	5050-4200	HYRDO SAND 21.08 TONS	21.0800	16.450000	346.77
-	-	-	-	-	-
-	5050-4200	PLACE & PACK 2" MINUS 127.39 TONS	127.3900	22.900000	2,917.23
-	-	-	-	-	-
-	5050-4200	BACKHOE	8.5000	105.000000	892.50
-	5050-4200	1 DAY RENTAL TAMPER PLATE	1.0000	150.000000	150.00
-	5050-4200	43.11 TONS OF 2" SURGE	43.1100	17.500000	754.43
-	5050-4200	214.94 TONS OF 2" MINUS	214.9400	16.900000	3,632.49
-	-	-	-	-	-
-	5050-4200	BACKHOE	5.0000	105.000000	525.00
-	5050-4200	TRIAXLE	2.0000	120.000000	240.00
-	-	-	-	-	-

Continued on next page...



FIELD REQUEST FORM 2021

Work Order : ☐ Check

Purchase Order : ☒ Check

Notice Of Back Charge : ☐ Check

Trade : Jacques Bedard Excavation Ltd

Lot / Unit :

Project Site : Deerfield

Date Issued : September 20, 2022

Description of Work or Material Being Ordered :	Amount:
JB# 81201 - BACKHOE 9 HRS X \$105.00	\$945.00
GRADEMAN 9 HRS X \$63.00	\$567.00
TRIAXLE - 6 HRS X \$120.00	\$720.00
JB# 81202 - BACKHOE - 2 HRS X \$105.00	\$210.00
Reason & Cause Due To for Work Being Done or Material Ordered :	
JB# 81204 BACKHOE 4 1/2HRS X \$105.00	\$472.50
2" MINUS 85.62 TONS X \$16.90	\$1,446.97
JB# 81218 - HYDRO SAND 21.08 TONS X \$16.45	\$346.76
*** Note: Reason & Cause information Mandatory for Purchase Orders***	
Total Amount	\$4,708.23

Cost Responsibility:

Errors Internal :	<input type="checkbox"/> Check	Construction Damage	
(Not being Back Charged)	<input type="checkbox"/> Check	Vandalism Damage :	<input type="checkbox"/> Check
Theft :	<input type="checkbox"/> Check	Trade Related Damage :	<input type="checkbox"/> Check
Reported to Police Yes :	<input type="checkbox"/> Check		

Police Department :

Police Report :

Police Occurrence No. :

Back Charge To :

Notification Given To :

Date Notified Trade :

Notice Given By :

Repair Work Preformed By :

Note (1) : Should you wish to deal directly with the repair contractor, he must issue written confirmation to Valecraft Homes Ltd that he has received Payment.

Note (2) : Contractor acknowledges that unless contested, the aforementioned amount's back charged will be deducted off your next cheque.

Site Foreman Approval:

Const. Manager Approval:



3006 10TH LINE RD.
OTTAWA, ON
K4B 1H8

ORDER NO.

DATE Sept, 01, 2022

CHARGE TO Valecraft

TEL.

LOCATION Deerfield village 2

TYPE OF EQUIPMENT	TIME STARTED	TIME FINISHED	NUMBER OF HRS	@ PER HR	EXTENSION
Backhoe			9hrs		
Graderman			9hrs		
Triaxle			6hrs		
- Exc trench along side of garbage room beside utilities in order to pour thick footing, load and remove fill off site.					
- install construction fence at front of Exc.					
GST/TPS #R102557337			TOTAL		
OPERATOR			WORK DESCRIBED HAS BEEN COMPLETED SATISFACTORILY AND ACCEPTED BY <u>[Signature]</u>		

JB 81201

WE REGRET WE CANNOT ASSUME RESPONSIBILITY FOR PROPERTY DAMAGE WHEN ASKED TO DELIVER MATERIAL BEYOND CURB LINE.
TERMS NET 30 DAYS - 2% PER MONTH (24% PER YEAR) ON ACCOUNTS OVER 30 DAYS.

84682



Valecraft
Homes Ltd.

Supplier / trade contractor Jacques Bédard

Date

Trade contractor for Deerfield village 2

Sept, 01, 2022

COMPLETION SLIP

Project	Lot	Unit	Cost Code	Work / stage completed	Date completed
342				Backhoe 9hrs	
				Graderman 9hrs	
				Triaxle 6hrs	
JB 81201				- Exc trench along side of garbage	
				to pour thick footing beside	
				utilities.	
				- install construction at front of	
				Exc	

to payment will be made unless
completion slip is attached to invoice

Approved [Signature]

Date

Sept 14/22

White: Supplier / trade contractor (attach to invoice)

Yellow: Supplier / trade contractor copy

Pink: Accounting copy

Golden: Site copy



3006 10TH LINE RD.
OTTAWA, ON
K4B 1H8

ORDER NO.

DATE Sept, 02, 2022

CHARGE TO Valecraft

TEL.

LOCATION

Deerfield village 2.

TYPE OF EQUIPMENT	TIME STARTED	TIME FINISHED	NUMBER OF HRS	@ PER HR	EXTENSION
Backhoe			2 hrs		
- Scrape and remove mud from behind BLK V, T, U ready to install stone for access road.					

GST/TPS #R102557337

OPERATOR

WORK DESCRIBED HAS BEEN COMPLETED SATISFACTORILY AND
ACCEPTED BY
X

TOTAL

JB 81202

WE REGRET WE CANNOT ASSUME RESPONSIBILITY FOR PROPERTY DAMAGE WHEN ASKED TO
DELIVER MATERIAL BEYOND CURB LINE.
TERMS NET 30 DAYS - 2% PER MONTH (24% PER YEAR) ON ACCOUNTS OVER 30 DAYS.

84683



Valecraft
Homes Ltd.

Jacques Bédard
Supplier / trade contractor

Date

Deerfield village 2

Sept, 02, 2022

Trade contractor for

COMPLETION SLIP

Project	Lot	Unit	Cost Code	Work / stage completed	Date completed
042				Backhoe 2 hrs	
				- Scrape and remove mud from behind BLK's T, U, V ready to install stone for access road.	

No payment will be made unless
completion slip is attached to invoice

Approved

Date

Sept 14/22

White: Supplier / trade contractor (attach to invoice)

Yellow: Supplier / trade contractor copy

Pink: Accounting copy

Golden: Site copy



DATE _____

CHARGE TO

Valecraft

TEL.

LOCATION

Port Deerfield village 2

OPERATOR

WORK DESCRIBED HAS BEEN COMPLETED SATISFACTORILY AND
ACCEPTED BY

X

TOTAL

JB 81204

WE REGRET WE CANNOT ASSUME RESPONSIBILITY FOR PROPERTY DAMAGE WHEN ASKED TO
DELIVER MATERIAL BEYOND CURB LINE.
TERMS NET 30 DAYS - 2% PER MONTH (24% PER YEAR) ON ACCOUNTS OVER 30 DAYS.



Supplier / trade contractor

Date _____

Deerfield village 2
Trade contractor for

Sept, 06, 2022

Trade contractor for

COMPLETION SLIP

No payment will be made unless completion slip is attached to invoice

Approved

Date _____

White: Supplier / trade contractor (attach to invoice)

Yellow: Supplier / trade contractor copy

Pink: Accounting copy

Golden: Site copy



3006 10TH LINE RD.
OTTAWA, ON
K4B 1H8

ORDER NO.

DATE

Sept, 16, 2022

CHARGE TO

Valecraft

TEL.

LOCATION

Deerfield village 2

TYPE OF EQUIPMENT	TIME STARTED	TIME FINISHED	NUMBER OF HOURS	@ PER HR	EXTENSION
1 load hydro sand		21:08			
- Cover hydro main + utilities at garbage room.					

GST/TPS #R102557337

OPERATOR

WORK DESCRIBED HAS BEEN COMPLETED SATISFACTORILY AND
ACCEPTED BY
X

TOTAL

JB 81218

WE REGRET WE CANNOT ASSUME RESPONSIBILITY FOR PROPERTY DAMAGE WHEN ASKED TO
DELIVER MATERIAL BEYOND CURB LINE.
TERMS NET 30 DAYS - 2% PER MONTH (24% PER YEAR) ON ACCOUNTS OVER 30 DAYS.

84685



Valecraft
Homes Ltd.

Supplier / trade contractor

Date

Trade contractor for

Jacques Bedard
Deerfield village 2

Sept, 16, 2022

COMPLETION SLIP

Project	Lot	Unit	Cost Code	Work / stage completed	Date completed
242				1 load hydro sand = 21:08me	
				- Cover hydro main + utilities at garbage room	
				JB 81218	

payment will be made unless
completion slip is attached to invoice

Approved

Date

Sept 19/22

White: Supplier / trade contractor (attach to invoice)

Yellow: Supplier / trade contractor copy

Pink: Accounting copy

Golden: Site copy

Golden: Site copy



FIELD REQUEST FORM 2021

Work Order : ☐ Check

Purchase Order : ☒ Check

Notice Of Back Charge : ☐ Check

Trade : Jacques Bedard Excavation Ltd

Lot / Unit :

Project Site : Deerfield

Date Issued : September 20, 2022

Description of Work or Material Being Ordered :	Amount:
JB# 81219 BACKHOE 8 1/2HRS X \$105.00	\$892.50
1 DAY RENTAL TAMPER PLATE	\$150.00
43.11 TONS 2" SURGE X \$17.50	\$754.42
214.94 TONS 2" MINUS X \$16.90	\$3,632.48
Reason & Cause Due To for Work Being Done or Material Ordered :	
JB# 81205 - BACKHOE 5 HRS X \$105.00	\$525.00
TRIAXLE 2 HRS X \$120.00	\$240.00
JB# 81206 - 330 SHOVEL 9 HRS X \$226.00	\$2,034.00
GRADEMAN 9 HRS X \$63.00	\$567.00
TRIAXLE 11 HRS X \$120.00	\$1,320.00
*** Note: Reason & Cause information Mandatory for Purchase Orders***	
Total Amount	\$10,115.40

Cost Responsibility:

Errors Internal :	<input type="checkbox"/> Check	Construction Damage
(Not being Back Charged)	<input type="checkbox"/> Check	Vandalism Damage : <input type="checkbox"/> Check
Theft :	<input type="checkbox"/> Check	Trade Related Damage : <input type="checkbox"/> Check
Reported to Police Yes :	<input type="checkbox"/> Check	

Police Department :

Police Report :

Police Occurrence No. :

Back Charge To :

Notification Given To :

Date Notified Trade :

Notice Given By :

Repair Work Preformed By :

Note (1) : Should you wish to deal directly with the repair contractor, he must issue written confirmation to Valecraft Homes Ltd that he has received Payment.

Note (2) : Contractor acknowledges that unless contested, the aforementioned amount's back charged will be deducted off your next cheque.

Site Foreman Approval: _____

Const. Manager Approval: _____



3006 10TH LINE RD.
OTTAWA, ON
K4B 1H8

ORDER NO.

DATE

Sept, 16, 2022

CHARGE TO

Robert Valecraft

TEL.

LOCATION

Deerfield Village 2.

TYPE OF EQUIPMENT	TIME STARTED	TIME FINISHED	NUMBER OF HOURS	@ PER HR	EXTENSION
Backhoe			8.5hrs		
Diesel plate			1 day		
2" Surge = 43.11 Tmc.					
2" Minus = 214.94 Tmc					
- Backfill around garbage room with 2" Minus and Compact at every 1.6 feet, fill inside garbage room with 2" Surge.					
GST/TPS #R102557337				TOTAL	
OPERATOR				WORK DESCRIBED HAS BEEN COMPLETED SATISFACTORILY AND ACCEPTED BY	
				X	

JB 81219

WE REGRET WE CANNOT ASSUME RESPONSIBILITY FOR PROPERTY DAMAGE WHEN ASKED TO DELIVER MATERIAL BEYOND CURB LINE.
TERMS NET 30 DAYS - 2% PER MONTH (24% PER YEAR) ON ACCOUNTS OVER 30 DAYS.

84686



Valecraft
Homes Ltd.

Jacques Bédard
Supplier / trade contractor

Date

Deerfield Village 2

Sept, 16, 2022

Trade contractor for

COMPLETION SLIP

Project	Lot	Unit	Cost Code	Work / stage completed	Date completed
042				Backhoe 8.5hr	
				Diesel plate 1 day	
				2" Surge = 43.11 Tmc	
				2" Minus = 214.94 Tmc	
				- Backfill around garbage room with 2" Minus and compact at every 1.6 feet, fill inside garbage room with 2" Surge	

No payment will be made unless completion slip is attached to invoice

Approved

Date

Sept 16/22

White: Supplier / trade contractor (attach to invoice)

Yellow: Supplier / trade contractor copy

Pink: Accounting copy

Golden: Site copy



3006 10TH LINE RD.
OTTAWA, ON
K4B 1H8

ORDER NO.

DATE

Sept, 07, 2022

CHARGE TO

Valecraft

TEL.

LOCATION

Deerfield village 2

TYPE OF EQUIPMENT	TIME STARTED	TIME FINISHED	NUMBER OF HOURS	@ PER HR	EXTENSION
Backhoe			5 hrs		
Triaxle			2 hrs		
- load and remove 3 load of fill from site haul off					
Site - BIK v					
- Exc trench BIK u to garbage room for power					
- backfill trench.					
GST/TPS #R102557337				TOTAL	
OPERATOR				WORK DESCRIBED HAS BEEN COMPLETED SATISFACTORILY AND ACCEPTED BY X	

JB 81205

WE REGRET WE CANNOT ASSUME RESPONSIBILITY FOR PROPERTY DAMAGE WHEN ASKED TO DELIVER MATERIAL BEYOND CURB LINE.
TERMS NET 30 DAYS - 2% PER MONTH (24% PER YEAR) ON ACCOUNTS OVER 30 DAYS.

84679



Valecraft
Homes Ltd.

Supplier / trade contractor

Date

Trade contractor for

Jacques Bedard
Deerfield village 2

Sept, 07, 2022

COMPLETION SLIP

Project	Lot	Unit	Cost Code	Work / stage completed	Date completed
042				Backhoe 5 hrs	
				triaxle 2 hrs	
				- Load and remove 3 loads of fill	
				off site from BIK v	
JB 81205				- Exc and backfill trench from	
				BIK u to garbage room for 2"	
				Conduit.	

No payment will be made unless completion slip is attached to invoice

Approved

Date

[Signature]

Sept 14/22

White: Supplier / trade contractor (attach to invoice)

Yellow: Supplier / trade contractor copy

Pink: Accounting copy

Golden: Site copy

Golden: Site copy