



Zancor Homes (Cookstown) Ltd.
Warranty Services
Phone: (905) 738-7010
Fax: (905) 738-5948

Work Order

Closing Date: 15Oct20

Address: 26 Mumberson St.
Cookstown, Ontario

Location: Cookstown - Phase: 1 - Lot: 9

Today's Date: 16Mar21

Contact(s): Justin, R Attfield - Home: (647) 962-7830
Rosa, C Attfield -

Email: buffy7830@gmail.com

Company: Elitrex Plumbing

Attention:

Telephone: (905) 264-7418

Fax: (905) 264-7690

Please Complete the following items:

(Ferguson - Sept. 1/20)

DAI	Type	Issue	Appt. Date/Time	Notes
143001	Interval	Other - General- (Disconnect March 23rd-8-42), (Re- connect March 24, 8-3) Required due to counter replacements in Master, Ensuite 3 and basement Powder Room	9:00 AM 10/20/20	

Date Completed: April 12/21

Homeowner Signature: _____
The Homeowner acknowledges and accepts all work
has been completed in a workman like manner.

Date Completed: April 12/21

Trade &/or Service Tech.

Signature: _____

Print Name: _____

Please returning your warranty card

Re-connect

March 31

8:30

1. NEED TO GO BACK TO RECONNECT
2. SINKS NEED TO FIND
OUT WHAT DAY & TIME
Carpenter is back and
Schedule us for that date.
ave this form
833-4367.

(Re-connect) April 9
X2 Sinks

Schedule us for that date.



EUTREX
P L U M B I N G

120 Sharer Road
VAUGHAN, ONTARIO L4L 8P4
(905) 264-7418 Fax: (905) 264-7690

**PURCHASE ORDER
REQUEST**

3307

DATE Apr. 20/21

SUPERVISOR

WORK ORDER NO.

BUILDER Zancer - Cookstown

SITE

LOT #

Lot (9)

SERVICES RENDERED

TO BE SITE APPROVED PRIOR TO START OF SERVICE

TOTAL

① Re Re plumbing in Meads,
Ensuit 3 & Powder Rm
(due to counter replacement)

② Replacement of Lav that was
cracked recently.

Labour \$95/hr. @ 6 hrs. \$570 -

U-hn sink #4220014 \$118.28

\$688.28

\$89.48

SUBTOTAL

\$777.76

PLUMBER NAME

SITE SIGNATURE

PRINT NAME

TOTAL

THANK YOU