



**Zancor Homes (Caledon) Ltd.**  
**Warranty Services**  
**Phone: (905) 738-7010**  
**Fax: (905) 738-5948**

**Work Order**

**Closing Date:** 15Aug23

**Address:**

**Location:** Caledon Club - Phase: 1B - Lot: 48B

**Today's Date:** 14Aug23

**Contact(s):**

**Email:**

**Company:** Promark Aluminum LTD.

**Attention:** Kamar Kuyumju - Cell: 416-576-0236

**Telephone:** (905) 857-5692

**Fax:** (905) 857-5961

**Please Complete the following items:**

DAI	Type	Issue		Appt. Date/Time	Notes
159773	PDI	EXTERIOR- NOTE:~DENT ON HARDYBOARD RIGHT SIDE			Completed
159775	PDI	EXTERIOR- NOTE:~ELBOW NOT INSTALLED LEFT SIDE OF HOME			Completed

**Date Completed:** \_\_\_\_\_

**Homeowner Signature:** \_\_\_\_\_

The Homeowner acknowledges and accepts all work has been completed in a workman like manner.

**Date Completed:** Aug 23, 2023

**Trade &/or Service Tech.**

**Signature:** [Signature]

**Print Name:** Maxim Sfrunika


Please schedule your Service Department to complete work on the above Lot. Should no appointment time or date appear (below) on this form, it is your responsibility to arrange and adhere to the appointment you have scheduled. Your service representative must have this form signed by homeowner on completion. Please fax the signed form to our office (905) 833-4367.

**Failure to comply with this request within 10 business days will give Zancor Homes (and it's group of companies) the right to carry out any and all repairs. All costs incurred will be**

**applied to the Company listed above.**

**Caledon Club - Phase: 1B - Lot: 48B**

**159773 - 1 - NOTE:~DENT ON HARDYBOARD  
RIGHT SIDE**



**159775 - 1 - NOTE:~ELBOW NOT INSTALLED LEFT  
SIDE OF HOME**





**Zancor Homes (Caledon) Ltd.**  
**Warranty Services**  
**Phone: (905) 738-7010**  
**Fax: (905) 738-5948**

**Work Order**

**Closing Date:** 03Aug23

**Address:**

**Location:** Caledon Club - Phase: 1B - Lot: 34B

**Today's Date:** 14Aug23

**Contact(s):** Preet Sharma - Cell: (416) 300-5664 - (preetsrma@gmail.com)  
Pooja Sharma - Cell: (416) 294-9728 - (virgo.chemistry@gmail.com)

**Email:** preetsrma@gmail.com

**Company:** Promark Aluminum LTD.

**Attention:** Kamar Kuyumju - Cell: 416-576-0236

**Telephone:** (905) 857-5692

**Fax:** (905) 857-5961

**Please Complete the following items:**

DAI	Type	Issue		Appt. Date/Time	Notes
160381	PDI	EXTERIOR- PORCH~DENT ON SOFFIT LEFT OF RIGHT COLUMN			Completed
160383	PDI	EXTERIOR- NOTE:~SOFFIT DAMAGE BELOW EAVES. RIGHT SIDE OF HOUSE ABOVE GARAGE			Completed

**Date Completed:** \_\_\_\_\_

**Homeowner Signature:** \_\_\_\_\_

The Homeowner acknowledges and accepts all work  
has been completed in a workman like manner.

**Date Completed:** Aug 23, 2023

**Trade &/or Service Tech.**

**Signature:** 


**Print Name:** Maxim Strannik

Please schedule your Service Department to complete work on the above Lot. Should no appointment time or date appear (below) on this form, it is your responsibility to arrange and adhere to the appointment you have scheduled. Your service representative must have this form signed by homeowner on completion. Please fax the signed form to our office (905) 833-4367.


**Failure to comply with this request within 10 business days will give Zancor Homes (and it's group of companies) the right to carry out any and all repairs. All costs incurred will be applied to the Company listed above.**

**Caledon Club - Phase: 1B - Lot: 34B**

**160381 - 1 - PORCH~DENT ON SOFFIT LEFT OF  
RIGHT COLUMN**



**160383 - 1 - NOTE:~SOFFIT DAMAGE BELOW  
EAVES. RIGHT SIDE OF HOUSE ABOVE GARAGE**





**Zancor Homes (Caledon) Ltd.**  
**Warranty Services**  
**Phone: (905) 738-7010**  
**Fax: (905) 738-5948**

**Work Order**

**Closing Date:** 10Jul23

**Address:**

**Location:** Caledon Club - Phase: 1B - Lot: 157B

**Today's Date:** 14Aug23

**Contact(s):** Rolston Bernstein Williams - Cell: (416) 866-2201 - (williams.rolston@gmail.com)

**Email:** williams.rolston@gmail.com

**Company:** Promark Aluminum LTD.

**Attention:** Kamar Kuyumju - Cell: 416-576-0236

**Telephone:** (905) 857-5692

**Fax:** (905) 857-5961

**Please Complete the following items:**

DAI	Type	Issue		Appt. Date/Time	Notes
160284	Interval	Exterior- General- crack at hardy board by eaves at front. Porch.			Completed

**Date Completed:** \_\_\_\_\_

**Homeowner Signature:** \_\_\_\_\_

The Homeowner acknowledges and accepts all work  
has been completed in a workman like manner.

**Date Completed:** Aug 23, 2023

**Trade &/or Service Tech.**

**Signature:** 

**Print Name:** Maxim Strumnikov

Please schedule your Service Department to complete work on the above Lot. Should no appointment time or date appear (below) on this form, it is your responsibility to arrange and adhere to the appointment you have scheduled. Your service representative must have this form signed by homeowner on completion. Please fax the signed form to our office (905) 833-4367.

**Failure to comply with this request within 10 business days will give Zancor Homes (and it's group of companies) the right to carry out any and all repairs. All costs incurred will be applied to the Company listed above.**



**Zancor Homes (Caledon) Ltd.**  
**Warranty Services**  
**Phone: (905) 738-7010**  
**Fax: (905) 738-5948**

**Work Order**

**Closing Date:** 27Jul23

**Address:**

**Location:** Caledon Club - Phase: 1B - Lot: 63B

**Today's Date:** 14Aug23

**Contact(s):** Chetan Singh Gusain - Cell: (416) 505-3221 - (gusain\_chetan09@yahoo.co.in)

Anita Gusain - Cell: (647) 323-3221 - (gusain\_anita09@yahoo.in)

**Email:** gusain\_chetan09@yahoo.co.in

**Company:** Promark Aluminum LTD.

**Attention:** Kamar Kuyumju - Cell: 416-576-0236

**Telephone:** (905) 857-5692

**Fax:** (905) 857-5961

**Please Complete the following items:**

DAI	Type	Issue		Appt. Date/Time	Notes
159939	PDI	EXTERIOR- PORCH~ADJUST COPING LEFT SIDE AT FRONT PORCH BY COLUMN BOARD			Send roofers

**Date Completed:** Aug 23, 2023

**Homeowner Signature:** [Signature]

The Homeowner acknowledges and accepts all work has been completed in a workman like manner.

**Date Completed:** Aug 23, 2023

**Trade &/or Service Tech.**

**Signature:** [Signature]

**Print Name:** Maxim Strumakov


Please schedule your Service Department to complete work on the above Lot. Should no appointment time or date appear (below) on this form, it is your responsibility to arrange and adhere to the appointment you have scheduled. Your service representative must have this form signed by homeowner on completion. Please fax the signed form to our office (905) 833-4367.

**Failure to comply with this request within 10 business days will give Zancor Homes (and it's group of companies) the right to carry out any and all repairs. All costs incurred will be applied to the Company listed above.**



**Caledon Club - Phase: 1B - Lot: 63B**

**159939 - 1 - PORCH~ADJUST COPING LEFT SIDE  
AT FRONT PORCH BY COLUMN BOARD**





**Zancor Homes (Caledon) Ltd.**  
**Warranty Services**  
**Phone: (905) 738-7010**  
**Fax: (905) 738-5948**

**Work Order**

**Closing Date:** 17Jul23

**Address:**

**Location:** Caledon Club - Phase: 1B - Lot: 100B

**Today's Date:** 14Aug23

**Contact(s):** Rajinder Singh Bhullar - Cell: (647) 629-9842 - (rajinder.bhullar@yahoo.com)

Ravinder Kaur Bhullar - Cell: (647) 857-9842 - (rajinder.bhullar@yahoo.com)

**Email:** rajinder.bhullar@yahoo.com

**Company:** Promark Aluminum LTD.

**Attention:** Kamar Kuyumju - Cell: 416-576-0236

**Telephone:** (905) 857-5692

**Fax:** (905) 857-5961

**Please Complete the following items:**

DAI	Type	Issue		Appt. Date/Time	Notes
159632	Interval	Exterior- General-Hardy board above window is bowed		26Jul23 /am	PVC followed the framing line. framing to be fixed.

**Date Completed:** \_\_\_\_\_

**Homeowner Signature:** \_\_\_\_\_

The Homeowner acknowledges and accepts all work has been completed in a workman like manner.

**Date Completed:** Aug 23, 2023

**Trade &/or Service Tech.**

**Signature:** 

**Print Name:** Maxim Strunin

Please schedule your Service Department to complete work on the above Lot. Should no appointment time or date appear (below) on this form, it is your responsibility to arrange and adhere to the appointment you have scheduled. Your service representative must have this form signed by homeowner on completion. Please fax the signed form to our office (905) 833-4367.

**Failure to comply with this request within 10 business days will give Zancor Homes (and it's group of companies) the right to carry out any and all repairs. All costs incurred will be applied to the Company listed above.**



**Zancor Homes (Caledon) Ltd.**  
**Warranty Services**  
**Phone: (905) 738-7010**  
**Fax: (905) 738-5948**

**Work Order**

**Closing Date:** 15Sep23

**Address:**

**Location:** Caledon Club - Phase: 1B - Lot: 159B

**Today's Date:** 14Aug23

**Contact(s):**

**Email:**

**Company:** Promark Aluminum LTD.

**Attention:** Kamar Kuyumju - Cell: 416-576-0236

**Telephone:** (905) 857-5692

**Fax:** (905) 857-5961

**Please Complete the following items:**

DAI	Type	Issue		Appt. Date/Time	Notes
158478	PDI	EXTERIOR- NOTE:~ALUMINUM SOFFIT AT FRONT PORCH CEILING DENTED			Electrician's fault. PO Job.
158479	PDI	EXTERIOR- NOTE:~E AVESTROUGH AND DOWNSPOUTS NOT INSTALLED			<del>was not possible</del> was not possible to install due to fire break.

**Date Completed:** \_\_\_\_\_

**Homeowner Signature:** \_\_\_\_\_

The Homeowner acknowledges and accepts all work  
has been completed in a workman like manner.

**Date Completed:** Aug 23, 2023

**Trade &/or Service Tech.**

**Signature:** [Signature]

**Print Name:** Maxim Strunnikov

Please schedule your Service Department to complete work on the above Lot. Should no appointment time or date appear (below) on this form, it is your responsibility to arrange and adhere to the appointment you have scheduled. Your service representative must have this form signed by homeowner on completion. Please fax the signed form to our office (905) 833-4367.

**Failure to comply with this request within 10 business days will give Zancor Homes (and**

**it's group of companies) the right to carry out any and all repairs. All costs incurred will be applied to the Company listed above.**

**Caledon Club - Phase: 1B - Lot: 159B**

**158478 - 1 - NOTE:~ALUMINUM SOFFIT AT FRONT  
PORCH CEILING DENTED**





**Zancor Homes (Caledon) Ltd.**  
**Warranty Services**  
**Phone: (905) 738-7010**  
**Fax: (905) 738-5948**

**Work Order**

**Closing Date:** 17Jul23

**Address:**

**Location:** Caledon Club - Phase: 1B - Lot: 4B

**Today's Date:** 14Aug23

**Contact(s):** Varinder Singh Hundal - Work: (647) 309-8425 - (vickhundal@gmail.com)

Ramneet Hundal - Cell: (905) 399-8625 - (sidhurk87@gmail.com)

**Email:** vickhundal@gmail.com

**Company:** Promark Aluminum LTD.

**Attention:** Kamar Kuyumju - Cell: 416-576-0236

**Telephone:** (905) 857-5692

**Fax:** (905) 857-5961

**Please Complete the following items:**

DAI	Type	Issue		Appt. Date/Time	Notes
158885	PDI	EXTERIOR- DECK~REMOVE METAL ABOVE LENTIL AT BALCONY ABOVE FRONT PORCH.			Not ProMark. Send to appropriate trade

**Date Completed:** \_\_\_\_\_

**Homeowner Signature:** \_\_\_\_\_

The Homeowner acknowledges and accepts all work  
has been completed in a workman like manner.

**Date Completed:** Aug 23, 2023

**Trade &/or Service Tech.**

**Signature:** 

**Print Name:** Maxim Strannikov

Please schedule your Service Department to complete work on the above Lot. Should no appointment time or date appear (below) on this form, it is your responsibility to arrange and adhere to the appointment you have scheduled. Your service representative must have this form signed by homeowner on completion. Please fax the signed form to our office (905) 833-4367.

**Failure to comply with this request within 10 business days will give Zancor Homes (and it's group of companies) the right to carry out any and all repairs. All costs incurred will be applied to the Company listed above.**

**Caledon Club - Phase: 1B - Lot: 4B**

**158885 - 1 - DECK-REMOVE METAL ABOVE  
LENTIL AT BALCONY ABOVE FRONT PORCH.**

