



Quality Sterling Group

REPAIR ORDER
756592



PO

BUILDER: Zancor Homes

JOB SITE: Belle Aire Shores PH3

Customer Code:

Job Number: 18648 Board Area:8

COMPLAINT DATE: 04/02/24

LOT: 77w

INSTALLER:

SCHEDULED DATE: Apr 5th 8am - 4pm

OWNER NAME:

OWNER TEL:

OWNER ADDR:

REPAIR DURATION: 0

ACCESS NOTES:

REPAIR TYPE: 30D

REPAIRMAN:

BUILDER WO#

BUILDER PO#: PO

PO Required: YES Inspection Req'd: NO

ORIGINAL WO#: 742709

REPAIR DESC: Master Bedroom - Hump in floor, lift and re-install for subfloor repairs

PROD INFO/NOTES:

PROD ORDERED:

SUPPLIER:

PO#:

DUE: / 0/

Lift carpet and open and
close 2 seams at M. Bedroom
after floor repairs were done

INSTALLER'S SIGNATURE: W. K. K.

SUPER'S/OWNER'S SIGNATURE: JUNIFEN VILLALBA

DATE: 5/4/24

NOTE* Please have this memo signed by the owner or site super upon completion.**

WARNING

THINK SAFETY - ALWAYS WEAR
YOUR SAFETY SHOES AND HARDHAT



HEAD
PROTECTION



FOOT
PROTECTION



CLASS A
Compressed
Gas



CLASS B
Flammable and
combustible
material



CLASS C
Oxidizing
material



CLASS D
Metallic
Material



CLASS D
Material



CLASS D
Material



CLASS E
Material



CLASS E
Material

INSTALLER SIGNATURE

DATE



Quality Sterling Group

REPAIR ORDER

756592



PO

BUILDER: Zancor Homes

JOB SITE: Belle Aire Shores PH3

Customer Code:

Job Number: 18648 Board Area:8

COMPLAINT DATE: 04/02/24

LOT: 77w

INSTALLER:

SCHEDULED DATE: Apr 5th 8am-12pm

OWNER NAME:

OWNER TEL:

OWNER ADDR:

REPAIR DURATION: 0

ACCESS NOTES:

REPAIR TYPE: 30D

REPAIRMAN:

BUILDER WO#

BUILDER PO#: PO

PO Required: YES Inspection Req'd: NO

ORIGINAL WO#: 742709

REPAIR DESC: Master Bedroom - Hump in floor, lift and re-install for subfloor repairs

PROD INFO/NOTES:

PROD ORDERED:

SUPPLIER:

PO#:

DUE: / 0/

Lift carpet and open and
close 2 seams at M. Bedroom
after floor repairs were done

INSTALLER'S SIGNATURE: W. S. Cole

SUPER'S/OWNER'S SIGNATURE: JUNIFEN Villaalba DATE: 5/4/24

NOTE* Please have this memo signed by the owner or site super upon completion.**

WARNING

THINK SAFETY - ALWAYS WEAR
YOUR SAFETY SHOES AND HARDHAT

INSTALLER SIGNATURE

DATE



HEAD
PROTECTION



FOOT
PROTECTION



CLASS A
Compressed
Gas



CLASS B
Flammable and
Combustible
material



CLASS C
Oxidizing
material



CLASS D
Materials
which are
extremely
toxic
or
corrosive



CLASS D
Materials
which are
extremely
toxic
or
corrosive



CLASS D
Materials
which are
extremely
toxic
or
corrosive



CLASS E
Corrosive
Material



CLASS E
Corrosive
Material

On Apr 2, 2024, at 2:28 PM, Alexandria Damianidis
<Alexandria@zancorhomes.com> wrote:

Hello,

I can have the carpet company come with the framers on Friday April 5th for the below. please confirm if someone will be home.

Deficiencies on Belle Aire Shores - 3 - 77W For Kingsview Carpentry

Work Order Actions

Top of Form

Preview / Print Work Order

Send Work Order

Send via Email to:

Send via Fax to:

message:

Bottom of Form

DAI	Type	Issue	Appt. Date / Time	Notes
174473	Interval	Master Bedroom- General- hump in floor		

From: Andrew Pacione <APacione@qsg.ca>

Sent: Tuesday, April 2, 2024 2:18 PM

To: Alexandria Damianidis <Alexandria@zancorhomes.com>

Cc: Gisella Fiore <Gisella@zancorhomes.com>; mary@kingsviewcarpentry.com

Subject: RE: 77W - floor repair

Alexandria,

Can we do Friday the 5th for the hump? Bedroom 2 was completed on March 22nd, I have a sign off I will send to you.

Thanks,

Andrew Pacione

Quality Sterling Group

505 Cityview Blvd, Unit 1

Vaughan, ON L4H 0L8

apacione@qsg.ca

JENNIFER Villalba
[Signature]