



**Zancor Homes (Wasaga River) Ltd.**  
**Warranty Services**

**Work Order**

**HOMES**  
**Phone: (905) 738-7010**  
**Fax: (905) 738-5948**

**Closing Date: 19Oct23**

**Address: 43 Del Ray Crescent**

**Wasaga, Ontario**

**Location: Rivers Edge - Phase: 1 - Lot: 300**

**Today's Date: 09Jul24**

**Contact(s): Mihnea, Dan Petolescu - Home: (416) 697-0234 - (us@petolescu.com)**

**Ruxandra, O Petolescu - : (416) 697-0234 - (us@petolescu.com)**

**Email: us@petolescu.com**

**Company: Wasaga Zancor Warranty Service**

**Attention:**

**Telephone: (705) 428-6483**

**Fax: (705) 428-6484**

**Please Complete the following items:**

DAI	Type	Issue	Appt. Date/Time	Notes
175860	Interval	Foyer - General- drywall repair (due to fixing the doorbell)	11Jul24 /am	Done.

**Date Completed: July 11/24**

**Homeowner Signature:**

The Homeowner acknowledges and accepts all work  
has been completed in a workman like manner.

**Date Completed:**

**Trade &/or Service Tech.**

**Signature:**

**Print Name:**

Please schedule your Service Department to complete work on the above Lot. Should no  
appointment time or date appear (below) on this form, it is your responsibility to arrange and  
adhere to the appointment you have scheduled. Your service representative must have this form  
signed by homeowner on completion. Please fax the signed form to our office (905) 833-4367.

**Failure to comply with this request within 10 business days will give Zancor Homes (and  
it's group of companies) the right to carry out any and all repairs. All costs incurred will be  
applied to the Company listed above.**

8am With AV.



**Zancor Homes (Wasaga) Ltd.**  
**Warranty Services**  
Phone: (905) 738-7010  
Fax: (905) 738-5948

**Work Order**

**Closing Date:** 23May23

**Address:** 184 Ramblewood Drive

Wasaga Beach, Ontario

**Location:** Shoreline Point - Phase: 1 - Lot: 97

**Today's Date:** 04Jul24

**Contact(s):**

**Email:** cereta.rb@gmail.com

**Company:** Wasaga Zancor Warranty Service

**Attention:**

**Telephone:** (705) 428-6483

**Fax:** (705) 428-6484

Re-Book Due to AV.  
Break Down

**Please Complete the following items:**

DAI	Type	Issue	Appl. Date/Time	Notes
177404	Interval	Laundry Room- General- remove trim for tile re.re with AV	11Jul24 /am	

**Date Completed:** \_\_\_\_\_

**Homeowner Signature:** \_\_\_\_\_

The Homeowner acknowledges and accepts all work  
has been completed in a workman like manner.

**Date Completed:** \_\_\_\_\_

**Trade &/or Service Tech.**

**Signature:** \_\_\_\_\_

**Print Name:** \_\_\_\_\_

Please schedule your Service Department to complete work on the above Lot. Should no  
appointment time or date appear (below) on this form, it is your responsibility to arrange and  
adhere to the appointment you have scheduled. Your service representative must have this form  
signed by homeowner on completion. Please fax the signed form to our office (905) 833-4367.

**Failure to comply with this request within 10 business days will give Zancor Homes (and  
it's group of companies) the right to carry out any and all repairs. All costs incurred will be  
applied to the Company listed above.**

**Outstanding Deficiencies**  
**Shoreline Point - Phase: 1 - Lot: 97**

<u>Date Reported</u>	<u>Type</u>	<u>Number</u>	<u>Deficiency Description</u>	<u>Trade Assigned</u>	<u>Add Trade</u>	<u>Appointment Date</u>	<u>Item Completed</u>	<u>Initial</u>
<u>12Jun24</u>	1 Year	2	Laundry Room- General- 2 tiles at the laundry door is cracked	<u>AV Classic</u> 177055	<u>Add</u>	<u>11Jun24</u>		
<u>12Jun24</u>	1 Year	5	Exterior- General- Porch wall backing on to the garage is missing mortar between the brick- big enough for rodents to habituate @soffit	<u>Medi Group</u> 177058	<u>Add</u>	<u>20Jun24</u>		
<u>12Jun24</u>	1 Year	6	Dining Room- General- Corner wall did not caulked properly so it started to open up. Wall above the door in the living room has a long crack- we patch only, we dont sand or paint	<u>Foremont Drywall</u> 177059	<u>Add</u>	<u>20Jun24</u>		
<u>02Jul24</u>	Interval	8	Laundry Room- General- remove trim for tile re:re with AV	<u>Wasage Zancor Warranty Service</u> 177404	<u>Add</u>	<u>11Jul24</u>		

Homeowner Signature: \_\_\_\_\_

The Homeowner acknowledges and accepts that all initialled work has been completed in a workman like manner to their satisfaction.

Date: \_\_\_\_\_

Zancor Service Technician: \_\_\_\_\_

1-2 pm.



Zancor Homes (Innisfil) Ltd.  
Warranty Services  
Phone: (905) 738-7010  
Fax: (905) 738-5948

Work Order

Closing Date: 27 Jul23

Address: 1268 Stevens Road

Innisfil

Location: Belle Aire Shores - Phase: 3 - Lot: 53W

Today's Date: 04 Jul24

Contact(s): Roberto, A Marasigan - Home: (647) 294-0573 - (obet1230@gmail.com)

Aileen Marasigan - Home: (289) 234-0469 - (aileen.marasigan@gmail.com)

Email: obet1230@gmail.com

Company: Zancor - Innisfil Warranty Service

Attention:

Telephone:

Fax:

Please Complete the following items:

DAI	Type	Issue	Appt. Date/Time	Notes
177422	Interval	Other- General- svc to repair drywall due to leak	10 Jul24 /am	DONE.
177432	Interval	Other- General- Also the subfloor and joist where the leak are wet and black mold. The insulation in the basement is wet too- svc spray with mold spray	10 Jul24 /am	DONE.

SAND/PAINT.  
T.B.C.

Date Completed: JULY 10/24

Homeowner Signature: [Signature]  
The Homeowner acknowledges and accepts all work has been completed in a workman like manner.

Date Completed: \_\_\_\_\_

Trade &/or Service Tech.

Signature: [Signature]

Print Name: \_\_\_\_\_

Please schedule your Service Department to complete work on the above Lot. Should no appointment time or date appear (below) on this form, it is your responsibility to arrange and

12 pm - via lock box -

ZANCOR  
HOMES

Zancor Homes (Innisfil) Ltd.  
Warranty Services  
Phone: (905) 738-7010  
Fax: (905) 738-5948

didn't provide code  
yet. will text you it.  
Work Order

Closing Date: 16Mar23

Address: 4849 Autumn Ridge Drive

Innisfil

Location: Belle Aire Shores - Phase: 3 - Lot: 64W

Today's Date: 04Jul24

Contact(s):

Tulle, Monarinda Amarasingha - Home: (813) 724-0874 - (tulle.a@gmail.com)

Thilini, Sejeevie Gangodawilage Dona - (Thilindona@gmail.com)

Email:

tulle.a@gmail.com

Company:

Zancor - Innisfil Warranty Service

Attention:

Telephone:

Fax:

Please Complete the following items:

DAI	Type	Issue	Appt. Date/Time	Notes
174608	1 Year	Master Ensuite- General- In the attached bathroom in bedroom 1 when you get in the tub there is a creaking noise that comes. It's persistent. Makes me believe there is a fitting issue - cut wall from behind - Icon to instal blanket - 5/10 Icon advised Kholar has to go there for tub. not Icon.-SVC REPAIR DRYWALL FROM TUB SQUEAK REPAIR	10Jul24 /pm	PAINTED REPAIR, ALSO STAIR WALLS.

Date Completed: JULY 10/24

Homeowner Signature: NO H/O

The Homeowner acknowledges and accepts all work  
has been completed in a workman like manner.

Date Completed:

Trade &/or Service Tech.



Signature: \_\_\_\_\_

Print Name: \_\_\_\_\_

Please schedule your Service Department to complete work on the above Lot. Should no appointment time or date appear (below) on this form, it is your responsibility to arrange and adhere to the appointment you have scheduled. Your service representative must have this form signed by homeowner on completion. Please fax the signed form to our office (905) 833-4367.

**Failure to comply with this request within 10 business days will give Zancor Homes (and its group of companies) the right to carry out any and all repairs. All costs incurred will be applied to the Company listed above.**

10 am.



**Zancor Homes (Innisfil) Ltd.**  
**Warranty Services**  
**Phone: (905) 738-7010**  
**Fax: (905) 738-5948**

**Work Order**

**Closing Date:** 17 Aug 23

**Address:** 1499 Harker st.

Innisfil, Ontario L8H 1X1

**Location:** Belle Aire Shores - Phase: 3 - Lot: 345W

**Today's Date:** 04 Jul 24

**Contact(s):** Paola Migliozi - Cell: (647) 444-7451

William Hart - Home: (416) 844-7134 - (Harkerstreet@hotmail.com)

**Email:** Harkerstreet@hotmail.com

**Company:** Zancor - Innisfil Warranty Service

**Attention:**

**Telephone:**

**Fax:**

**Please Complete the following items:**

DAI	Type	Issue	Appt. Date/Time	Notes
176080	Interval			
176082	Interval	Other- General- install x2 9" towel bars missing - get from mary	10 Jul 24 /am	DONE

**Date Completed:**

Just 10/24

**Homeowner Signature:**

The Homeowner acknowledges and accepts all work  
has been completed in a workman like manner.

**Date Completed:**

**Trade &/or Service Tech.**

**Signature:**

**Print Name:**

Please schedule your Service Department to complete work on the above Lot. Should no  
appointment time or date appear (below) on this form, it is your responsibility to arrange and  
adhere to the appointment you have scheduled. Your service representative must have this form  
signed by homeowner on completion. Please fax the signed form to our office (905) 833-4367.

**Failure to comply with this request within 10 business days will give Zancor Homes (and  
it's group of companies) the right to carry out any and all repairs. All costs incurred will be**

## Outstanding Deficiencies

### Belle Aire Shores - Phase: 3 - Lot: 345W

<u>Date Reported</u>	<u>Type</u>	<u>Number</u>	<u>Deficiency Description</u>	<u>Trade Assigned</u>	<u>Add Trade</u>	<u>Appointment Date</u>	<u>Item Completed</u>	<u>Initial</u>
<u>25Mar24</u>	Interval	110	Exterior- General- the clamps for the eves on the right side of the home weren't fastened.	<u>Promark Aluminum LTD.</u> 174519	<u>Add</u>	<u>20Jun24</u>		
<u>06May24</u>	Interval	117	Other- General- Bowd baseboards	<u>Zancor - Invisifil Warranty Service</u> 176080	<u>Add</u>	<u>20Jun24</u>		
<u>06May24</u>	Interval	119	Other- General- install x2 9" towel bars missing - get from mary	<u>Zancor - Invisifil Warranty Service</u> 176082	<u>Add</u>	<u>10Jun24</u>	✓	JD
<u>12Jun24</u>	Interval	122	Master Ensuite- General- side splash does not match countertop	<u>Redstone Marble</u> 177051	<u>Add</u>	<u>20Jun24</u>		
<u>13Jun24</u>	Interval	124	Den- General- Inspect window seal- as per homeowner leaking air	<u>Newmar</u> 177091	<u>Add</u>	<u>20Jun24</u>		
<u>18Jun24</u>	Interval	128	Master Ensuite- General- Grout cracking inside shower-DO NOT BOOK WITHOUT ZANCOR PRESENT	<u>AV Classic</u> 177171	<u>Add</u>	<u>NoAppt.</u>		

Homeowner Signature: \_\_\_\_\_



The Homeowner acknowledges and accepts that all initialled work has been completed in a workman like manner to their satisfaction.

Date: \_\_\_\_\_



Zancor Service Technician: \_\_\_\_\_

9 am.



**Zancor Homes (Innisfil) Ltd.**  
**Warranty Services**  
Phone: (905) 738-7010  
Fax: (905) 738-5948

**Work Order**

**Closing Date:** 28Sep23  
**Address:** 1540 Angus Street  
Innisfil, ON  
**Location:** Belle Aire Shores - Phase: 3 - Lot: 361W  
**Today's Date:** 05Jul24  
**Contact(s):** Thanh, Trung Nguyen - Home: (647) 830-5737 - (ntrung.dn01@gmail.com)  
**Email:** ntrung.dn01@gmail.com

**Company:** Zancor - Innisfil Warranty Service  
**Attention:**  
**Telephone:**  
**Fax:**

**Please Complete the following items:**

DAI	Type	Issue	Appt. Date/Time	Notes
177409	Interval	Master Ensuite- General-shower drain not draining as per homewoner cleaned drain still not working - svc inspect	10Jul24 /am	arrival 9-11am NOT DRAINING ADVISE H/O TO USE DRAIN ATTEMPT TO SNAKE OUT,

**Date Completed:** July 10/24 **Homeowner Signature:** [Signature]  
The Homeowner acknowledges and accepts all work  
has been completed in a workman like manner.

**Date Completed:** \_\_\_\_\_ **Trade &/or Service Tech.**  
**Signature:** [Signature]  
**Print Name:** \_\_\_\_\_

Please schedule your Service Department to complete work on the above Lot. Should no appointment time or date appear (below) on this form, it is your responsibility to arrange and adhere to the appointment you have scheduled. Your service representative must have this form signed by homeowner on completion. Please fax the signed form to our office (905) 833-4367.

**Failure to comply with this request within 10 business days will give Zancor Homes (and it's group of companies) the right to carry out any and all repairs. All costs incurred will be applied to the Company listed above.**

## Outstanding Deficiencies

### Belle Aire Shores - Phase: 3 - Lot: 361W

<u>Date Reported</u>	<u>Type</u>	<u>Number</u>	<u>Deficiency Description</u>	<u>Trade Assigned</u>	<u>Add Trade</u>	<u>Appointment Date</u>	<u>Item Completed</u>	<u>Initial</u>
<u>03Jun24</u>	Interval	5	Exterior- General- stone repair required above sump discharge	<u>River Valley Masonry Group LTD</u> 176803	<u>Add</u>	<u>NoAppointment.</u>		
<u>11Jun24</u>	1 Year	1	Master Ensuite- General- my bathroom shower's floor is not properly grouted - there are still gaps between the wall and the floor	<u>AV Classic</u> 176962	<u>Add</u>	<u>10Jul24</u>	✓	<u>TN</u>
<u>19Jun24</u>	Interval	7	Exterior- General- Inspect slope at eaves holding water	<u>Promark Aluminium LTD.</u> 177193	<u>Add</u>	<u>NoAppoint.</u>		
<u>03Jul24</u>	Interval	8	Master Ensuite- General- shower drain not draining as per homeowner cleaned drain still not working - svc inspect	<u>Zancor- Immisfil Warranty Service</u> 177409	<u>Add</u>	<u>10Jul24</u>	✓	<u>TN</u>

Homeowner Signature: *Alexandra TN*

The Homeowner acknowledges and accepts that all initialled work has been completed in a workman like manner to their satisfaction.

Date: \_\_\_\_\_

Zancor Service Technician: \_\_\_\_\_

BAM.

ZANCOR  
HOMES

Zancor Homes (Innisfil) Ltd.  
Warranty Services  
Phone: (905) 738-7010  
Fax: (905) 738-5948

Work Order

Closing Date: 13Apr23

Address: 1280 Stevens Road

Innisfil

Location: Belle Aire Shores - Phase: 3 - Lot: 56W

Today's Date: 04Jul24

Contact(s): Andrew, H Kovats - Home: (416) 568-2970 - (akovats24@gmail.com)

Jannet Kovats - Home: (416) 272-5295 - (jakovats@rogers.com)

Email: akovats24@gmail.com

Company: Zancor - Innisfil Warranty Service

Attention:

Telephone:

Fax:

Please Complete the following items:

DAI	Type	Issue	Appt. Date/Time	Notes
177394	Interval	Basement- General- svc to measure crack at basement floor	10Jul24 /am	DONE

Date Completed: JUL 10/24

Homeowner Signature: 

The Homeowner acknowledges and accepts all work  
has been completed in a workman like manner.

Date Completed: \_\_\_\_\_

Trade &/or Service Tech.

Signature: 



Print Name: \_\_\_\_\_

Please schedule your Service Department to complete work on the above Lot. Should no  
appointment time or date appear (below) on this form, it is your responsibility to arrange and  
adhere to the appointment you have scheduled. Your service representative must have this form  
signed by homeowner on completion. Please fax the signed form to our office (905) 833-4367.

Failure to comply with this request within 10 business days will give Zancor Homes (and  
its group of companies) the right to carry out any and all repairs. All costs incurred will be  
applied to the Company listed above.

### Outstanding Deficiencies

#### Belle Aire Shores - Phase: 3 - Lot: 56W

<u>Date Reported</u>	<u>Type</u>	<u>Number</u>	<u>Deficiency Description</u>	<u>Trade Assigned</u>	<u>Add Trade</u>	<u>Appointment Date</u>	<u>Item Completed</u>	<u>Initial</u>
<u>02Jul24</u>	Interval	11	Exterior- General- secure weather strip at garage doors	<u>Abbey Overhead Doors Inc.</u> 177393	<u>Add</u>	<u>NoAppt.</u>	✓	
<u>02Jul24</u>	Interval	12	Basement- General- svc to measure crack at basement floor	<u>Zancor - Inmisfil Warranty Service</u> 177394	<u>Add</u>	<u>10Jul24</u>	✓	

Homeowner Signature: \_\_\_\_\_

The Homeowner acknowledges and accepts that all initialled work has been completed in a workman like manner to their satisfaction.

Date: July 15/24

Zancor Service Technician: \_\_\_\_\_



anytime - exterior

**ZANCOR**  
HOMES

**Zancor Homes (Innisfil) Ltd.**  
**Warranty Services**  
Phone: (905) 738-7010  
Fax: (905) 738-5948

**Work Order**

**Closing Date:** 18Sep23

**Address:** 1143 Cole Street

Innisfil, ON

**Location:** Belle Aire Shores - Phase: 3 - Lot: 308W

**Today's Date:** 04Jul24

**Contact(s):** Modupe, Bolania Oluoyomi - Home: (905) 770-6426 - (dupe.oluyomi@gmail.com)  
**Email:** dupe.oluyomi@gmail.com

**Company:** Zancor - Innisfil Warranty Service

**Attention:**

**Telephone:**

**Fax:**

**Please Complete the following items:**

DAI	Type	Issue	Appt. Date/Time	Notes
177431	1 Year	Exterior- General- remove nails from lower roof	09Jul24 /am	done

**Date Completed:** July 9/24

**Homeowner Signature:** NO NO  
The Homeowner acknowledges and accepts all work  
has been completed in a workman like manner.

**Date Completed:** \_\_\_\_\_

**Trade &/or Service Tech.**

**Signature:** [Signature]

**Print Name:** P. Moorey

Please schedule your Service Department to complete work on the above Lot. Should no  
appointment time or date appear (below) on this form, it is your responsibility to arrange and  
adhere to the appointment you have scheduled. Your service representative must have this form  
signed by homeowner on completion. Please fax the signed form to our office (905) 833-4367.

**Failure to comply with this request within 10 business days will give Zancor Homes (and  
it's group of companies) the right to carry out any and all repairs. All costs incurred will be  
applied to the Company listed above.**

9 am.



**Zancor Homes (Innisfil) Ltd.**  
**Warranty Services**  
**Phone: (905) 738-7010**  
**Fax: (905) 738-5948**

**Work Order**

**Closing Date:** 28Nov23

**Address:** 1639 Luno Way

Innisfil, ON

**Location:** Belle Aire Shores - Phase: 3 - Lot: 247W

**Today's Date:** 02Jul24

**Contact(s):** Hodan, A Hassan - Home: (416) 388-6259 - (hodan\_hassan222@hotmail.com OR lilbaanmoalin@gmail.com)

lilbaanmoalin@gmail.com)

Liibaan Moalifing - Home: (647) 488-5883 - (lmoalin@apotex.com)

Hayat Mohammed - (hayatmohammed@hotmail.com)

**Email:** hodan\_hassan222@hotmail.com OR lilbaanmoalin@gmail.com

**Company:** Zancor - Innisfil Warranty Service

**Attention:**

**Telephone:**

**Fax:**

**Please Complete the following items:**

DAI	Type	Issue	Appt. Date/Time	Notes
177380	Interval	Throughout- General- svc touch up green tape throughout home - from pdi	09Jul24 /am	Done
177381	Interval	Throughout- General- svc clean pencil marks from cabinets marked with green tape - from pdi	09Jul24 /am	Done

**Date Completed:** July 8/24

**Homeowner Signature:**

*MC - tenant*

The Homeowner acknowledges and accepts all work  
has been completed in a workman like manner.

**Date Completed:** \_\_\_\_\_

**Trade &/or Service Tech.**

**Signature:**

*[Signature]*

**Print Name:**

P. Morley

Please schedule your Service Department to complete work on the above Lot. Should no  
appointment time or date appear (below) on this form, it is your responsibility to arrange and

## Outstanding Deficiencies

### Belle Aire Shores - Phase: 3 - Lot: 247W

Date Reported	Type	Number	Deficiency Description	Trade Assigned	Add Trade	Appointment Date	Item Completed	Initial
06Jun24	Interval	3	Throughout- General- The issues are primarily focused on the upstairs plugs, including those in the washrooms and bedrooms. When two or more plugs are used concurrently, the fuse trips, causing daily disruptions to our lives. This recurring issue has become increasingly frustrating. Moreover, we have noticed that certain fuses trip even when items are plugged in and the dryer is in use in another area of the house.	<u>Dart</u> Electric 176906	<u>Add</u>	09Jul24	?	TENANT HAS NO KNOWLEDGE OF PROBLEM
21Jun24	Interval	4	Throughout- General- we need urgent help with fixing the furnace. We heard today a weird loud grinding noise from the furnace late this afternoon. And have noticed the home is getting warm. Checked downstairs and it seems like the furnace is not turning on to blow the cold air from the A/C. Checked outside and the A/C is spinning and running but again furnace is not blowing the air around the home. There is also a blinking red light on the display window on the furnace. We have turned it all off in the meantime	<u>National</u> Air 177315	<u>Add</u>	09Jul24	✓	M.C
28Jun24	Interval	5	Throughout- General- svc touch up green tape throughout home - from pdi	<u>Zancor -</u> <u>Innisfil</u> Warranty Service 177380	<u>Add</u>	09Jul24	✓	Ma
28Jun24	Interval	6	Throughout- General- svc clean pencil marks from cabinets marked with green tape - from pdi	<u>Zancor -</u> <u>Innisfil</u> Warranty Service 177381	<u>Add</u>	09Jul24	✓	M.C
28Jun24	Interval	7	Laundry Room- General- scratch/mark on window - from pdi	<u>Newmar</u> 177382	<u>Add</u>	09Jul24	✗	

WINDOW ADHESIVE BETWEEN  
GLASS PANE'S  
T.B. 2E PAGES

Homeowner Signature: M.C - Tenant

The Homeowner acknowledges and accepts that all initialled work has been completed in a workman like manner to their satisfaction.

Date: July 3/24

Zancor Service Technician: [Signature]

Sam With Kingslieu & FCH.

**ZANCOR**  
HOMES  
Zancor Homes (Wasaga) Ltd.  
Warranty Services  
Phone: (905) 738-7010  
Fax: (905) 738-5948

Work Order

Closing Date: 06Apr23

Address: 334 Ramblewood Drive

Wasaga Beach, Ontario

Location: Shoreline Point - Phase: 1 - Lot: 170

Today's Date: 02Jul24

Contact(s): Irina Poilova - Home: (416) 315-2779 - (pivirina@yahoo.ca)

Sergiy Fedorenko

Email: pivirina@yahoo.ca

Company: Wasaga Zancor Warranty Service

Attention:

Telephone: (705) 428-6483

Fax: (705) 428-6484

Please Complete the following items:

DAI	Type	Issue	Appt. Date/Time	Notes
176879	1 Year	Bedroom 2- General-floor squeak, evidence of sub floor repair, screws added to joist from top down and bottom up. subfloor has movement. Peter recommends to remove hardwood to repair this - 3 boxes of hardwood req	08Jul24 /am	N/O Refused appointment.

Date Completed: \_\_\_\_\_

Homeowner Signature: \_\_\_\_\_

The Homeowner acknowledges and accepts all work has been completed in a workman like manner.

Date Completed: \_\_\_\_\_

Trade &/or Service Tech. \_\_\_\_\_

Signature: \_\_\_\_\_

Print Name: \_\_\_\_\_

Please schedule your Service Department to complete work on the above Lot. Should no appointment time or date appear (below) on this form, it is your responsibility to arrange and adhere to the appointment you have scheduled. Your service representative must have this form

**Outstanding Deficiencies**  
**Shoreline Point - Phase: 1 - Lot: 170**

<u>Date Reported</u>	<u>Type</u>	<u>Number</u>	<u>Deficiency Description</u>	<u>Trade Assigned</u>	<u>Add Trade</u>	<u>Appointment Date</u>	<u>Item Completed</u>	<u>Initial</u>
<u>16Apr24</u>	1 Year	5	Bedroom 2 - General- floor squeak, evidence of sub floor repair, screws added to joist from top down and bottom up; subfloor has movement. Peter recommends to remove hardwood to repair this - 3 boxes of hardwood req	Wasaga Zancor Warranty Service 176879	Add	<u>08Jul24</u>		
<u>16Apr24</u>	1 Year	5	Bedroom 2 - General- floor squeak, evidence of sub floor repair, screws added to joist from top down and bottom up; subfloor has movement. Peter recommends to remove hardwood to repair this - 3 boxes of hardwood req	(Kingsview Carpentry) 176880		<u>08Jul24</u>		
<u>16Apr24</u>	1 Year	5	Bedroom 2 - General- floor squeak, evidence of sub floor repair, screws added to joist from top down and bottom up; subfloor has movement. Peter recommends to remove hardwood to repair this - 3 boxes of hardwood req	(First Canadian Hardwood) 176881		<u>08Jul24</u>		

Homeowner Signature: \_\_\_\_\_

The Homeowner acknowledges and accepts that all initialled work has been completed in a workman like manner to their satisfaction.

Date: \_\_\_\_\_

Zancor Service Technician: \_\_\_\_\_