



Soil Engineers Ltd.

CONSULTING ENGINEERS

GEOTECHNICAL • ENVIRONMENTAL • HYDROGEOLOGICAL • BUILDING SCIENCE

100 NUGGET AVENUE, TORONTO, ONTARIO M1S 3A7 • TEL: (416) 754-8515 • FAX: (416) 754-8516

BARRIE	MISSISSAUGA	OSHAWA	NEWMARKET	GRAVENHURST	PETERBOROUGH	HAMILTON
TEL: (705) 721-7863	TEL: (905) 542-7605	TEL: (905) 440-2040	TEL: (905) 853-0647	TEL: (705) 684-4242	TEL: (905) 440-2040	TEL: (905) 777-7956
FAX: (705) 721-7864	FAX: (905) 542-2769	FAX: (905) 725-1315	FAX: (416) 754-8516	FAX: (705) 684-8522	FAX: (905) 725-1315	FAX: (905) 542-2769

INSPECTION REPORT

July 28, 2016

REFERENCE NO.: 1604-C169.16

DATE INSPECTED: July 15, 2016

PROJECT: Goldpark Homes at Mt. Pleasant
Plan No. 43M-2005
City of Brampton


INSPECTED LOT: Lot 52 – Roulette Crescent
Building Permit No.: 16-116043

WORK DESCRIPTION:
Foundation Wall – Rebar Inspection

INSPECTOR: Ibrahim Hajaj

COMMENTS:
The upper section of the foundation walls had been continuously reinforced by 2/15M rebar at the time of our inspection.

SOIL ENGINEERS LTD.


Benjamin Lee, P. Eng.
BL/IH:rm

REPORT GIVEN TO: Hand-written report given on site

Original to: Fieldwalk Investments Inc.
Attn: Ms. Jennelle Ramrattan



Soil Engineers Ltd.

CONSULTING ENGINEERS

GEOTECHNICAL • ENVIRONMENTAL • HYDROGEOLOGICAL • BUILDING SCIENCE

100 NUGGET AVENUE, TORONTO, ONTARIO M1S 3A7 • TEL: (416) 754-8515 • FAX: (416) 754-8516

BARRIE
TEL: (705) 721-7863
FAX: (705) 721-7864

MISSISSAUGA
TEL: (905) 542-7605
FAX: (905) 542-2769

OSHAWA
TEL: (905) 440-2040
FAX: (905) 725-1315

NEWMARKET
TEL: (905) 853-0647
FAX: (416) 754-8516

GRAVENHURST
TEL: (705) 684-4242
FAX: (705) 684-8522

PETERBOROUGH
TEL: (705) 748-0576
FAX: (905) 725-1315

HAMILTON
TEL: (905) 777-7956
FAX: (905) 542-2769

INSPECTED LOT:

Lot 52 – Roulette Crescent

Building Permit No.: 16-116043

REFERENCE NO.: 1604-C169.15

DATE: July 28, 2016

PROJECT:

Goldpark Homes at Mt. Pleasant

Plan No. 43M-2005

City of Brampton

Notes:

1. The perimeter footings had been continuously reinforced by 2/15M rebar at the time of our inspection.
2. The upper section of the foundation walls must be continuously reinforced by 2/15M rebar.

JOB DESCRIPTION:

Footing Subgrade Inspection

DATE OF INSPECTION: July 11, 2016

INSPECTOR:

Ibrahim Hajjaj

DESIGN SOIL PRESSURE: 75 kPa

RECOMMENDED MAXIMUM ALLOWABLE
SOIL PRESSURE FOR INSPECTED SUBGRADE:
150 kPa

SOIL ENGINEERS LTD.

AS-BUILT ELEVATION:

As recorded by the Site Superintendent

WATER CONDITION: Dry

DESCRIPTION OF INSPECTED SUBGRADE:

Compacted Fill

METHOD OF INSPECTION:

Rod Probe and Visual

SUBGRADE: Approved


GIVEN TO: Hand-written report given on site

1 kPa = 20.89 psf

The footings and foundation walls must be protected
against frost action at all times.

(05/91)

Original to: Fieldwalk Investments Inc.
Attn: Ms. Jennelle Ramrattan



Benjamin Lee, P. Eng.
BL/IH:rm