

LOT / PHASE

REVISION SEE LINE \$25 RE-SELECTION

### **CONSTRUCTION SUMMARY** DIAMONDVIEW ESTATES - DCR / Phoenix Development Corporation Limited

TEL: PURCHASERS: Samantha Gordon and Kerron Graham HOUSE TYPE CLOSING DATE STREET

LOT / PHASE 55 / 1		STREET	HOUSE TYPE ANNAPOLIS ELEV B 4 BED	CLOSING DATE
INV#	QTY	EXTRA / CHANGE		X2000000000000000000000000000000000000
Cabinetry	7			
1 0 21Jul20	1 - Delete standard van Note:	ity cabinet and counter top in Powder Room		
2 0 21Jul20	1 - Upgrade island cabi Note:	netry to Line 3		
3 0 21Jul20	1 - Increase height of up Note:	ppers to reach 96" (42"h uppers installed at 1	8" above counter)	
4 0 21Jul20	1 - Cut for recessed puo Note:	k lights under upper cabinet and install false	shelf inside to hide light fixtures and wiring by builder	
5 0 21Jul20	1 - Delete upper above Note:	range and approx. 6" each side of range to ac	ccommodate for 36"w chimney hood fan	
6 0 21Jul20	1 - Increase range space Note:	e to accommodate for 36"w range		
7 0 21Jul20	1 - Move range approx. Note:	24" to create equal uppers each side		
8 0 21Jul20	1 - Increase depth of fri Note:	dge upper to 24"d and add side panel		
9 0 21Jul20	1 - Move fridge approx. Note:	. 12" and insert pantry/broom cabinet		
10 0 21Jul20	1 - Replace standard ba Note: (2) handles per dr Note:		top drawer in lieu of standard 2-door base cabinet -	
11 0 21Jul20	1 - Move standard bank Note:	of drawers to beside sink		
12 0 21Jul20	1 - Increase length of is island countertop = 71" Note:		increase in depth by 9" to create flush eating bar; total	
13 0 21Jul20	1 - Replace standard ba replaced w/ regular upp Note:		rawer below; Note: standard microwave cabinet	
14 0 21Jul20	1 - Upgrade Ensuite cal Note:	pinets to Line 3		
15 0 21Jul20	1 - replace standard mal Note:	ke-up drawer w/ (4) drawers - 36"w x 6"h (o	ne cabinet handle per drawer)	
16 0 10Aug20	1 - Optional Ensuite C i Note:	ncludes increasing length of vanity by appro	ex. 13" and adding (2) banks of drawers - one each end	



## CONSTRUCTION SUMMARY

#### DIAMONDVIEW ESTATES - DCR / Phoenix Development Corporation Limited

PURCHASERS: Samantha Gordon and Kerron Graham
TEL

PURCHAS	SERS: Samantna Gordon	rand Kerron Granam		TEE.		
LOT / PHASE 55 / 1		STREET	HOUSE TYPE ANNAPOLIS ELEV B 4 BED	CLOSING DATE		
INV# QTY EXTRA / CHANGE COMMON TO THE COMMON						
17 0 10Aug20	1 - Modify cabinets to create floating vanity @ approx. 8.5" AFF - total height = 34"h; cabinets to have updated backing (5.8" thick) and panel to be installed below vanity recessed towards back wall if needed Note:					
Carpet						
18 0 21Jul20	1 - S/I 9mm (7lb) underpad in lieu of standard underpad in Master Bedroom, Bedroom #2, #3 and #4 Note:					
Ceramic						
19 0 21Jul20	1 - S/I Level B ceramic flooring in lieu of standard ceramic flooring in Powder Room and Laundry Room - 24x24 tile installed in stacked pattern Note:					
20 0 21Jul20	1 - S/I Level B ceramic flooring in lieu of standard ceramic flooring in Kitchen/Breakfast Area - 24x24 tile installed in stacked pattern Note:					
21 0 21Jul20	1 - S/I Level C ceramic backsplash in lieu of standard backsplash in Kitchen - tile installed horizontally and in stacked pattern - tile to continue up and behind chimney hood fan Note:					
22 0 21Jul20	1 - S/I Level B ceramic flooring in lieu of standard ceramic flooring in Ensuite - 24x24 tile installed in stacked pattern Note:					
23 0 21Jul20	1 - Standard wall tile in Ensuite shower installed vertically and in staggered pattern  Note:					
24 0 13Nov20	1 - S/I Level B ceramic flooring in lieu of standard ceramic flooring in Foyer - 24x24 tile installed in stacked pattern Note:					
25 0 13May21	1 - S/I Upgrade A Ceramic 18x18 tile in lieu of standard tile in Ensuite Bath #2  Note:					
Electrical						
26 0 21Jul20	1 - S/I (1) GAL 680112 Note:	2 pewter light fixture above Ensuite soaker t	ub - connected to separate switch			
27 0 21Jul20	1 - S/I (1) 15 AMP sepa Note:	arate circuit plug in Basement (for central va	ac, microwave, freezer, sump pump, gas dryer)			
28 0 21Jul20	1 - Reinforce existing light outlet above Kitchen island for heavier fixture Note:					
<b>29</b> 0 21Jul20	1 - Reinforced exisitng light outlet in Family Room for heavier fixture  Note:					
30 0 21Jul20	2 - S/I (2) Capped light outlets on wall in Living Room for future wall sconces - installed approx. 8` apart and 6` above finished floor - connected to existing switch Note:					
31 0 21Jul20	1 - Reinforce existing l Note:	ight outlet above Main Staircase for heavier	fixture			



#### **CONSTRUCTION SUMMARY**

DIAMONDVIEW ESTATES - DCR / Phoenix Development Corporation Limited TEL: PURCHASERS: Samantha Gordon and Kerron Graham CLOSING DATE STREET HOUSE TYPE LOT / PHASE ANNAPOLIS ELEV B 4 BED 55 / 1 EXTRA / CHANGE INV# OTY 1 - S/I (2) Capped light outlets on ceiling in Master Bedroom - installed approx. 8' apart - connected to separate switch 32 21Jul20 33 1 - Join central vac lines and add (1) 15 AMP separate circuit plug in Basement Mechanical Room 21Jul20 1 - S/I (10) LED puck lights under Kitchen cabinets - connected to (1) switch 34 Note:\*Based on cabinet layout dated Jun. 29/20 21Jul20 1 - S/I (1) 15 AMP Soffit plug w/ switch for holiday lights 35 21Jul20 1 - S/I (1) 15 AMP standard plug outlet above fireplace in Family Room - installed approx. 60" above finished floor 36 Note: 21Jul20 1 - S/I (1) 15 AMP standard plug outlet in Master Bedroom - installed approx. 60" above finished floor 37 21Jul20 Granite 38 1 - Upgrade Kitchen countertop to Level D quartz in lieu of standard granite 21Jul20 1 - S/I Level D Radianz quartz countertop w/ 4" backsplash in lieu of standard laminate countertop in Ensuite 39 NoteSinks by others 09Oct20 Optional Ensuite C vanity Hardwood 40 1 - S/I Laminate flooring in lieu of standard carpet Living/Dining Room, Family Room and Study 21Jul20 1 - S/I Nosing under spindles and across top step in Upper Hall 41 Note: 21Jul20 1 - S/I Laminate Flooring in lieu of standard carpet in Lower Hall 42 13Nov20 1 - S/I Laminate Flooring in lieu of standard carpet in Solarium 43 Note: 13Nov20 Heating and Air Conditioning 1 - S/I Terminated Gas Line c/w 110V Decora Outlet for Gas Stove and Photo Electric Smoke Detector in Kitchen 44 Note: 21Jul20 Miscellaneous 3 - S/I Flat ceiling in lieu of standard stipple throughout Main Floor 45 21Jul20 46 1 - S/I FPMER30W3SS Falmec MERCURIO Chimney Hood Fan (36" - 280 cfm) in lieu of Standard in Kitchen

0 21Jul20



#### **CONSTRUCTION SUMMARY**

#### DIAMONDVIEW ESTATES - DCR / Phoenix Development Corporation Limited

PURCHASERS: Samantha Gordon and Kerron Graham

TEL:

LOT / PHASE 55 / 1		STREET	HOUSE TYPE ANNAPOLIS ELEV B 4 BED	CLOSING DATE
INV#	QTY	EXTRA / CHANGE		ATMONION TW
47 0 21Jul20	1 - Optional Ensuite C w/ relocated electric fireplace (raised 26" AFF); ceramic tiled shower enclosure w/ 4x4 acrylic base; glass walls (fixed panes, floor to ceiling w/ swing door (black trim); and extended vanity Note:			
48 0 21Jul20	1 - Optional Main Bathroom w/ (2) sinks, extended vanity and walk-in closet for Bedroom #3 Note:			
49 0 21Jul20	1 - Provide backing above fireplace in Family Room for future wall mounted TV  Note:			
50 0 21Jul20	1 - Build drywall box around fireplace in Family Room approx. 5'w x 8"d x 9'h (from floor to ceiling) - raise box 12" above finished floor Note:			
51 0 21Jul20	1 - Delete half wall at Foyer Note:			
52 0 21Jul20	1 - Delete half walls and columns between Living Room and Dining Room (incl. wing walls)  Note:			
53 0 21Jul20	1 - Install plywood backing in wall at Ensuite vanity to support floating vanity Note:			
Plumbing				
54 0 21Jul20	1 - S/I 3-Piece plumbing rough-in for future Bathroom in Basement NoteB-1			
55 0 21Jul20	1 - S/I 1-Piece rough-in and water lines for future bar sink in Basement NoteB-1			
<b>56</b> 8,472 21Jul20	2 - S/I (2) American Standard 0614000 Studio Undermount Sinks in lieu of Standard in Ensuite Note:			
57 0 21Jul20	1 - S/I (1) Delta Ara T4 Note:	767-BL Matte Black Roman Tub Faucet w/	Handshower in lieu of Standard in Ensuite	
58 0 21Jul20	1 - S/I (1) Delta Ara T1 Note:	4267-BL Matte Black Monitor 14 Series H2	Okinetic Shower Trim in lieu of Standard in Ensuite	
59 0 21Jul20	1 - S/I (1) Delta Ara T1 Note:	1867-BL Matte Black Diverter and 51567-B	L Matte Black Slide-Bar Handshower in Ensuite	
60 0 21Jul20	1 - S/I Fridge water line Note:			
61 0 21Jul20	1 - S/I (1) American Sta Note:	ndard 0641400 Boulevard Pedestal Sink in F	Powder Room	
62 0 21Jul20	1 - Raise standard show Note:	er head in Ensuite to 84" AFF		

#### Railings



# CONSTRUCTION SUMMARY DIAMONDVIEW ESTATES - DCR / Phoenix Development Corporation Limited

PURCHASERS: Samantha Gordon and Kerron Graham

TEL:

	LOT/PHASE 55/1	STREET	HOUSE TYPE ANNAPOLIS ELEV B 4 BED	CLOSING DATE
INV#	QTY	EXTRA / CHANGE		(75.8/2012.H.19)
63 0 21Jul20	1 - S/I 3-1/2" Oak Modern newel posts w/ cap and Oak Modern spindles in lieu of standard Oak Colonial throughout Note:			
Stairs				

64	1 - Upgrade Main Staircase to Oak		
0	Note:		
21Jul20			
-			
1A	3 Piece Rough-in *future tub, toilet and sink		
Offer	Note:		
Worksheet			
2A	1 Piece Rough-in *future Bar sink		
Offer	Note:		
Worksheet			
3A	The Purchaser acknowledges that no further changes or upgrades that effect the foundation will be allowed after the		
	Vendor accepts the Purchase and Sales Agreement.		
Offer	Note:		
Worksheet			

This Document is Extremely Time Sensitive - Printed 17 May 21 at 9:01