



CONSTRUCTION SUMMARY

White Tail Ridge - DCR Phoenix Development Corporation

PURCHASERS: Drew Silverman and Kera Silverman TEL:

LOT / PHASE 113 / 2	STREET 219 Antler Court	HOUSE TYPE GREGORIAN (S1) ELEV A 3 BED	CLOSING DATE
INV#	QTY	EXTRA / CHANGE	

Cabinetrv

1 0 12Aug21	1 - Add crown moulding to top of upper cabinets- Shaker Style 3" Note:	
2 0 12Aug21	1 - Increase depth of fridge upper to 24"d and add 2 side panels Note:	
3 0 12Aug21	1 - Increase height of uppers to reach 96" (42"h uppers installed at 18"above counter) Note:	
4 0 12Aug21	1 - Increase kitchen sink base to 36" w to accomodate kitchen sink Note:	
5 0 12Aug21	1 - Master Ensuite - modify vanity to accommodate 2 sinks NoteNote: drwrs reduced to 9" wide (knobs recommended for hardware due to size of drwr fronts)	
6 0 12Aug21	1 - Note: fridge space increased to 37"w X 72"h Note:	
7 0 12Aug21	1 - Upgrade all kitchen cabinets to Line 3 Note:	
8 0 12Aug21	1 - Upgrade cabinetry to Line 3- Powder Room Note:	

Carpet

9 0 12Aug21	1 - Upgrade carpet underpad to Level 2 (ViscoPro II- 9lbs) in lieu of standard- Main stairs Note**Standard carpet to remain**	
-------------------	--	--

Ceramic

10 0 12Aug21	1 - S/I Level A wall tile (size 2x10) in lieu of standard- herringbone pattern- Ensuite shower Note:	
11 0 12Aug21	1 - S/I Level B floor tile (size 12x24) in lieu of standard ceramic- stacked- Kitchen Note**Stacked- length of house**	
12 0 12Aug21	1 - S/I Level B floor tile (size 12x24) in lieu of standard- stacked pattern- Master Ensuite floor Note:	
13 0 12Aug21	1 - S/I Level B floor tile (size 3x11) in lieu of standard ceramic in Herringbone pattern (45 degree)- Foyer Note:	
14 0 12Aug21	1 - S/I Level B floor tile (size 6x6- hexagon tile)- in lieu of standard ceramic- Laundry Note:	
15 0 12Aug21	1 - S/I Level B floor tile (size 6x6- hexagon tile)- in lieu of standard ceramic- Powder Room Note:	



CONSTRUCTION SUMMARY

White Tail Ridge - DCR Phoenix Development Corporation

PURCHASERS: Drew Silverman and Kera Silverman

TEL:

LOT / PHASE	STREET	HOUSE TYPE	CLOSING DATE
113 / 2	219 Antler Court	GREGORIAN (S1) ELEV A 3 BED	

INV#	QTY	EXTRA / CHANGE
16 0 12Aug21	1 - S/I Standard backsplash tile (3x6) in brick pattern- up to underside of hoodan Note:	

Electrical

17 31,990 12Aug21	1 - (1) 15 AMP soffit plug w/ switch (for holiday lights)- connect on new switch Note:**Right side- above garage**	
18 0 12Aug21	6 - Delete (1) standard telephone jack and (5) TV jacks- S/I (6) Data- (CAT 6)- jacks- throughout- as per plan Note:**home has (1) telephone jack and (6) Data- CAT 6- jacks throughout**	
19 0 12Aug21	1 - S/I (1) Additional standard vanity light bar (A16014-7) and (1) GFI bathroom plug- to accommodate 2nd sink- Master Ensuite Note:**(1) GFI bathroom plug to be on side wall of vanity and (1) GFI bathroom plug to be centered between sinks- as per plan**	
20 0 12Aug21	1 - S/I (1) Recessed standard electrical outlet- installed @ 65" A.F.F- above fireplace in Family Room- as per plan Note:	
21 0 12Aug21	1 - Upgrade (1) standard electrical plug on kitchen island/peninsula to (1) 15 AMP USB charger receptacle (on existing circuit) Note:	

Fireplace

22 0 12Aug21	1 - S/I Stained Oak Box Beam mantle in lieu of standard- Family Room Note:	
--------------------	---	--

Granite

23 0 12Aug21	1 - S/I Bristol Virtuo Granite single undermount sink in Pearl Black (B317) in lieu of standard kitchen sink Note:	
24 0 12Aug21	1 - S/I Level D Radianz Quartz with (2) standard undermount sinks in lieu of standard laminate countertops- Master Ensuite Note:	
25 0 12Aug21	1 - S/I Level F Radianz Quartz in lieu of standard granite in Kitchen NoteColour: Willow	

Hardwood

26 0 19Mar21	1 - S/I Twelve Oaks Laminate in lieu of standard carpet- Lower hall, Dining Room and Great Room Note:	
27 0 19Mar21	1 - S/I Twelve Oaks laminate in lieu of standard carpet- Upper hall, Master Bedroom, Bedroom 2, Bedroom 3- as per plan Note:**Includes in all closets**	

Heating and Air Conditioning

28 0 12Aug21	1 - DELETE- Heating and Air Conditioner - Goodman - 13 Seer R410A GSX 13024 2.0 Ton Air Conditioner Note:**Participating in Enercare Program**	
--------------------	---	--



CONSTRUCTION SUMMARY

White Tail Ridge - DCR Phoenix Development Corporation

PURCHASERS: Drew Silverman and Kera Silverman TEL:

LOT / PHASE 113 / 2	STREET 219 Antler Court	HOUSE TYPE GREGORIAN (S1) ELEV A 3 BED	CLOSING DATE
------------------------	----------------------------	---	--------------

INV#	QTY	EXTRA / CHANGE
29 0 12Aug21	1 - Participating in Enercare Rental Program Note:As per B-1	

Miscellaneous

30 0 19Mar21	1 - Delete half walls in kitchen and columns to remain on pillars- as per plan Note:	
31 0 19Mar21	1 - Delete knee wall w/ cap and create full wall @ Dining Room- as per plan Note:	
32 0 19Mar21	1 - Delete standard railings and create full wall @ bottom of main stairs towards Great Room- as per plan Note:**Handrail to remain**	

Paint

33 0 12Aug21	1 - Stain on railings, spindles, nosings and fireplace mantle to complement Twelve Oaks Laminate- Ocean Storm Note:**STAIN IS DIFFERENT THAN CHOSEN LAMINATE FLOORING COLOUR** **Included in laminate upgrade**	
--------------------	---	--

Plumbing

34 31,967 19Mar21	1 - (1) Maax Eldora 6434 freestanding tub in lieu of standard Maax Exhibit 6032 in Ensuite Note:	
35 0 19Mar21	1 - S/I 3-piece rough in- in basement- as per plan Note:As per B-1	
36 0 12Aug21	1 - S/I (1) Additional standard sink and faucet in vanity - additional vanity light fixture priced separately- Master Ensuite Note:	

Railings

37 0 19Mar21	1 - S/I Oak nosings under spindles in upper hall Note:	
38 0 12Aug21	1 - S/I 3.5" (#SB7) Modern oak posts with cap and with modern spindles (square) in lieu of standard oak colonial- throughout Note:	

Trim

39 0 12Aug21	1 - S/I Level 2 interior doors- Lincoln 1-panel smooth- in lieu of standard- throughout Note:	
40 0 12Aug21	1 - S/I Level 2 interior trim- 5 1/2" baseboards and 3 1/2" casings- CT #1- in lieu of standard colonial- Throughout Note:	



CONSTRUCTION SUMMARY

White Tail Ridge - DCR Phoenix Development Corporation

PURCHASERS: Drew Silverman and Kera Silverman TEL:

LOT / PHASE 113 / 2	STREET 219 Antler Court	HOUSE TYPE GREGORIAN (S1) ELEV A 3 BED	CLOSING DATE
------------------------	----------------------------	---	--------------

INV#	QTY	EXTRA / CHANGE
1A Offer Worksheet	3 Piece Rough-in *future tub, toilet and sink Note:	
2A Offer Worksheet	Purchaser acknowledges that no further foundation changes will be permitted after this point Note:	
3A Offer Worksheet	Purchasers to take part in the Enercare Rental Program which includes the equipment indicated in Schedule B Note:	

This Document is Extremely Time Sensitive - Printed 13 Aug 21 at 9:04