

DCR/PHOENIX GROUP OF COMPANIES

CONSTRUCTION SUMMARY

DIAMONDVIEW ESTATES - DCR / Phoenix Development Corporation Limited

PURCHASERS: Robert Kerr and Victoria Huynh

LOT / PHASE STREET HOUSE TYPE CLOSING DATE

LOT / PHASE 50 / 2		STREET	HOUSE TYPE RUTHERFORD (517) ELEV D 4 BED	CLOSING DATE			
INV#	QTY	EXTRA / CHANGI	E				
Cabinetr	v						
1 0 21Jan22	1 - Delete upper above range and leave 3" space beside for chimney hoodfan Note:						
2 0 21Jan22	1 - Increase fridge opening to 38" w x 72" h Note:						
3 0 21Jan22	1 - Increase height of u Note:	ncrease height of uppers to reach 96" (42" H uppers installed @ 18" above counter) e:					
Ceramic							
4 0 21Jan22	1 - S/I Level A backsplash tile (2.5x10) in lieu of standard- stacked horizontal- includes up and behind chimney hoodfan Note:						
5 0 21Jan22	1 - S/I Level A floor tile (12x24) in stacked pattern- in lieu of standard- Kitchen and Breakfast area Note:						
6 0 21Jan22	1 - S/I Level A floor tile (size 12x24) on fireplace- 3 sides (sides and side facing Family room)- floor to ceiling- stacked horziontal- Family Room Note:						
Doors an	d Windows						
7 0 18Aug21	1 - S/I (1) Additional sidelight and transom window above front door- as per plan Note:						
8 0 21Jan22	1 - S/I Garage door ope Note:	ener- 1/2 horse power with (1) keyless pad an	nd (2) remotes				
Electrical	l						
9 32,016 21Jan22	1 - (1) 4 inch White shower potlight (AFR4-0930) - connected to existing switch - up to 9 feet height- Master Ensuite shower Note:						
10 32,007 21Jan22	1 - Delete (2) standard light fixture- S/I (6) 4 inch White interior potlights (HALO Slim LED) - connected to existing switch- Kitchen- as per plan Note**(2) standard lights over kitchen island to remain**						
11 0 21Jan22	1 - S/I (1) Halo Slim Ll Note:	ED in Ensuite #1 on existing switch - as per	plan				
12 0 21Jan22	1 - S/I (1) Halo Slim LI Note:	ED in Ensuite #2 on existing switch - as per	plan				
13 0 21Jan22	1 - S/I (1) Recessed ele Note:	ctrical plug above fireplace for future TV- ir	nstalled @ 72" A.F.F- Family Room				
14 0	1 - S/I (1) Reinforced c Note:	apped light outlet- connected on new switch	- Family Room- as per plan				

ConstructionSummaryMS.rpt 16jun16-1



DCR/PHOENIX GROUP OF COMPANIES

CONSTRUCTION SUMMARY

DIAMONDVIEW ESTATES - DCR / Phoenix Development Corporation Limited

PURCHASERS: Robert Kerr and Victoria Huynh

TEL:

PURCHAS	SERS: Robert Kerr a	nd Victoria Huynh		TEL:		
	LOT / PHASE 50 / 2	STREET	HOUSE TYPE RUTHERFORD (517) ELEV D 4 BED	CLOSING DATE		
INV#	QTY	EXTRA / CHANC	GE			
15 0 21Jan22	1 - S/I (1) Reinforced capped light outlet- Living/Dining Room - as per plan Note:					
16 0 21Jan22	1 - S/I (3) CAT6 Data jacks throughout- as per plan Note:**New specs in homes**					
17 0 21Jan22	1 - S/I (6) 4 inch White interior potlights (HALO Slim LED) - connected to new switch- Family Room- as per plan Note.**Ceilings higher than 9'**					
18 0 21Jan22	1 - Upgrade standard switch to dimmer switch for capped light outlet in Dining Room Note:					
Hardwoo	d					
19 0 18Aug21	1 - S/I Level A pre-finished engineered hardwood in lieu of carpet- lower hall, living/dining room and family room- as per plan (includes stain) Note:					
IVAC						
20 32,085 18Aug21	1 - Heating and Air Conditioner - Gas Line for Future BBQ Note:					
21 32,091 18Aug21	1 - Heating and Air Conditioner - Goodman - 13 Seer R410A GSX 13030 2.5 Ton Air Conditioner Note:					
22 32,084 18Aug21	1 - Heating and Air Conditioner - Terminated Gas Line c/w 110 Decora Outlet for Gas Stove and Photo Electric Smoke Detector Note:					
23 32,087 18Aug21	1 - Humidifier - General Aire 1099 - 3000 Sq. Ft. Note:					
Miscellan	eous					
24 0 18Aug21	1 - S/I Alternate kito Note:As per B-1	chen/dining/breakfast plan- c/w coffered ceilin	ngs and potlights- as per plan			
25 0 21Jan22	1 - S/I Cyclone 30" Chimney hoodfan in Black Stainless Steel (SCB32230) @ 300CFM- in lieu of standard Note:					
Plumbing						
26 0 18Aug21	1 - S/I 1-piece plum NoteAs per B-1	bing rough-in for future bar sink- as per plan				
27 0 18Aug21	1 - S/I 3-piece rough-in for future bathroom- as per plan NoteAs per B-1					
28 0 21Jan22	1 - S/I Water line fo Note:	r fridge				

Stairs

ConstructionSummaryMS.rpt 16jun16-1



DCR/PHOENIX GROUP OF COMPANIES

CONSTRUCTION SUMMARY

DIAMONDVIEW ESTATES - DCR / Phoenix Development Corporation Limited

PURCHASERS: Robert Kerr and Victoria Huynh

TEL:

		· · · · · · · · · · · · · · · · · · ·			
	LOT / PHASE	STREET	HOUSE TYPE	CLOSING DA	
	50 / 2		RUTHERFORD (517) ELEV D 4 BED		
INV#	QTY	EXTRA / CHANGE			
29	1 - S/I Oak stairs in lieu of standard carpet- Main stairs				
0	Note:				
18Aug21	Note:				
	ļ				
'rim					
30	1 - S/I Standard Trim p	package- CTC #10 2 1/2" Casings and CTB #1	0 4 ½" Baseboards		
0	Note ** New standard	in houses**			
21Jan22					
	•				
1A	Alternate kitchen/din	ing/breakfast			
Offer	Note:				
Vorksheet					
2A	3 Piece Rough-in *future tub, toilet and sink				
Offer	Note:				
Worksheet					
3A	The Purchaser acknowledges that no further changes or upgrades that effect the foundation will be allowed after the				
		urchase and Sales Agreement.			
Offer	Note:				
Worksheet					
4A	1 Piece Rough-in *f	uture Bar sink			
Offer	Note:				
Worksheet			1 11 0 11		
5A			rts and each counterpart shall for all purposes con		
		n all parties hereto, notwithstanding that	all parties are not signatories to the same counterp	part,	
Offer	provided that e Note:				
Vorksheet	[]				

This Document is Extremely Time Sensitive - Printed <u>26 Jan 22</u> at <u>16:48</u>