



**PDI**  
Page 1 of 1



**Vendor/Builder #**  
**Purchaser Name :** Bruce Hare and Orena Hare  
**Phone Res :** (289) 892-4672  
**Phone Bus :** -  
**Closing Date :** 2013-08-30  
**Inspector:** Bruno Tidd

**Enrollment #**  
**Legal Address:** DLS[19]  
**Project:** H Hansen Development Inc.  
**Plan #:**  
**Lot / Phase #:** SWD-00049 / 1  
**Municipality:**

1832976

Inspection Date: 25 Aug 2013

Please list below any damaged, incomplete, or missing items and anything that is not in good operating condition.  
Also note any (substitutions) of items referred to in, or to be selected under, the Agreement of Purchase and Sales (APS).  
Please initial all changes and deletions. As a minimum, check the following:

**DAMAGED, INCOMPLETE OR MISSING**

- Windows, side lights and other glazing. Window and door screens

- Bathtub sinks and toilets
- Bathroom accessories if provided
- Mirrors, counter tops and cabinetry
- Flooring (hardwood, vinyl, ceramic tiles, carpeting)
- Interior finished and trim carpentry
- Furnace
- Hot water heater, if provided (not rental)
- Exterior finished, driveways, walkways, decks and landscaping

**OPERATING CONDITION**

- Windows, interior and exterior doors including garage overhead doors, door locks
- Faucets: Kitchen, bathroom, laundry room
- Exhaust fans (kitchen, bathrooms) if provided
- Electrical outlets and fixtures
- Gas fireplaces, incl. circulation fans, if provided
- Heat Recovery Ventilation system, if provided
- Heating system
- Hot water heater, if provided (not rental)
- Air conditioning system, if provided and if conditions permit

Also list here anything that can't be assessed because for example is dirty or inaccessible.

**GENERAL COMMENTS**

INSPECTION START TIME INSPECTION STARTED AT 1030 A.M.

NOTE: TOUCH UPS REQUIRED THROUGH OUT AS INDICATED

NEW TELEPHONE NUMBER 289-892-4672

**MASTER BEDROOM**

ELECTRICAL/LIGHTING LIGHT NOT WORKING IN WALK IN CLOSET

**MAIN BATHROOM**

SINK LOOSE NOT SECURED TO COUNTERTOP.

**LIVING ROOM**

NOTE: SCREWS AND SCREW PLATES VISIBLE UNDERPASS THROUGH COUNTER. PLEASE COVER WITH DOOR STOP TRIM. OK ON KITCHEN SIDE AS PURCHASER IS INSTALLING BACKSPLASH.

**BASEMENT**

NOTE: CROOKED STUD AT END OF INSULATION ON LEFT SIDE. REPLACE FURNACE FILTER.

**EXTERIOR**

- STAIN ON CONCRETE SILL ON POWDER ROOM WINDOW.

NOTE: CONCRETE SILL AT PATIO DOOR REALLY ROUGH.

THE COMPLETED PRE-DELIVERY INSPECTION IS A FORMAL RECORD OF THE HOME'S CONDITION BEFORE THE PURCHASER TAKES POSSESSION IT WILL BE USED AS A REFERENCE FOR FUTURE WARRANTY REQUESTS

\* Purchasers or owners who intend to designate someone to conduct the PDI in their place should ensure they provide written authority to the vendor/builder authorizing the designate to sign this form on their behalf.

Builder Representative

Purchaser

Designate's Name (please print)

Designate's Signature

I the homeowner, confirm that all repair work listed has been completed

Purchaser

Date

