



IN-SERVICE Work Order

WO No: W-208250

WO Date: 04/05/2023

Contractor: RYAN WALL

Builder : ZANCOR HOMES

Project : R-ZAN522 - ZANCOR HOMES-CALEDON

Address : 30 Del Grappa St

City : CALEDON

Contact :

Phone :

Cell:

Lot No: 107A

Model: 30-03 OPT

Block:

Phase:

Name:

Closing:

PDI Date:

Sch'd Date

Start Date

Comp Date

Unit Model

Serial No

04/06/2023

ML196UH070XE36B-19A

1722B33794

QTY

MATERIAL & WORK REQUIRED

SERIAL NO

Airflow
Master Bedroom
82, 86 Bath 86 → 94, 96 bath 92
now.

- NO Airflow issues to Master Bedroom / Washroom
only area in House with stronger Air pressure
was Room above Garage. owner said this Room
was to Hot due to sun hitting window.
NO Dampers in Runs in Room above Garage. Made
Dampers and Installed to lower Airflow to
Room. This made Master Runs slightly stronger.

WO Notes :

** Please arrive 10-2
Booked with builder

Roumen confirmed and went to this house and confirmed there is no heat in the master or the washroom.

Contractor

Invoice No

Invoice Amt

Date

Site Super Sign