

DCR/PHOENIX GROUP OF COMPANIES

0

25Aug21

CONSTRUCTION SUMMARY Pathways at Findlay Creek - 2164886 Ontario Inc. PURCHASER: Dewan Chowdhury TEL: STREET HOUSE TYPE CLOSING DATE LOT / PHASE 147 Minikan Street WINCHESTER ELEV B 5 BEDROOM WITH 152 / 1 LOFT INV# EXTRA / CHANGE <u>Cabinetry</u> 1 - Rotate kitchen island 90 degrees and put against wall- as per plan 1 07Apr21 2 - Accommodate for (2) sinks in, Master Ensuite and Ensuite #2 - standard bank of drawers moved to middle 2 25Aug21 1 - Add light valance below upper cabinets- 2" H plain recessed to accommodate under cabinet lighting (lights and 3 electrical by builder) Note: 25Aug21 1 - Delete upper cabinet above range and leave 3" beside for chimney hoodfan 25Aug21 1 - Increase depth of fridge upper to 24"d and add side panel 5 0 25Aug21 1 - Increase fridge opening to 38" wide x 72" high 25Aug21 1 - Increase height of uppers to reach 96" (42" H uppers installed at 18" above counters) 7 25Aug21 Carpet 8 1 - S/I Level 3 Carpet with Level 2 (ViscoPro II) underpad in lieu of standard- Main stairs, Upper Hall, Bedroom. 2, Bedroom 3, Bedroom 4 and Loft Note:\*\*Includes all closets\* 25Aug21 Ceramic 9 1 - S/I Level A floor tile (12x24) in staggered pattern in lieu of standard floor tile- Foyer 25Aug21 10  ${f 1}$  - S/I Level A floor tile (12x24) in staggered pattern in lieu of standard floor tile- Kitchen 25Aug21 11 1 - S/I Level A floor tile (12x24) in staggered pattern in lieu of standard floor tile- Powder Room, Laundry and Mudroom Note: 25Aug21 12 1 - S/I Standard backsplash (4x8) in staggered horizontal pattern- includes up and behind chimney hoodfan- in lieu of standard- Kitchen 25Aug21 Electrical 13 2 - S/I (1) Additional standard vanity light fixture above 2nd sink in Master Ensuite and Ensuite #2 0 07Apr21 14 1 - Delete (3) standard TV jacks and S/I (1) Additional Telephone jack and (2) CAT6 Data outlets- as per plan

ConstructionSummaryMS.rpt 16jun16-1 Page 1 of 3

Note \*\* Home has (3) TEL, (2) CAT6, (2) TV jacks throughout \*\*



DCR/PHOENIX GROUP OF COMPANIES

PURCHASER: Dewan Chowdhury

## CONSTRUCTION SUMMARY

Pathways at Findlay Creek - 2164886 Ontario Inc.

TEL:

STREET HOUSE TYPE CLOSING DATE LOT / PHASE 152 / 1 147 Minikan Street WINCHESTER ELEV B 5 BEDROOM WITH LOFT INV# QTY EXTRA / CHANGE 1 - Reinforce existing light outlet in Dining Room for heavier fixture 15 25Aug21 16 1 - Relocate (1) standard light fixture in Kitchen and place over sink

Fireplace

Granite

32,043 25Aug21

0 25Aug21

22 | 1 - S/I Bristol Virtuo Granite double bowl undermount kitchen sink in Pearl Black (B301) in lieu of standard
Note:

23 | 1 - S/I Level E Radianz quartz in lieu of standard granite in kitchen
Note:

Note:

Hardwood

24 | 1 - S/I Level A Pre-Finished Engineered Hardwood Flooring in lieu of Standard Carpet in Living/Dining Room, Great Room and Den Note:

25 | 1 - S/I Level A Pre-Finished Engineered Hardwood Flooring in lieu of Standard Carpet in Lower Hall Note:

07Apr21 | Note:

Heating and Air Conditioning

26 0 07Apr21 1 - S/I Terminated Gas Line c/w 110V Decora Outlet Gas Stove Ignitor and Photo Electric Smoke Detector in Kitchen Note:

**HVAC** 

27 | 1 - || || Humidifier - General Aire 1099 - 3000 Sq. Ft. | Note: |

## Miscellaneous



DCR/PHOENIX GROUP OF COMPANIES

## CONSTRUCTION SUMMARY

Pathways at Findlay Creek - 2164886 Ontario Inc. PURCHASER: Dewan Chowdhury TEL: STREET HOUSE TYPE CLOSING DATE LOT / PHASE 152 / 1 147 Minikan Street WINCHESTER ELEV B 5 BEDROOM WITH LOFT INV# QTY EXTRA / CHANGE 28 1 - Delete Bedroom #5 and add walk-in closet and Bathroom for Bedroom #4 - includes standard level cabinetry, laminate countertop, Maax Exhibit bathtub, Maax Carleton 3x4 shower stall, standard trim and lighting 07Ap<u>r21</u> \*\*TUB TO BE 6030\*\* 29 1 - S/I Open to Below Stairs- Basment and Main- as per plan Note:\*\*Comes with standard carpet grade stairs\*\* 07Apr21 **30** 1 - Second Floor Redesign; build storage closet w/ double swing doors, standard carpet and underpad and  $(1) standard \ GAL \ 680112 \ pewter \ light \ fixture \ connected \ to \ (1) \ switch-\ Upper \ hall-\ as \ per \ plan$ Note:\*\*Storage room to have no shelves\*\* 07Apr21 31 1 - S/I Flat ceilings in lieu of standard stipple throughout 25Aug21 1 - S/I Zephyr Ombra- 30" Black Stainless Steel chimney hoodfan- 290 CFM- (ZOM-30ABS)- in lieu of standard 32 0 25Aug21 **Paint** 33 1 - S/I (1) Paint colour throughout - Dulux Diamond Matt NoteColour: DLX 1002-2 Arctic Cotton 25Aug21 1 - S/I Custom stain on railings, spindles. nosings, mantle (Where applicable) to complement Twelve Oaks Whale 34 NoteIncluded in hardwood upgrade- STAIN DOES NOT MATCH WITH HARDWOOD 25Aug21 **Plumbing** 35 1 - 1 - S/I 3-Piece plumbing rough-in in Basement 0 Note: As per B-1 07Apr21 1 - Delete standard tub and S/I 3x4 Maax Carleton shower stall w/ standard shower doors- Main Bath 36 07Apr21 37 2 - S/I (1) Additional standard lavatory sink and faucet in Master Ensuite and Ensuite #2 Note: 07Apr21 38 1 - S/I Fridge water line 25Aug21 Trim 1 - S/I Level 2 interior doors- Logan 2 panel smooth- in lieu of standard- throughout 39 Note: 25Aug21 1A Add one (1) 3-piece rough-in for future bathroom in the basement, in standard location. Offer Worksheet 2A The Purchaser acknowledges that no further changes or upgrades that affect the foundation will be permitted after the Vendor accepts the Agreement of Purchase & Sale. Offer

Worksheet