



UNITED ENGINEERING INC
Mechanical and Electrical Consulting Engineers

3645 Keele St. #105
Toronto, ON, M3J 1M6
Email: info@u-eng.ca
T: (416) 398-1999
F: (416) 398-1933

SITE INSTRUCTION

PROJECT: HAMPTON MANOR
25 BAKER HILL BLVD
STOUFFVILLE, ONTARIO

PROJECT NO: 14-016

CONTRACT: Mechanical

DATE September 20, 2017

SITE INSTRUCTION: M-8

THIS SITE INSTRUCTION IS NOT TO BE CONSTRUED AS A CHANGE IN THE CONTRACT PRICE, BUT IS ISSUED FOR CLARIFICATION ONLY. IF A CHANGE IN CONTRACT PRICE IS PERCEIVED, PROVIDE AN ITEMIZED BREAKDOWN OF ANY EXTRAS OR CREDITS WITHIN SEVEN (7) WORKING DAYS.

Purpose: Revised parking level 3 sump pits diameter from 900mm to 1200mm.
Added one floor drain at mechanical room to discharge softener.

1.0 Reference Drawing M-3 (UG Parking) Issued

- 1.1 Revised: Sanitary sump pit, storm sediment pit and storm sump pit diameter, increased the diameter to 1200mm.
- 1.2 Added: Floor drain at mechanical room to discharge softener.

Note: The site instruction & drawing will be uploaded to FTP SITE

PREPARED BY:

Leon Bai
Mechanical Department

ISSUED TO ROYAL PINE HOMES,
Cinzia Caruso, Cinzia@royalpinehomes.com;
Vince Staffieri, vince@royalpinehomes.com
FOR DISTRIBUTION TO ALL AFFECTED PARTIES.

cc. GRAZIANI + CORAZZA ARCH. INC., Gino Colangelo, GColangelo@gc-architects.com
DINEEN CONSTRUCTION CORP., Chuck Clark, cclark@dineen.com;
Jeffrey Ellis, jellis@dineen.com;
Ric Wight, rwight@dineen.com

