



## Site Instruction

Royal Pine Homes  
3550 Langstaff Road, Suite 200  
Woodbridge, Ontario  
L4L 9G3

SI 37

**PROJECT** : Hampton Manor  
**PROJECT No** : 1136.13  
**DATE** : June 28, 2019

Attn: Vince Staffieri

Site instructions/memos and Addendums are issued only for the purpose of recording any clarification or interpretation of the contract documents or giving direction on problems resulting from field conditions. These memos are subject to the provisions of the contract documents and unless reviewed with and authorized by the Client, will not affect the contract. Should the Contractor require a change in the contract price or project schedule, he shall submit to the Client, prior to commencement of work outlined in this memo, an itemized proposal for approval.

Title: Type "C4" Drywall ceiling to T-Bar Ceiling for P1 Level

- Type "C4" ceiling to comprise of 210 batt insulation (R32), T-bar metal suspension system with acoustical ceiling tiles with perforated vinyl face.

Reason: **As per Client Request.**

References: **No drawings Issued.**

**GRAZIANI + CORAZZA**  
ARCHITECTS INC

**G. Colangelo** Diploma Arch. Technology  
Associate, Director of Contract Documents

### Distribution:

Royal Pine Homes  
Dineen Construction  
Dineen Construction  
Dineen Construction

Cinzia Caruso  
Dominic Salvati  
Jeff Ellis  
Eric Wright

cinzia@royalpinehomes.com  
dsalvati@dineen.com  
jellis@dineen.com  
rwright@dineen.com