



UNITED ENGINEERING INC
Mechanical and Electrical Consulting Engineers

3645 Keele St. #105
Toronto, ON, M3J 1M6
Email: info@u-eng.ca
T: (416) 398-1999
F: (416) 398-1933

SITE INSTRUCTION

PROJECT: HAMPTON MANOR
25 BAKER HILL BLVD
STOUFFVILLE, ONTARIO

PROJECT NO: 14-016

CONTRACT: Electrical

DATE October 18, 2017

SITE INSTRUCTION: E-13

THIS SITE INSTRUCTION IS NOT TO BE CONSTRUED AS A CHANGE IN THE CONTRACT PRICE, BUT IS ISSUED FOR CLARIFICATION ONLY. IF A CHANGE IN CONTRACT PRICE IS PERCEIVED, PROVIDE AN ITEMIZED BREAKDOWN OF ANY EXTRAS OR CREDITS WITHIN SEVEN (7) WORKING DAYS.

Purpose: As per client request, interior designer and shop drawings and for clarifications.

1.0 Reference Drawing E-3A (Ground Floor - A) Issued

- 1.1 Add: One (1) light switch and one (1) type 'C' lighting fixture in front of laundry room in suites 111 and 119.
- 1.2 Add: Six (6) type 'SC-01' wall sconce fixtures at lobby.

2.0 Reference Drawing E-4A (2nd Floor - A) Issued

- 2.1 Relocate: One (1) switch receptacle, one (1) phone and one (TV) outlets and three (3) receptacles and suite security panel in suite 222.

Note: This also applies to suites 205, 305, 323, 405, 423, 505, 523, 604 and 619.

3.0 Reference Drawing E-9B (Details - B) Issued

- 3.1 Clarify: Lighting type 'WS1' to be 'SC-01' in Interior designer lighting fixture schedule.

Project #14-016
Hampton Manor

4.0 Reference Drawing E-11 (Single Line Diagram) Issued

4.1 Revise: Fuse size for chiller to be 400A to suit shop drawings.

Note: The site instruction & drawings will be uploaded to FTP SITE

PREPARED BY:



Chula Meksavanh
Electrical Department

ISSUED TO ROYAL PINE HOMES,
Cinzia Caruso, Cinzia@royalpinehomes.com;
Vince Staffieri, vince@royalpinehomes.com
FOR DISTRIBUTION TO ALL AFFECTED PARTIES.

cc. GRAZIANI + CORAZZA ARCH. INC., Gino Colangelo, GColangelo@gc-architects.com
DINEEN CONSTRUCTION CORP., Chuck Clark, cclark@dineen.com;
Jeffrey Ellis, jellis@dineen.com; Ric Wight, rwight@dineen.com