

15

17Sep21

## DCR/PHOENIX GROUP OF COMPANIES CONSTRUCTION SUMMARY Pathways at Findlay Creek - 2588824 Ontario Inc. PURCHASER: Hassan Khatheer TEL: STREET HOUSE TYPE CLOSING DATE 295/2 38 Dun Skipper Drive MIRAPOSA PLUS ELEV M INV# QTY EXTRA / CHANGE C<u>abinetrv</u> 1 - Main House- Fridge opening to be 38"w X 72"h 1 17Sep21 2 1 - Main House- S/I 42" H uppers- mounted @ 96" AFF and filler to bulkhead- Line 2 17Sep21 Ceramic 1 - Income Suite- S/I Level A floor tile (12x24) in lieu of standard- Foyer, Main Bathroom/Laundry area- stacked- as per 3 0 Note: 17Sep21 1 - Income suite- S/I Level A floor tile (12x24) in lieu of standard- Kitchen- stacked 4 17Sep21 5 1 - Income Suite- S/I standard backsplash tile (3x6) in herringbone pattern- to go up to underside of hoodfan 17Sep21 1 - Main House- S/I Level A floor tile (12x24) in lieu of standard- Kitchen- stacked 6 17Sep21 7 1 - Main House-S/I Level A floor tile (12x24) in lieu of standard- stacked pattern- Foyer, Powder room, Master ensuite floor, Master ensuite tub deck/skirt/splash, Main bath, Laundry room- as per plan 17Sep21 Electrical 1 - Income Suite- S/I (1) 15AMP Recessed electrical outlet in Living Room and installed 60" A.F.F- as per plan 8 0 17Sep21 1 - Income Suite- S/I (2) Data jacks, (1) TV jack and (1) Phone jack- as per plan Note:\*\*Included spec sheet\*\* 17Sep21 10 1 - Income Suite-S/I (1) Capped light outlet connected on new switch in corner of Living Room- as per plan 17Sep21 11 1 - Main House- S/I (1) 15AMP Recessed electrical outlet in Family Room above fireplace and installed 72" A.F.F- as per Note: 17Sep21 1 - Main House- S/I (1) 15AMP Recessed electrical outlet in Master Bedroom and installed 60" A.F.F- as per plan 12 17Sep21 13 1 - Main House- S/I (1) 4" LED Black exterior potlight (AFR4-0930)-connected on new switch- second floor- as per plan 17Sep21 1 - Main House- S/I (5) Data jacks and (5) TV jacks throughout- as per plan 14 Note:\*\*Included in spec sheet\*\* 17Sep21

ConstructionSummaryMS.rpt 16jun16-1 Page 1 of 2

1 - Main House-S/I (1) Capped light outlet connected on new switch in corner of Family room- as per plan



DCR/PHOENIX GROUP OF COMPANIES

## CONSTRUCTION SUMMARY Pathways at Findlay Creek - 2588824 Ontario Inc. TEL: PURCHASER: Hassan Khatheer STREET HOUSE TYPE CLOSING DATE 295/2 38 Dun Skipper Drive MIRAPOSA PLUS ELEV M INV# QTY EXTRA / CHANGE 1 - Upgrade from (1) single 200 amp gang meter (main unit) to (1) 200 amp & (1) 100 amp gang meter (income series) 16 17Sep21 HVAC 17 1 - Heating and Air Conditioner - Gas Line for Future BBQ- Main House 32,085 17Sep21 Miscellaneous 18 1 - Main House- Reduce wall next to fridge to approx 25" deep- as per plan 17Sep21 Paint 1 - Main House and Income Suite- S/I custom stain on railings, nosings, mantle (where applicable) to complement Twelve 19 Oaks Hickory Caspian Note: 17Sep21 **Plumbing** 20 1 - Income Suite- S/I Water line for fridge 0 17<u>Sep21</u> 21 1 - Main House- S/I Water line for fridge 17Sep21

This Document is Extremely Time Sensitive - Printed <u>20 Sep 21</u> at <u>10:41</u>

Purchaser acknowledges that no further changes or upgrades that affect the foundation will be permitted after the Vendor

1A

Offer Worksheet accepts the Agreement of Purchase and Sale.