

DCR/PHOENIX GROUP OF COMPANIES

## CONSTRUCTION SUMMARY

Pathways at Findlay Creek - 2588824 Ontario Inc.

PURCHASER: INVENTORY HOME\_349 TEL: RES.: 555-555-5555

| 1                        | LOT / PHASE<br>349 / 2   | STREET<br>623 Miikana Road                     | HOUSE TYPE MELBOURNE ELEV M 4 BED |  |  |
|--------------------------|--|--|-----------------------------------|--|--|
|                          | QTY  | EXTRA / CHANGE                                 |                                   |  |  |
| 1<br>0<br>09May25        | 1 - S/I Soft close doors and drawers throughout Kitchen Note:AS PER NEW 2025 SPEC  |  |                                   |  |  |
| 2<br>0<br>09May25        | 1 - S/I Soft close doors and drawers in all Bathrooms NoteAS PER NEW 2025 SPEC   |  |                                   |  |  |
| 3<br>0<br>09May25        | 1 - Kitchen - S/I 24inch deep fridge upper with side gable NoteAS PER NEW 2025 SPEC  |  |                                   |  |  |
| <b>4</b><br>0<br>09May25 | 1 - Kitchen - S/I 39inch upper cabinets Note; AS PER NEW 2025 SPEC   |  |                                   |  |  |
| 5<br>0<br>29May25        | 1 - Kitchen - Upgrade all cabinet hardware to #274 Pulls Note:   |  |                                   |  |  |
| 6<br>0<br>29May25        | 1 - Kitchen - Delete upper above range to accommodate Chimney Style hoodfan + 3" space each side  Note:  |  |                                   |  |  |
| 7<br>0<br>29May25        | 1 - Kitchen - Increase height of uppers to reach 96" (42"h uppers installed at 18"above counter)  Note:  |  |                                   |  |  |
| 8<br>0<br>29May25        | 1 - Kitchen - Add 2 sets pot/pan drwrs, x1 on either side of range - c/w one wide top drwr + 2 deep drawers (in lieu of std 2 door base cabinet) Note: |  |                                   |  |  |
| <b>9</b><br>0<br>29May25 | 1 - THIS HOUSE WILL BE COMPLETED BY RAYWAL Note:   |  |                                   |  |  |
| Ceramic                  |  |  |                                   |  |  |
| 10<br>0<br>29May25       | <b>1 -</b> Foyer - Floor tile - S<br>Note:   | S/I Level A 12x24 tile - stacked horizontal fr | om front door                     |  |  |
| 11<br>0<br>29May25       | 1 - Mudroom - Floor til<br>Note:   | e - S/I Level A 12x24 tile - stacked horizont  | al from garage door               |  |  |
| 12<br>0<br>29May25       | 1 - Powder Room - Floor tile - S/I Level A 12x24 tile - stacked vertical from door Note:   |  |                                   |  |  |
| 13<br>0<br>29May25       | 1 - Primary Ensuite - Floor tile - S/I Level A 12x24 tile - stacked vertical from door Note:   |  |                                   |  |  |
| Electrical               |  |  |                                   |  |  |
| 14<br>0<br>19Mar25       | 1 - This house will be c<br>Note:  | ompleted with Levven lighting system           |                                   |  |  |
| 15<br>0<br>25Mar25       | 1 - Kitchen - S/I x3 Capped Light Outlet – in Ceiling above island (On New Switch) Note:   |  |                                   |  |  |

ConstructionSummaryMS.rpt 22Aug24 Page 1 of 4



DCR/PHOENIX GROUP OF COMPANIES

## CONSTRUCTION SUMMARY

Pathways at Findlay Creek - 2588824 Ontario Inc.

PURCHASER: INVENTORY HOME\_349 TEL: RES.: 555-555-5555

| LOT / PHASE<br>349 / 2    |   | STREET 623 Miikana Road | HOUSE TYPE MELBOURNE ELEV M 4 BED |  |  |
|---------------------------|---|-------------------------|-----------------------------------|--|--|
| INV#                      | QTY   | EXTRA / CHANGE          |                                   |  |  |
| 16<br>0<br>25Mar25        | 1 - Kitchen - Relocate x2 std potlights and S/I x2 additional 4in Potlights (On existing switch)  Note:                   |                         |                                   |  |  |
| 17<br>0<br>25Mar25        | 1 - Kitchen Pantry - U/G x1 Std Light Fixture to a 4in Potlight (On Existing Switch)  Note:                               |                         |                                   |  |  |
| 18<br>0<br>25Mar25        | 1 - Family Room - U/G x1 Std Light Fixture to a 4in Potlight, and S/I x4 4in Potlights (On existing switch)  Note:        |                         |                                   |  |  |
| 19<br>0<br>25Mar25        | 1 - Dining Room - S/I x4 4in Potlights (Connected to New Switch) Note:  |                         |                                   |  |  |
| 20<br>0<br>25Mar25        | 1 - Main Hall - U/G Std Light Fixture to a 4in Potlight (On Existing Switch)  Note:                                       |                         |                                   |  |  |
| 21<br>0<br>25Mar25        | 1 - Mudroom - U/G Std Light Fixture to a 4in Potlight (On Existing Switch) Note:  |                         |                                   |  |  |
| 22<br>0<br>25Mar25        | 1 - Foyer Open to Below - S/I x1 Std Light Fixture to a 4in Potlight (On Existing Switch)  Note:                          |                         |                                   |  |  |
| 23<br>0<br>25Mar25        | 1 - Upper Hall - U/G x4 Std Light Fixture to a 4in Potlight (On Existing Switch) Note:                                    |                         |                                   |  |  |
| 24<br>0<br>25Mar25        | 1 - Primary Bedroom - U/G x2 Std Light Fixture to a 4in Potlight, and S/I x4 4in Potlights (On Existing Switches)  Note:  |                         |                                   |  |  |
| 25<br>0<br>25Mar25        | 1 - Relocate x1 std CAT6 as per plan Note:  |                         |                                   |  |  |
| <b>26</b><br>0<br>25Mar25 | 1 - Primary Ensuite - Relocate x1 std fixture, U/G to 4in Potlight, and S/I x1 4in potlight above freestanding tub  Note: |                         |                                   |  |  |
| 27<br>0<br>25Mar25        | 1 - Primary Ensuite - S/I 4in Shower Potlight White on Existing Light Switch Note:  |                         |                                   |  |  |
| 28<br>0<br>25Mar25        | 1 - Main Bathroom - U/G Std Light Fixture to a 4in Potlight (On Existing Switch) Note:                                    |                         |                                   |  |  |
| <b>29</b><br>0<br>25Mar25 | 1 - Main Bathroom - S/I 4in Shower Potlight White on Existing Light Switch Note:  |                         |                                   |  |  |
| Granite                   |   |                         |                                   |  |  |
| 30<br>0<br>09May25        | 1 - S/I Building standard quartz countertops thoughout all bathrooms Note: AS PER NEW 2025 SPEC                           |                         |                                   |  |  |
| 31<br>0<br>29May25        | 1 - Powder Room - Upgrade to Level B Hanstone Quartz Note:  |                         |                                   |  |  |

Hardwood

ConstructionSummaryMS.rpt 22Aug24 Page 2 of 4



DCR/PHOENIX GROUP OF COMPANIES

## CONSTRUCTION SUMMARY

Pathways at Findlay Creek - 2588824 Ontario Inc.

| PURCHAS                   | Pathways at Findlay Creek - 2588824 Ontario Inc.  PURCHASER: INVENTORY HOME_349  TEL: RES.: 555-555-5555   |  |                                   |  |  |
|---------------------------|--|--|-----------------------------------|--|--|
|                           | LOT / PHASE<br>349 / 2   | STREET 623 Miikana Road                          | HOUSE TYPE MELBOURNE ELEV M 4 BED |  |  |
| INV#                      | QTY  | EXTRA / CHANGI                                   | E                                 |  |  |
| 32<br>0<br>29May25        | 1 - S/I Twelve Oaks Level A+ Engineered Hardwood in Main Hall, Dining Room, Family Room and Kitchen + Pantry Note:   |  |                                   |  |  |
| Heating a                 | nd Air Condition   | ing  |                                   |  |  |
| 33<br>0<br>09May25        | 1 - S/I Air Conditioner GSXN3 13.4 SEER2 2.0 TON AC Note; AS PER NEW 2025 SPEC   |  |                                   |  |  |
| 34<br>0<br>29May25        | 1 - S/I a General Air Humidifier GF4200<br>Note:AS PER NEW 2025 SPEC   |  |                                   |  |  |
| Miscellan                 | eous   |  |                                   |  |  |
| 35<br>0<br>19Mar25        | 1 - Basement: Add 3 pi<br>Note; AS PER NEW 2   | ece rough-in (future tub, toilet and sink) in s  | standard location                 |  |  |
| 36<br>0<br>19Mar25        | 1 - Add 9ft basement foundation pour Note:   |  |                                   |  |  |
| 37<br>0<br>19Mar25        | 1 - Basement: Enlarge 2 existing basement windows from 36 x 24 to 56 x 30  Note:   |  |                                   |  |  |
| 38<br>0<br>19Mar25        | 1 - Primary Ensuite: Additional Builder Std Vanity Sink and Faucet (where applicable) Includes Larger Mirror and 1 Light Over Each Sink In Countertop.  Note: AS PER NEW 2025 SPEC |  |                                   |  |  |
| 39<br>0<br>09May25        | 1 - S/I Finished Basement Rec Room Note;AS PER NEW 2025 SPEC   |  |                                   |  |  |
| <b>40</b><br>0<br>29May25 | 1 - Kitchen - Add bulkhead above upper cabinets to fill gap, approx 11inches deep  Note:   |  |                                   |  |  |
| 41<br>0<br>29May25        | 1 - Kitchen - U/G Hood Fan to SCB31630SS Stainless Steel-300 CFM c/w 6in Duct includes Tiles to Top of Cabinet Note:   |  |                                   |  |  |
| Plumbing                  |  |  |                                   |  |  |
| <b>42</b><br>0<br>29May25 | 1 - Primary Ensuite - SA<br>NoteAS PER NEW 2   | I Maax Delsia Freestanding tub<br>025 SPEC       |                                   |  |  |
| 43<br>0<br>29May25        | 1 - All Bathrooms - S/I Delta Classic 536-DST Vanity faucet in Chrome Note:AS PER NEW 2025 SPEC  |  |                                   |  |  |
| 44<br>0<br>29May25        | 1 - Main Bathroom - S/I Delta Modern T14459-PP Shower Trim in Chrome Note: AS PER NEW 2025 SPEC  |  |                                   |  |  |
| 45<br>0<br>29May25        | 1 - Primary Ensuite - S/<br>NoteAS PER NEW 2   | I Delta Modern T14259-PP Shower trim in 025 SPEC | Chrome                            |  |  |

Railings



CONSTRUCTION SUMMARY

## thways at Findlay Creek - 2588824 Ontario Inc

| Pathways at Findlay Creek - 2588824 Ontario Inc. |   |                            |                                   |  |  |
|--|---|----------------------------|-----------------------------------|--|--|
| PURCHASER: INVENTORY HOME_349 TEL: RES.: 5.      |   |                            |                                   |  |  |
|  | LOT / PHASE<br>349 / 2  | STREET<br>623 Miikana Road | HOUSE TYPE MELBOURNE ELEV M 4 BED |  |  |
| INV#   | QTY   | EXTRA / CHANGE             |                                   |  |  |
| 46<br>0<br>29May25                               | 1 - Uprgade to Plain Black Metal Spindles in lieu of Oak Modern (TL12-40) Note: |                            |                                   |  |  |
| Stairs   |   |                            |                                   |  |  |
| <b>47</b><br>0<br>19Mar25                        | 1 - Upgrade Main Staircase to Oak<br>Note:                                      |                            |                                   |  |  |
| 1A<br>Offer                                      | Note:   |                            |                                   |  |  |

This Document is Extremely Time Sensitive - Printed <u>3 Jun 25</u> at <u>8:35</u>