

DCR/PHOENIX GROUP OF COMPANIES

CONSTRUCTION SUMMARY

Pathways at Findlay Creek - 2588824 Ontario Inc.

PURCHASER: INVENTORY HOME_350 TEL: RES.: 555-555-5555

PURCHAS	PURCHASER: INVENTORY HOME_350 TEL: RES.: 555-555-5555					
LOT / PHASE 350 / 2		STREET 625 Miikana Road	HOUSE TYPE STRATHMORE ELEV M 3 BED WITH LOFT			
INV#	QTY	EXTRA / CHANG	GE			
Cabinetry			_			
1 0 09May25	1 - Kitchen - S/I 39inch upper cabinets Note:AS PER NEW 2025 SPEC					
2 0 09May25	1 - S/I Soft Close doors and drawers throughout kitchen Note:AS PER NEW 2025 SPEC					
3 0 09May25	1 - S/I Soft close doors and drawers in all bathrooms Note:AS PER NEW 2025 SPEC					
4 0 09May25	1 - Kitchen - S/I 24inch deep fridge upper with side gable Note:AS PER NEW 2025 SPEC					
5 0 29May25	1 - Kitchen - Delete up Note:	1 - Kitchen - Delete upper above range to accommodate Chimney Style hoodfan + 3" space each sid Note:				
6 0 29May25	1 - Kitchen - Increase height of uppers to reach 96" (42"h uppers installed at 18"above counter) and add fill to bulkhead Note:					
7 0 29May25	1 - Kitchen - Add 2 sets pot/pan drwrs, x1 on either side of range - c/w one wide top drwr + 2 deep drawers (in lieu of std 2 door base cabinet) Note:					
8 0 29May25	1 - THIS HOUSE WILL BE COMPLETED BY RAYWAL Note:					
9 0 29May25	1 - Kitchen - Relocate std bank of drawers to island next to sink Note:					
10 0 29May25	1 - Kitchen - Upgrade all cabinet hardware to #274 Pulls Note:					
Ceramic						
11 0 29May25	1 - Foyer - Floor tile - Note:	S/I Level A 12x24 tile - stacked horizontal	from front door			
12 0 29May25	1 - Powder Room - Flo	oor tile - S/I Level A 12x24 tile - stacked ho	orizontal from door			
13 0 29May25	1 - Mudroom - Floor tile - S/I Level A 12x24 tile - stacked horizontal from garage door Note:					
14 0 29May25	1 - Kitchen Pantry - Floor tile - S/I Level A 12x24 tile - stacked horizontal from door Note:					
15 0 29May25	1 - Primary Ensuite - Floor tile - S/I Level A 12x24 tile - stacked horizontal from door Note:					
16 0 29May25	1 - Kitchen - Backsplas Note:	sh - S/I Standard 2x12 tile in staggered 1/3	horizontal pattern			

ConstructionSummaryMS.rpt 22Aug24 Page 1 of 4



DCR/PHOENIX GROUP OF COMPANIES

LOT / PHASE

CONSTRUCTION SUMMARY

Pathways at Findlay Creek - 2588824 Ontario Inc.

PURCHASER: INVENTORY HOME_350 TEL: RES.: 555-555-5555

HOUSE TYPE

STREET

	350 / 2	625 Miikar	na Road	STRATHMORE ELEV M 3 BED WITH LOFT	
INV#	QTY	ı	EXTRA / CHANGE		
Electrical	ectrical				
17 0 25Mar25	1 - S/I Non-Straight Conduit at Fireplace for Future TV with x1 std electrical outlet 70 inches A.F.F, terminated beside std Outlet on Same Wall (to the left of the fireplace) Note:				
18 0 25Mar25	1 - Kitchen - S/I x2 Capped Light Outlet – in Ceiling above island (On New Switch) Note:				
19 0 25Mar25	1 - Dining Room - S/I x Note:	1 - Dining Room - S/I x4 4in Potlights (Connected to New Switch) Note:			
20 0 25Mar25	1 - Relocate x2 std CAT Note:	1 - Relocate x2 std CAT6 as per plan Note:			
21 0 25Mar25	1 - Main Hall - U/G x2 Note:	1 - Main Hall - U/G x2 Std Light Fixture to a 4in Potlight (On Existing Switch) Note:			
22 0 25Mar25	1 - Foyer - S/I x1 4in Potlight, relocate x1 std fixture and U/G to 4in Potlight (On existing switch) Note:				
23 0 25Mar25	1 - Mudroom - S/I x1 4in Potlight, relocate x1 std fixture and U/G to 4in Potlight (On existing switch) Note:				
24 0 25Mar25	1 - Kitchen Pantry - U/G Std Light Fixture to a 4in Potlight (On Existing Switch) Note:				
25 0 25Mar25	1 - Kitchen - Relocate x1 std potlight, and S/I x2 additional 4in Potlights (On existing switch) Note:				
26 0 25Mar25	1 - Upper Hall - S/I x1 Note:	4in Potlight, relocate x1	std fixture and U/G	x2 to 4in Potlight (On existing switch)	
27 0 25Mar25	1 - Loft - S/I x4 4in Potlight, and U/G x1 to 4in Potlight (On existing switch) Note:				
28 0 25Mar25	1 - Primary Bedroom - S Note:	S/I x4 4in Potlight, and	U/G x1 to 4in Potligh	nt (On existing switch)	
29 0 25Mar25	1 - Primary Ensuite - Re Note:	elocate x1 std light fixtu	re and U/G to 4in Po	tlight	
30 0 25Mar25	1 - Primary Ensuite - S/Note:	I x1 4in Shower Potligh	t White on Existing I	ight Switch	
31 0 25Mar25	1 - Main Bathroom - S/I Note:	x1 4in Shower Potligh	t White on Existing L	ight Switch	
32 0 25Mar25	1 - Family Room - S/I x Note:	2 additional 4in Potligh	ts (Connected to Exis	sting Switch)	

ConstructionSummaryMS.rpt 22Aug24 Page 2 of 4



DCR/PHOENIX GROUP OF COMPANIES

CONSTRUCTION SUMMARY

Pathways at Findlay Creek - 2588824 Ontario Inc.

DUDCHA	Pathways at Findlay Creek - 2588824 Ontario Inc.						
	SER: INVENTORY HO LOT/PHASE 350/2	STREET 625 Miikana Road	HOUSE TYPE STRATHMORE ELEV M 3 BED WITH LOFT	S.: 555-555-5555			
INV#	QTY	EXTRA / CHANG	GE				
33 0 09May25	1 - This house will be on Note:	completed with Levven lighting system					
Granite							
34 0 09May25		1 - S/I Builder standard quartz countertops throughout all bathrooms Note: AS PER NEW 2025 SPEC					
35 0 29May25	1 - Powder Room - Upgrade to Level B Hanstone Quartz Note:						
36 0 29May25	1 - Kitchen - Uprgade (Note:	1 - Kitchen - Uprgade to Level B Hanstone Quartz Note:					
Hardwoo	d						
37 0 29May25	1 - S/I Twelve Oaks Level A+ Engineered Hardwood in Main Hall, Dining Room, Living Room and Kitchen Note:						
Heating a	nd Air Condition	ing					
38 0 09May25	1 - S/I Air Conditioner GSXN3 13.4 SEER2 2.0 TON AC Note; AS PER NEW 2025 SPEC						
39 0 29May25		1 - S/I a General Air Humidifier GF4200 Note;AS PER NEW 2025 SPEC					
Miscellan	eous						
40 0 09May25	1 - S/I Finished Basement Rec Room Note:AS PER NEW 2025 SPEC						
41 0	1 - Primary Ensuite: Additional Builder Std Vanity Sink and Faucet (where applicable) Includes Larger Mirror and 1 Light Over Each Sink In Countertop. Note:AS PER NEW 2025 SPEC						
09May25 42 0 09May25	1 - Basement: Add 3 piece rough in (future tub, toilet and sink) in standard location NoteAS PER NEW 2025 SPEC						
43 0 09May25	1 - Add 9ft basement foundation pour Note:						
44 0 29May25	1 - Kitchen - U/G Hood Fan to SCB31630SS Stainless Steel-300 CFM c/w 6in Duct includes Tiles to Top of Cabinet Note:						
45 0 29May25	1 - Kitchen - Add bulk Note:	head above upper cabinets to fill gap, appr	ox 11inches deep				
Plumbing							
46	1 - Primary Ensuite - S	/I Maax Delsia Freestanding tub					

ConstructionSummaryMS.rpt 22Aug24

Note: AS PER NEW 2025 SPEC

0

29May25

CONSTRUCTION SUMMARY

Pathways at Findlay Creek - 2588824 Ontario Inc.

PURCHASER: INVENTORY HOME_350 TEL: RES.: 555-555-5555

FUNCHASER: INVENTOR I HOME_530						
	LOT / PHASE 350 / 2	STREET 625 Miikana Road	HOUSE TYPE STRATHMORE ELEV M 3 BED WITH LOFT			
INV#	QTY EXTRA / CHANGE					
47 0 29May25	1 - All Bathrooms - S/I Delta Classic 536-DST Vanity Faucet in Chrome Note; AS PER NEW 2025 SPEC					
48 0 29May25	1 - Main Bathroom - S/I Delta Modern T14459-PP Shower trim in Chrome NoteAS PER NEW 2025 SPEC					
49 0 29May25	1 - Primary Ensuite - S/I Delta Modern T14259-PP Shower trim in Chrome Note:AS PER NEW 2025 SPEC					
Railings						
50 0 29May25	1 - Uprgade to Plain Black Metal Spindles in lieu of Oak Modern (TL12-40) Note:					
Stairs						
51 0 09May25	1 - Upgrade Main Stair Note:	rcase to Oak				
1A Offer	Note:					

This Document is Extremely Time Sensitive - Printed <u>3 Jun 25</u> at <u>8:37</u>