



Tel: (613) 748-0432
Fax: (613) 748-0355

SITE INSTRUCTIONS

Ref: OR2891 Rev.02

Customer:

Anny Lafontaine & Jayson Wouters

Builder: VALECRAFT HOMES (2019) LTD.
Project: Embrun-Place St Thomas Singles
Lot: Ph 3
Closing Date: 0019
09/01/2020

Salesperson: Jason Thompson (OR)
Date: 12/07/2019

Location	Qty	Product / Installation Details	Plan Code
Great Room	1.00	(4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets (4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets - Location as shown on floor plan	
Master Bedroom	1.00	(4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets (4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets - Location as shown on floor plan	
Den	1.00	(4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets (4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets - Location as shown on floor plan	
Bedroom #3	1.00	(4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets (4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets - Location as shown on floor plan	
Basement	1.00	(4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets (4) Port Plate - (1) Phone CAT5e & (2) Data CAT5e & (1) Cable RG6 Outlets - Location as shown on floor plan - leave in coil in ceiling space	
N/A	1.00	2" PVC Conduit from Basement to Attic 2" PVC Conduit from Basement to Attic	
N/A	1.00	Vacuum Rough-In Outlet Vacuum Rough-In Outlets	
Great Room	1.00	Direct 2" Conduit w/ Wall Plates Direct 2" Conduit w/ Wall Plates - Location as shown on floor plan - Conduit installed in-wall to conceal wires connected to wall mounted TV - approx 60 inches from floor	