



Tel: (613) 748-0432 Fax: (613) 748-0355

SITE INSTRUCTIONS

Ref: SS3427 Rev.02

Customer:

Kimberly Daphne Roberts & Ali Ajbaili & Daphne

P. Newhook

Builder: VALECRAFT HOMES LTD.
Project: Deerfield Village 2 Towns

Lot:

P-87

Closing Date: 08/26/2021

Salesperson: Jason Thompson Date: 07/31/2020

Location	Qty	Product / Installation Details	Plan Code
Great Room	1.00	Add 15 AMP plug approx 60 inches from floor beside conduit	Α
Family Room	1.00	Add 15 AMP plug approx 60 inches from floor beside conduit	В
Master Bedroom	1.00	Add 15 AMP plug approx 60 inches from floor beside conduit	С
Kitchen	1.00	Relocate standard fixtures and leave as keyless fixtures and add 2 keyless fixtures (3 in total) on for future pendant lighting	F
Kitchen	1.00	Add 4 LED Halo potlights (AFR4-0930-WH) on added switch	G
Great Room	1.00	Add 6 LED Halo potlights (AFR4-0930-WH) on added switch	Н
Foyer	2.00	Delete standard fixtures add 2 LED Halo potlights (AFR4-0930-WH)	I
2nd Floor Ceiling	2.00	Delete standard fixtures add 2 LED Halo potlights (AFR4-0930-WH)	J
Family Room	1.00	Delete standard fixtures add 8 LED Halo potlights (AFR4-0930-WH)	K
Ensuite Bath	1.00	Add 1 LED Halo potlights (AFR4-0930-WH) on added switch	L
Main Bath	1.00	Add 1 LED Halo potlights (AFR4-0930-WH) on added switch	М
Outside	1.00	Add outdoor rated plug	N
Outside	1.00	Add standard outdoor fixture on added switch	0

Notes:

Standard USB Outlet to be located on dishwasher side of the island

[&]quot;Purchaser has acknowledged that they have discussed any kitchen layout modifications with their electrical representative. If modifications are made after signing off on electrical, this will incur additional charges."