

Tel: (613) 748-0432 Fax: (613) 748-0355

SITE INSTRUCTIONS

Ref: SS3558 Rev.03

Customer:

Mark Teeter

VALECRAFT HOMES LTD.

Builder: Rathwell Landing Singles Ph 2 -

Project: 200amp included

Lot: 274

Closing Date: 08/10/2021

Salesperson: Jason Thompson Date: 11/12/2020

Location	Qty	Product / Installation Details	Plan Code
Great Room	1.00	Add 15 AMP plug approx 72 inches from floor above fireplace beside conduit	А
Front Out	1.00	Add Holiday soffit plug with switch	С
Kitchen	1.00	Relocate standard fixture and leave as keyless fixture and add 2nd fixture for future pendant lighting	D
Great Room	1.00	Add keyless fixture on added switch - reinforce and add 3/wire for future fan or chandelier	F
Kitchen	1.00	Upgrade to USB plug	G
Dinette	1.00	Delete standard fixture and add 4 LED Halo potlights (AFR4-0930-WH) on existing switch	Н
Foyer	1.00	Delete standard fixture and add 2 LED Halo potlights (AFR4-0930-WH) on existing switch	I
Hall	1.00	Delete standard fixture and add 1 LED Halo potlights (AFR4-0930-WH) on existing switch	J

Notes:

"Purchaser has acknowledged that they have discussed any kitchen layout modifications with their electrical representative. If modifications are made after signing off on electrical, this will incur additional charges."