

Tel: (613) 748-0432 Fax: (613) 748-0355

## SITE INSTRUCTIONS

Ref: SS3959 Rev.09

## **Customer:**

**Andrew Simpson** 

VALECRAFT HOMES LTD.

Builder: Rathwell Landing Singles Ph 2 -

Project: 200amp included

Lot: RL270 Closing Date: 10/26/2021

Salesperson: Jason Thompson Date: 12/15/2020

Location	Qty	Product / Installation Details	Plan Code
Great Room	1.00	15 Amp Standard Plug Add 15 AMP plug approx 72 inches from floor above fireplace beside conduit	А
Garage	1.00	15 Amp Separate Circuit Plug Add 15 Amp separate circuit plug for central vacuum	С
Front Out	1.00	15 Amp Separate Circuit Soffit Plug w/ Switch 15 Amp Separate Circuit Soffit Plug w/ Switch	D
Kitchen	1.00	Relocate standard fixture and leave as keyless fixture	Е
Kitchen	1.00	4" LED slim Pot Light White (AFR4-0930-WH) Add 4 LED Halo potlights (AFR4-0930-WH) on added switch	F
Great Room	1.00	4" LED slim Pot Light White (AFR4-0930-WH) Delete standard hallway lighting and add 4 LED Halo potlights (AFR4-0930-WH) on existing 3/way switch	G
Kitchen	1.00	20 Amp USB Charger Receptacle Upgrade to USB plug (standard)	Н
Front Out	1.00	Relocate exterior plug	I
Soffit	1.00	3 * 4" LED slim Soffit Pot Light White (AFR4-0930-WH) Add 3 soffit potlights on existing switch	J
Kitchen	1.00	15 Amp Standard Plug  Add (2) 15 AMP plugs on control switch - to be installed horizontally and as close to the uppers as possible	Κ

## Notes

"Purchaser has acknowledged that they have discussed any kitchen layout modifications with their electrical representative. If modifications are made after signing off on electrical, this will incur additional charges."