Enrollment:

Purchaser Name: George, F Spagnuolo

Giuseppina, M Spagnuolo

Phone Res: (647) 526-2935 Phone Bus: (416) 807-6701 Closing Date: September 22, 2022

HOMES

Vendor / Builder:

Project: Zancor Homes (Wasaga) Ltd.

Lot / Phase: 173 / 1 Plan: Address: Municiaplity:

Inspection Date: January 13, 2023

Inspector: Gisella Fiore Page 1 of 2

Please list below any damaged, incomplete, or missing items and anything that is not in good operating condition. Also note any (substitutions) of items referred to in, or to be selected under, the Agreement of Purchase and Sales (APS). Please initial all changes and deletions. As a minimum, check the following:

DAMAGED, INCOMPLETE OR MISSING

- Windows, side lights and other glazing. Window and door screens
- · Bathtub sinks and toilets
- · Bathroom accessories if provided
- Mirrors, counter tops and cabinetry
- Flooring (hardwood, vinyl, ceramic tiles, carpeting)
- Interior finished and trim carpentry
- Furnace
- Hot water heater, if provided (not rental)
- Exterior finished, driveways, walkways, decks and landscaping

OPERATING CONDITION

- Windows, interior and exterior doors. Door locks
- Faucets: Kitchen, bathroom, laundry room
- Exhaust fans (kitchen, bathrooms) if provided
- · Electrical outlets and fixtures
- Gas fireplaces, incl.circulation fans, if provided
- Heat Recovery Ventilation system, if provided
- · Heating system
- Hot water heater, if provided (not rental)
- Air conditioning system, if provided and if conditions permit

FOYER/HALL		
FLOORING	THRESHOLD THROUGHOUT NOT INSTALLED AT BASE OF STAIRS	
STAIRS	VARNISH REQUIRED AT RAILING RIGHT SIDE AT FRONT DOOR AT EDGE	
NOTE:	TOUCH UP VARNISH ON RAILING RIGHT SIDE AT 2ND TREAD FROM BASEMENT TO MAIN FLOOR	
	AND LEFT NEWEL POST - SEE PHOTOS	
LIVING ROOM		
WALLS	LIVING WALL LEFT OF WINDOW NOT STRAIGHT	
	WALL AT BASEMENT STAIR OPENING NOT STRAIGHT	
NOTE:	AS PER H.O FIREPLACE SHOULD HAVE 3 LOG INSERTS NOT 2	
EXTERIOR		
PAINT	PAINTING NOT COMPLETE	
DECK	CAPPING AT FRONT PORCH NOT COMPLETE	
GARAGE DOORS	GARAGE NOT PAINTED HOMEOWNER CONFIRMED TO PROCEED WITH PAINT- AREA ROUGH	
	FINISH	
NOTE:	EAVESTROUGH AND DOWNSPOUT NOT INSTALLED	
	LIGHT LEFT OF GARAGE DOOR STONE TO BE ADJUSTED AND LIGHT FIXTURE VERY MESSY	
	CAULKING NOT COMPLETE AT EXTERIOR	
	TRIM AROUND WINDOW RIGHT SIDE OF HOUSE THROUGHOUT RED SHOWING TO BE ADJUSTED	
	WINDOW FRAME ON RIGHT SIDE OF HOUSE DENTED AT BASEMENT WINDOW	
	TOP OF WINDOW FRAME TRIM NOT INSTALLED LIKE OTHER WINDOWS AT REAR OF HOME	
	INSPECT SIDING AT LEFT SIDE OF HOUSE WHERE METRE BRICK FOR A BOWING	
	SCRATCH ON EXTERIOR WINDOW MULIN LEFT OFF FRONT PORCH	
MASTER ENSUITE BATH		
FAUCETS/PLUMBING	SHOWER DRAIN SHOULD BE BLACK	
MIRROR	FROSTED GLASS WALL NOT INSTALLED AT TOLIET	

Enrollment:

Purchaser Name: George, F Spagnuolo

Giuseppina, M Spagnuolo

 Phone Res:
 (647) 526-2935

 Phone Bus:
 (416) 807-6701

 Closing Date:
 September 22, 2022

 Inspector:
 Gisella Fiore



Page 2 of 2

Vendor / Builder:

Project: Zancor Homes (Wasaga) Ltd.

Purchaser's Signature

Lot / Phase: 173 / 1

Plan: Address: Municiaplity:

Inspection Date: January 13, 2023

	·	• •	
MASTER ENSUITE BATH			
VANITY CABINETS	CHIP AT BOTTOM RIGHT CABINET BELOW LEFT SINK.		
	SOFT CLOSED NOT INSTALLED AT MIDDLE DRAWERS		
MAIN BATHROOM			
FAUCETS/PLUMBING	INCORRECT SHOWER HEAD SHOULD BE 10" AND FLOOR DRAIN SHOULD BE BLACK		
KITCHEN			
WINDOWS	DOOR TO BE REPLACED AS KICK AT THE TOP NOT BOTTOM - INSTALL NAIL CAP COVERS		
CABINETS	CHIP AT BOTTOM LEFT CABINET RIGHT SIDE BY HANDLE 2) TOUCH UP EDGE OF 1ST POT		
	DRAWER BELOW COOK TOP FADED 3) CHIP AT TOP DRAWER AT BUTLER PANTRY RIGHT OF		
	WINE FRIDGE		
LAUNDRY ROOM			
CABINETS	INCORRECT CABINET COLOUR		
	INCORRECT COUNTERTOP COLOUR		
BASEMENT			
NOTE:	CENTRAL VAC ROUGH IN TO BE LOCATED LEFT OF HOT WATER TANK		

THE COMPLETED PRE-DELIVERY INSPECTION IS A FORMAL RECORD OF THE HOME'S CONDITION BEFORE THE PURCHASER TAKES POSSESSION IT WILL BE USED AS A REFERENCE FOR FUTURE WARRANTY REQUESTS.

* Purchasers or owners who intend to designate someone to conduct the PDI in their place should ensure they provide written authority to the vendor/builder authorizing the designate to sign this form on their behalf.

ieorge, F Spagnuolo

George, F Spagnuolo Giuseppina, M Spagnuolo

I have inspected my new home and I agree that the description of the items listed on this form are accurate.

Purchaser's Name (print) Purchaser's Signature Purchaser's Name (print)

Gisella Fiore

Designate's Name (print) Designate's Signature Inspector's Name (print) Inspector's Signature

Date (YYYY/MM/DD) 2023/01/13 January 13, 2023