A Division of the S&S Bolton Group
www.ssbolton.com

Tel: (613) 748-0432
Fax: (613) 748-0355

SITE INSTRUCTIONS

Ref: SS5054

Customer:

Inventory Unit - Valecraft

Builder:	VALECRAFT HOMES LTD.
Project:	Deerfield Village Condos
Lot:	DV2 V-53
Closing Date:	07/12/2022
Salesperson:	Jason Thompson
Date:	07/16/2021

Location	Qty	Product / Installation Details	Plan Code
Living Room	1.00	**15 Amp Standard Plug** Add 15 Amp Plug - Approx 60 inches from floor beside conduit	A
Master Bedroom	1.00	**15 Amp Standard Plug** Add 15 Amp Plug - Approx 60 inches from floor beside conduit	B
Bedroom #2	1.00	**15 Amp Standard Plug** Add 15 Amp Plug - Approx 60 inches from floor beside conduit	C
Kitchen	4.00	**4" LED slim Pot Light White (AFR4C-0930-WH)** Delete standard fixture and add 4 LED Halo potlight (AFR4-0930-WH) on upgraded dimmer switch	D
Kitchen	1.00	**Upgrade Switch to Dimmer** Upgrade Switch to Dimmer	D
Kitchen	1.00	**20 Amp USB Charger Receptacle** 20 Amp USB Charger Receptacle (standard)	F
Ensuite Bath	1.00	**4" LED slim Pot Light White (AFR4C-0930-WH)** Add 1 LED Halo potlight (AFR4-0930-WH) on added switch	K
Ensuite Bath	1.00	**Single Pole Switch** Switch for added potlight	K

Notes:

“Purchaser has acknowledged that they have discussed any kitchen layout modifications with their electrical representative. If modifications are made after signing off on electrical, this will incur additional charges.”

www.sandselectric.ca